



PO 205559
DMS
REC 631307

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-762R1
Date 05/31/2022

Project 20300-0005 EVERGREEN SEG. 1

PO Number: 205559
Project No. 20122x
Invoicing Period: 05/01/22 – 05/31/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 Preliminary Engineering Report (Basic Services)						
Preliminary Design Study	54,138.20	55.00	21,655.29	29,776.00	24,362.20	8,120.71
Drainage	42,180.40	6.00	0.00	2,530.82	39,649.58	2,530.82
Sub 1 - Geotechnical	15,700.00	93.63	14,700.00	14,700.00	1,000.00	0.00
Sub 2 - Survey	80,960.09	54.87	31,343.10	44,426.76	36,533.33	13,083.66
Subtotal	192,978.69	47.38	67,698.39	91,433.58	101,545.11	23,735.19
Phase 1 Preliminary Engineering Report (Optional Additional Services)						
1.1T - Traffic	11,500.00	0.00	0.00	0.00	11,500.00	0.00
Survey – Proposed Acquisition	147,019.40	0.00	0.00	0.00	147,019.40	0.00
Subtotal	158,519.40	0.00	0.00	0.00	158,519.40	0.00
Phase 2 Engineering Design Services (Basic Services)						
Design Plans	175,861.60	0.00	0.00	0.00	175,861.60	0.00
Sub 1 – Detention Geotechnical	8,500.00	0.00	0.00	0.00	8,500.00	0.00
Sub 2 – Detention Survey	3,478.97	0.00	0.00	0.00	3,478.97	0.00
Subtotal	187,840.57	0.00	0.00	0.00	187,840.57	0.00
Phase 3 Bid & Construction Phase Services (Optional Additional Services)						
Sub 2 - Pre-Construction ROW Staking	9,770.80	0.00	0.00	0.00	9,770.80	0.00
Total	549,109.46	16.65	67,698.39	91,433.58	457,675.88	23,735.19

Invoice total **23,735.19**



Fort Bend County Auditor
Project 20300-0005 EVERGREEN SEG. 1

Invoice number GG-762
Date 05/31/2022

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-762	05/31/2022	23,735.19	23,735.19				
	Total	23,735.19	23,735.19	0.00	0.00	0.00	0.00



Monthly Progress Report #3

Evergreen Street Widening Segment 1 Fort Bend County

Gradient Project No. 20300-0005
Fort Bend County Project No. 20122X

Period: May 01, 2022 – May 31, 2022

Tasks performed this period include:

- Created PER exhibit for ROW of 80' and 28' pavement section
- Detailed cost estimate
- Structure affected by widening the road (Exhibit and table)
- Roundabout exhibit at Evergreen and Post Oak.
- Traffic calming options (full and detailed exhibits with cost)
- Sidewalk summary sheet.
- Existing and proposed drainage study and exhibits.