



INVOICE

07-01-22

PO 193518
DMS
REC 632122

Project:

Westenfeldt Road
Fort Bend County Project No. 17124x
Invoice No. 17124x-10 HJC Project No. 00120, PO # 193518
20220701-Invoice-10-00120-HJ-17124x

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below.

| | <i>Approved Amount</i> | <i>Total % Complete</i> | <i>Total Earned</i> | <i>Total Previous Invoiced</i> | <i>This Invoice</i> |
|--|----------------------------|-----------------------------|-------------------------|--|---------------------|
| Title | | | | | |
| PER | \$74,031.25 | 100% | \$74,031.25 | \$70,329.69 | \$3,701.56 |
| Survey | \$34,778.04 | 100% | \$34,778.04 | \$34,778.04 | \$0 |
| Geotechnical | \$11,128.00 | 100% | \$11,128.00 | \$11,128.00 | \$0 |
| Final Design | \$146,541.75 | 50.0% | \$73,270.88 | \$0 | \$73,270.88 |
| Subtotal | \$266,479.04 | 72.50% | \$193,208.17 | \$116,235.73 | \$76,972.44 |
| | | | | | |
| Additional Services | | | | | |
| Survey for Parcel 6@\$3345 | \$20,070.00 | | | | |
| Construction Phase Services (including Survey) | \$32,453.65 | | | | |
| Sub-Total | \$53,523.65 | | | | |
| Total | \$319,002.69 | 60.57% | \$193,208.17 | \$116,235.73 | \$76,972.44 |

***Additional funds of \$18,862.42 thru Amendment approved by the commissioner court on 8/24/21**

I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



7-1-22

Project: Westenfeldt Road
Fort Bend County Project No. 17124x, PO#193518
Invoice No. 17124x-10 HJC Project No. 00120
20220701-Invoice-10-00120-HJ-17124x

Progress Report for 03/01/22 to 06/30/22

- Submitted final PER to BBI/FBC – sealed and signed.
 - Final Design in progress- 70% Plans and other documents (bid tab, estimate of construction cost, KMZ file, etc submitted on 6/20/22)
-

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com