



AGUIRRE & FIELDS
ENGINEERING INNOVATORS

PO 138400
DMS
REC 632365

AGENDA

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469

Invoice Date: 5/31/2022
Invoice No.: 12398
Project No.: 12607.32

Attention: Mr. J. Stacy Slawinski, P.E.

Project Name: Greenbusch Road Improvements (Project No. 13312)
PO No.: 138400

Services Performed: May 1, 2022 through May 31, 2022

TOTAL AMOUNT DUE THIS INVOICE: \$ 3,605.00

	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Amount Remaining	Current Invoice
Preliminary Design	\$ 121,397.00	100.00%	\$ 121,397.00	\$ 121,397.00	\$ -	
Final Design	\$ 519,513.75	100.00%	\$ 519,513.75	\$ 519,513.75	\$ -	\$ -
Scope Change	\$ 14,740.00	100.00%	\$ 14,740.00	\$ 14,740.00	\$ -	
Bid & Construction	\$ 37,000.00	96.77%	\$ 35,806.50	\$ 32,201.50	\$ 1,193.50	\$ 3,605.00
Survey	\$ 119,775.00	100.00%	\$ 119,775.00	\$ 119,775.00	\$ -	
ROW Maps	\$ 64,905.00	99.03%	\$ 64,275.00	\$ 64,275.00	\$ 630.00	\$ -
Geotech	\$ 19,800.00	100.00%	\$ 19,800.00	\$ 19,800.00	\$ -	
Total	\$ 897,130.75	99.80%	\$ 895,307.25	\$ 891,702.25	\$ 1,823.50	\$ 3,605.00

Progress Report: 5/2: Researched shopping center plans and directed WGA to SPI; 5/3 & 5/4: Contacted by SPI and subsequent discussions re: lowering the storm lead invert at 67+75; Contacted by WGA re: existing san FM; Found & forwarded shopping ctr plans to WGA; 5/5: Uploaded GB CAD files (67+00 to 68+25) for WGA's use; Continued S/W plan & section revs; 5/12: Rec'd file receipt/use confirmation from WGA; 5/1-5/31: Masterworks tasks as necessary.

AGUIRRE FIELDS

7215 New Territory Blvd., Suite 100 • Sugar Land, Texas 77479

ED



SUMMARY OF REIMBURSABLE SPECIFIED RATE

Employee Name	Title	Hours	Rate	Amount
Bid & Construction				
Daniel Simeone	Project Manager	5.00	\$ 185.00	\$ 925.00
Timothy Roszko	Engineering Technician	11.50	\$ 80.00	\$ 920.00
Grace Traweek	Engineering Technician	22.00	\$ 80.00	\$ 1,760.00
Subtotal Labor		38.5		\$ 3,605.00
Direct Expenses		Quantity	Rate	Amount
				\$ -
Total Cost				\$ 3,605.00



Employee Hours By Project Report (Date Range)

Project Number: 12607

Date Range

Start: 5/1/2022

End: 5/31/2022

Date	Resource Name	Project Code	Project Name	Task Description	Hours
5/2/2022	Daniel Simeone	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	0.50
5/4/2022	Daniel Simeone	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/10/2022	Daniel Simeone	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/12/2022	Daniel Simeone	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.50
5/25/2022	Daniel Simeone	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
Total For Daniel Simeone					5.00
5/2/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	5.00
5/4/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	0.50
5/5/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/9/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	5.00
5/10/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	4.00
5/11/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/13/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/16/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	2.50
5/17/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/18/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	0.50
5/19/2022	Grace Traweek	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	0.50
Total For Grace Traweek					22.00
5/2/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.50
5/5/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	2.00
5/9/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.50
5/10/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.50
5/11/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.00
5/12/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	2.00
5/17/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	1.50
5/18/2022	Timothy Roszko	12607	Greenbusch Reconstruction	103 Phase 4 - Construction	0.50
Total For Timothy Roszko					11.50
Total For 103 Phase 4 - Construction					38.50
Total For Report					38.50