



ISO 9001:2008 CERTIFIED
ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS
P.O. Box 791479 • Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT
Attn: County Engineer
301 Jackson St
Richmond, TX 77469

Date: July 15, 2022
Project No: 862106899
Invoice No: 868044

Attn: Zach Jacobson
zjacobson@binkleybarfield.com

Project Description: Rural Intersection Improvements - Precinct 1, Project 20110 PO#203786
Needville-Fairchildss Rd at Pardon Rd, Needvill-Fairchilds Rd at Jeske Rd, and
Jeske Rd at Roesler Rd

Professional Services From May 1, 2022 Through June 30, 2022
20110 - KCI - PO#203786

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Billing	This invoice
PER (including Utility Coordination)	\$ 59,868.00	100.00%	\$ 59,868.00	\$ 51,411.43	\$ 8,456.57
FINAL DESIGN	\$ 73,249.00	18.23%	\$ 13,354.17	\$ -	\$ 13,354.17
SURVEY	\$ 41,830.00	81.78%	\$ 34,210.00	\$ 34,210.00	\$ -
GEO TECH	\$ 9,200.00	78.26%	\$ 7,200.00	\$ 7,200.00	\$ -
BID PHASE	\$ 4,760.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$188,907.00	60.68%	\$114,632.17	\$92,821.43	\$21,810.74

Additional Services

SURVEY-PARCEL PLATS (\$1,420 ea (9))	\$ 12,780.00	0.00%	\$ -	\$ -	\$ -
CPS (Roadway)	\$ 13,520.00	0.00%	\$ -	\$ -	\$ -
STAKE ROW (Survey)	\$ 3,450.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$29,750.00	0.00%	\$0.00	\$0.00	0.00

Reimbursables (NTE \$150.00)

Subtotal Reimbursables \$0.00

Totals = \$218,657.00 52.43% 114,632.17 \$92,821.43 \$21,810.74

Total this Invoice: \$21,810.74

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnaire@kci.com.

Approved by,

Thank you!!!

Susan D. Miller
Vice President



Project: 20110-Rural Intersections **KCI Project:** 862106899
Limits: Needville-Fairchilds Rd at Dadon Rd, Needville-Fairchilds Rd at Jeske Rd, & Jeske Rd at Roesler Rd

MONTHLY PROGRESS REPORT NO. 4
May 1, 2022 to June 30, 2022

Preliminary Engineering Report

Percent complete (approx.): 95%

- Geotechnical investigation and report complete
- Survey control maps completed and submitted
- Revising preliminary design addressing comments from PER presentation meeting
- Bi-weekly project meetings with Program Manager and routine project coordination

Final Design

Percent complete (approx.): 10%

- Set up Plan & Profile sheets
- Initiated traffic control plans

Prepared by: _____
Wade Zhao, PE

Date: July 14, 2022