



Invoice # 2108-9
Invoice Date 7/12/2022

AIG Technical Services, LLC

Project Details	
Client Name	Fort Bend County Engineering Services
Project Manager	Kevin A. Mineo, PE, Binkley & Barfield
Project Name	Fort Bend County Evergreen St, Seg. 2 - 20123x
Mobility Bond Project No.	20123x pursuant to SOQ 14-025
Purchase Order #	205173
Work Authorization NTP Date	9/29/2021
Work Authorization End Date	12/31/2025
Invoice Details	
Begin Service Date	6/1/2022
End Service Date	6/30/2022
Payment Type	Lump Sum
Financial Summary	
Authorized Amount	\$809,498.78
Previous Invoiced Amount	\$213,593.59
Amount of this Invoice	\$6,067.46
Total Invoiced to Date (including this invoice)	\$219,661.05
Balance Remaining	\$589,837.73

PS&E TASKS	Budget	Monthly %age task done	Total %age of task done	Invoice Amount	Previously Invoiced
AIG TECHNICAL SERVICES, LLC					
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 102,691.20	1.32%	97.27%	\$ 1,360.00	\$ 98,527.69
					\$ -
PHASE II - FINAL DESIGN PHASE	\$ 278,102.40	0.00%	0.00%	\$ -	\$ -
Total	\$ 380,793.60	0.36%	26.23%	\$ 1,360.00	\$ 98,527.69

IGET (BRIDGE AND H&H)					
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 69,180.00	0.00%	27.63%	\$ -	\$ 19,113.00
PHASE II - FINAL DESIGN PHASE	\$ 106,740.00	0.00%	2.78%	\$ -	\$ 2,970.00
Total	\$ 175,920.00	0.00%	12.55%	\$ -	\$ 22,083.00

LANDTECH (SURVEYING & MAPPING)					
CONTROL SURVEYING	\$ 14,591.99	0.00%	80.00%	\$ -	\$ 11,673.59
TOPOGRAPHIC SURVEYING AND MAPPING	\$ 58,843.26	8.00%	85.00%	\$ 4,707.46	\$ 45,309.31
PROPOSED ROW SURVEYING & MAPPING	\$ 27,255.08	0.00%	0.00%	\$ -	\$ -
PROPOSED ACQUISITION PARCELS	\$ 97,324.05	0.00%	0.00%	\$ -	\$ -
OPTIONAL ADDITIONAL SERVICES – ROW STAKING	\$ 9,770.80	0.00%	0.00%	\$ -	\$ -
Total	\$ 207,785.18	2.27%	29.69%	\$ 4,707.46	\$ 56,982.90

TERRACON (GEOTECHNICAL SERVICES)					
GEOTECHNICAL INVESTIGATION, ANALYSIS, AND REPORTING	\$ 31,000.00	0.00%	83.87%	\$ -	\$ 26,000.00
TRAFFIC CONTROL	\$ 14,000.00	0.00%	71.43%	\$ -	\$ 10,000.00
Total	\$ 45,000.00	0.00%	80.00%	\$ -	\$ 36,000.00

PROJECT TOTAL	\$ 809,498.78	0.75%	27.14%	\$ 6,067.46	\$ 213,593.59
----------------------	----------------------	--------------	---------------	--------------------	----------------------



July 12, 2022

Kevin A. Mineo, PE
Sr. Project Manager
Binkley & Barfield, Inc.

Project Name: FBC Evergreen St, Seg. 2, PS&E	FBC Project Number: 20123x pursuant to SOQ 14-025
Project Manager: Kevin A. Mineo, P.E.	PO Number: 205173

Dear Mr. Mineo,

Please find attached Invoice No. 2108-9 for the above reference project for the period June 1 to June 30, 2022. Activities completed during this period included:

Activities this Period:

PHASE I - PRELIMINARY DESIGN PHASE (PER)

1. PROJECT MANAGEMENT & ADMINISTRATION
 - a. Coordination and Project Management
 - i. Coordinated progress internal team calls
 - ii. Coordination/correspondence with BBI
 - iii. Coordinated with Subconsultants

2. DATA COLLECTION
 - a. Continued data collection in preparation for PER
 - i. Revisited and distributed Oyster Creek Report
 - ii. Obtained LiDAR data for offsite drainage areas in preparation of PER

3. DESIGN EXHIBITS
 - a. Adjusted and revised preferred alignment based on Gradient preliminary alignment and revised Survey/ROW
 - b. Prepared revised geometric plan views and KMZ files for the preferred 80' ROW typical section and two traffic calming devices options:
 - i. Roundabouts at Nail Rd and Kentucky Rd
 - ii. Roundabout at Nail Rd and raised median at Kentucky Rd

4. PRELIMINARY ENGINEERING REPORT (PER)
 - a. Continued PER process
 - i. Revised construction cost estimate for the preferred typical section
 - ii. Reviewed existing roadway profile and ditch profiles
 - iii. Continued development of existing overall drainage conditions/analysis
 - iv. Begin developing existing drainage study

5. IGET (BRIDGE AND H&H)
 - a. To develop existing cross section with 10, 50, & 100 YR WSE
 - b. Supplemental scope and LOE

6. LANDTECH (SURVEYING & MAPPING)
 - a. Ongoing Utility research and ROW boundary analysis
 - b. Final survey pending ROE letter responses and preferred alignment
 - c. Begin development of supplemental for proposed ponds

7. TERRACON (GEOTECHNICAL SERVICES)
 - a. Begin development of supplemental for proposed ponds

PHASE II - FINAL DESIGN PHASE

No activities at this stage

Activities Anticipated Next Period:

1. Progress Meetings with BBI
2. Internal Coordination meetings
3. Complete existing drainage analysis
4. Begin proposed drainage analysis
5. Continue Utility Coordination
6. Complete draft PER document

Please contact me should you have any questions. We appreciate your business.

Respectfully,



Abraham Reboollar, P.E.
Project Manager
AIG Technical Service, LLC
Abraham.Reboollar@AIGtechnical.com
Cell: 210.725.9967