



McDONOUGH ENGINEERING CORPORATION
Civil Engineers

PO 201503
DMS
REC 635717

AGENDA

INVOICE

Fort Bend County, Texas
County Auditor
301 Jackson
Richmond, TX 77469

Invoice Date: 02/16/2022
MEC Project No. 21030
Invoice No. 12719-4
Purchase Order No. 201503

Professional Engineering Services - Tamarron Crossing - From Tamarron Trace to FM 1463 - [REDACTED]
2020 Mobility Bond Program - Project No. 20304
Service Period: 11/16/21 - 02/15/22

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$50,350.00	100.00%	\$50,350.00	\$50,350.00	\$0.00
2 Design Phase	\$154,370.00	50.00%	\$77,185.00	\$15,437.00	\$61,748.00
3 Bid/Construction Phase (Hourly)	\$35,000.00	0.00%	\$0.00	\$0.00	\$0.00
4 Survey - Tejas Surveying	\$43,400.00	67.56%	\$29,320.00	\$29,320.00	\$0.00
5 Geotechnical Report - Terracon	\$10,700.00	71.96%	\$7,700.00	\$6,930.00	\$770.00
TOTALS	\$293,820.00	56.01%	\$164,555.00	\$102,037.00	\$62,518.00

I hereby certify that the above work was done to the
best of my knowledge, true and correct.

Amount Due This Invoice: \$62,518.00
Total Invoiced to Date: \$164,555.00
Authorized Amount Remaining: \$129,265.00


Connor McBride, P.E.
Project Manager

McDonough Engineering Corporation
5625 Schumacher
Houston, TX 77043

February 15, 2022

PROGRESS REPORT NO. 4 – November 16, 2021 – February 15, 2022

Purchase Order No.:	201503
Invoice No.:	12719-4
Project Description:	Professional Engineering Services for Tamarron Crossing from Tamarron Trace to FM 1463 - Precinct 3 - 2020 Mobility Bond Program – Project No. 20304
Project Manager:	Connor McBride, PE

Work To Date: (November 16, 2021 – February 15, 2022)

70% plans, engineer's opinion of probable cost, bid form PDF and excel file, project KMZ, TOC, submittal checklist, and updated utility conflict table were submitted on 2/2/2022. Also includes time for coordinating with subconsultants, PM, and MUD.