


PO 167060
DMS
REC 637617

AGENDA



August 09, 2022
Project No: 2018-2042-01
Invoice No: 202522

Stacy Slawinski, P.E.
Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469
Enginvoices@fortbendcountytexas.gov
chris.debaillon@fortbendcountytexas.gov

Total Contract Amount: \$1,205,161.66
Previous Amount Billed: \$1,117,601.17
Amount Billed to Date: \$1,124,088.59
Contract Amount Remaining: \$81,073.07

Project 2018-2042-01 Ft. Bend Grand Parkway Frontage Road
Grand Parkway (SH 99) - Segment 1 - Project Number 17303
2017 Mobility Bond Program
Purchase Order No. 167060
Fort Bend County - Precinct 1

Professional Services from May 01, 2022 to July 31, 2022

Phase 100 Advance Planning/Preliminary Engineering

Task	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	124,601.59	100.00	124,601.59	124,601.59	0.00
Traffic Studies	9,032.14	100.00	9,032.14	9,032.14	0.00
Drainage Impact (SIRRUS) Management	60,371.25	100.00	60,371.25	60,371.25	0.00
	<u>96,863.24</u>	100.00	<u>96,863.24</u>	<u>96,863.24</u>	<u>0.00</u>
Total Fee	290,868.22		290,868.22	290,868.22	0.00

Total this Phase 0.00

Phase 200 Management & Final PS&E Engineering

Task	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Roadway Design	159,386.24	96.00	153,010.79	151,416.93	1,593.86
Drainage Design (SIRRUS)	53,321.25	86.00	45,856.28	45,323.06	533.22
SW3P	43,447.45	86.00	37,364.81	36,930.33	434.48
Traffic Signals	34,057.22	95.00	32,354.36	32,354.36	0.00
Traffic Signing and Pavement Markings	74,536.60	95.00	70,809.77	70,809.77	0.00
Miscellaneous and TCP	219,604.76	95.00	208,624.52	208,624.52	0.00
Management	<u>95,120.22</u>	95.00	<u>90,364.21</u>	<u>90,364.21</u>	<u>0.00</u>
Total Fee	679,473.74		638,384.74	635,823.18	2,561.56

Total this Phase \$2,561.56

Phase 300 Extras

Task	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Survey (Weisser)	64,570.00	100.00	64,570.00	60,644.14	3,925.86
ROW Parcel Mapping-17 Parcels (Weisser)	25,500.00	100.00	25,500.00	25,500.00	0.00
Geotechnical (Geotech)	54,956.50	100.00	54,956.50	54,956.50	0.00
Direct Expenses	<u>7,047.50</u>	95.00	<u>6,695.13</u>	<u>6,695.13</u>	<u>0.00</u>
Total Fee	152,074.00		151,721.63	147,795.77	3,925.86

Total this Phase \$3,925.86

Phase 400 Bid/Construction Phase Services

Task	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Post Design Services	39,631.70	0.00	0.00	0.00	0.00
Total Fee	39,631.70		0.00	0.00	0.00

Total this Phase 0.00

Total this Invoice \$6,487.42

Authorized By: 
 Jules M. Morris, Jr., P.E.

Date: 8/09/2022



TEDSI
TBPE F-1640

TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

738 Highway 6 South ♦ Suite 430 ♦ Houston, Texas 77079

Tel: (832) 619-1000

Fax: (832) 619-1018

Invoice Progress Report No. 22

Project: **Grand Parkway (SH 99) Frontage Road – Westheimer Pkwy to Cinco Ranch Blvd**

Invoice Period: **May 1, 2022 – July 31, 2022**

Progress During This Billing Period:

TEDSI:

- Continued coordinating with Amer Qureshi as the new TxDOT Project Manager.
- Coordinated with RPS and Civiltech on design of the multiple box culverts for underground detention. Received layout and recommendation for junction boxes and weir structures. Included design in 90% PS&E submittal.
- Submitted 90% PS&E to TxDOT on June 24.
- Completed working on all sheets for Title Sheet, Existing Typical Sections, Proposed Typical Sections, Roadway Plan & Profiles, Retaining Wall Plan & Profiles, TCP narrative and conceptual phasing layouts, traffic sheets including signal modification, signing and pavement marking for 90% submittal.
- Coordinated with RPS and BBI on utility relocations of water line, fiber optic line, and one CenterPoint power pole.
- Requested EPIC sheets from TxDOT Environmental on 11/17/2021. To date we've not received those from TxDOT.
- Coordinated with the MUD on the waterline relocation.
- General coordination with subconsultants, design team leaders, project management, invoice and progress reporting.

Geotech:

- No additional work this period.

Sirrus:

- Continued developing PS&E Drainage Plans. Received layouts recommendation from RPS and Civiltech for box culvert detention. Submitted 90% PS&E plans.

Weisser:

- Final proposed ROW Maps and documents have been reviewed and approved by TxDOT.