



PO 203811
DMS
REC 638045

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-774
Date 06/30/2022

Project 20300-0004 READING ROAD
ROUNDBABOUTS

PO Number: 203811
2020 Mobility Bond Project No. 20109
Invoicing Period: 04/01/22 – 06/30/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 – Preliminary Engineering Report (Basic Services)						
- Preliminary Design Study	38,297.60	100.00	38,297.60	38,297.60	0.00	0.00
- Sub 1 - Surveying	37,645.00	100.00	37,645.00	37,645.00	0.00	0.00
- Sub 2 - Geotechnical	24,104.00	100.00	24,104.00	24,104.00	0.00	0.00
Addendum # 1 – Two Lane Roundabout Geometry Layout	53,260.20	20.00	0.00	10,652.04	42,608.16	10,652.04
Subtotal	153,306.80	72.21	100,046.60	110,698.64	42,608.16	10,652.04
Phase 2 – Engineering Design Services (Basic Services)						
- Design Plans	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Subtotal	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Phase 3 – Bid & Construction Phase Services (Basic Services)						
- Bid Services	10,166.00	0.00	0.00	0.00	10,166.00	0.00
- Construction Services	20,000.00	0.00	0.00	0.00	20,000.00	0.00
Subtotal	30,166.00	0.00	0.00	0.00	30,166.00	0.00
Phase 1 – Preliminary Engineering Report (Optional Additional Services)						
- Parcel Surveys (Cat 1A, Cond. II)	10,000.00	0.00	0.00	0.00	0.00	0.00
- Subsurface Utility Engineering	3,750.00	0.00	0.00	0.00	0.00	0.00
Subtotal	13,750.00	0.00	0.00	0.00	13,750.00	0.00
Phase 3 – Bid & Construction Phase Services (Optional Additional Services)						
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
Subtotal	10,760.00	0.00	0.00	0.00	10,760.00	0.00
Total	333,051.80	33.24	100,046.60	110,698.64	222,353.16	10,652.04

Invoice total **10,652.04**



Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-774	06/30/2022	10,652.04	10,652.04				
	Total	10,652.04	10,652.04	0.00	0.00	0.00	0.00



Monthly Progress Report #6

**Reading Road
Fort Bend County**

Gradient Project No. 20300-0004
Fort Bend County Project No. 20109

Period: April 01 to June 30, 2022

Tasks performed this period include:

- Schedule Update
- Multiple exhibits for two lanes roundabout with multiple linework options (150', 200'typical inscribed diameter and irregular shape).