



Mr. Ike Akinwande
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

August 8, 2022
Project No: 008169
Invoice No: 722075

Fort Bend County - 17211 Belknap Road
PO Number: 212779

For Professional Services rendered from July 1, 2022 to July 29, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Roadway Evaluation & Re-Design	257,405.00	41.4277	106,637.05	71,827.70	34,809.35
Task 2 - Drainage Evaluation & Re-Design	82,940.00	30.00	24,882.00	0.00	24,882.00
Task 3 - Bridge Crossing Impact Analysis	35,320.00	30.00	10,596.00	0.00	10,596.00
Task 4 - Bridge Sheets Revision	3,000.00	0.00	0.00	0.00	0.00
Total Fee	378,665.00		142,115.05	71,827.70	70,287.35
					70,287.35
					\$70,287.35

Task 2 - Bid & Construction Phase Services

0.00

Recap:	Current	Previous	To-Date
Total Billings	70,287.35	71,827.70	142,115.05
Contract Amount			398,665.00
Balance			256,549.95
		Total Due This Invoice:	\$70,287.35

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257



PROGRESS REPORT

Contract:	Project 17211 Belknap Road Design
Date:	August 8 th , 2022
Job No.:	008169
Progress Report No.:	04 – July 2022
Prepared By:	Gabriel Odreman, PE, PMP / Neyra Linares, EIT.

Activities Completed until 7/01/2022 to 7/29/2022

- Continued working on 95% Plans
- Worked on road re-design
- Continued working on Drainage Study

Activities Planned for Next Month

- Continue working towards 95% plans

Information we are waiting to receive

- None

Comments

- None