

INVOICE

Fort Bend County Engineering
c/o Mr. Kevin Mineo, PE
Binkley & Barfield, Inc.
1710 Sea Mist Drive
Houston, Texas 77008

Invoice No: 59251
Invoice Date: 6/21/2022
PK Project No.: 5147-21.608

Fort Bend County Project No. 20119
Fort Bend County P.O. No. 205186
Church Street Realignment, Needville, Texas
Billing Period: Through May 31, 2022

PLEASE REMIT TO: PACHECO KOCH, A WESTWOOD COMPANY 7557 RAMBLER ROAD, SUITE 1400 DALLAS, TEXAS 75234
--

PO Number 205186	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Invoiced	This Invoice
Engineering and Design Services (Lump Sum)					
Project Management	\$ 21,020.00	49.07%	\$ 10,315.00	\$ 10,315.00	
PER (Including Utility Coordination)	\$ 25,430.00	90.00%	\$ 22,887.00	\$ 22,887.00	
Final Design	\$ 64,324.00	54.90%	\$ 35,315.00	\$ 12,870.00	\$ 22,445.00
Drainage Study	\$ 15,000.00	90.00%	\$ 13,500.00	\$ 13,500.00	\$ -
Survey	\$ 32,385.00	90.00%	\$ 29,146.75	\$ 29,146.75	
Geotech	\$ 9,972.00	100.00%	\$ 9,972.00	\$ 9,972.00	
Traffic Analysis	\$ 7,719.60	81.21%	\$ 6,268.80	\$ 6,268.80	
Subtotal	\$ 175,850.60	72.45%	\$ 127,404.55	\$ 104,959.55	\$ 22,445.00
Additional Services (Hourly-NTE)					
Bid/Construction Phase Services	\$ 15,285.00	0.00%			
Stake ROW for Utility	\$ 5,500.00	0.00%			
Refresh Survey Controls	\$ 4,200.00	0.00%			
Level A Testhole	\$ 4,000.00	0.00%			
Subtotal	\$ 28,985.00	0.00%	\$ -	\$ -	\$ -
Total	\$ 204,835.60	62.20%	\$ 127,404.55	\$ 104,959.55	\$ 22,445.00



CHURCH STREET REALIGNMENT
FORT BEND COUNTY 2020 MOBILITY PROJECT NO. 20119

PROJECT PROGRESS REPORT FOR MAY 2022

Submitted June 30, 2022

PROJECT: Church Street Realignment, FBC Mobility Project No. 20119
FBC P.O. No. 205186
PK No. 5147-21.608
CLIENT: Fort Bend County Engineering
INVOICE NO.: 59251
PROJECT MANAGER: Jim Roberts, PE
REPORTING PERIOD: May 2022

Work Completed During Reporting Period

1. 70% Plans Submittal

Work In Progress During Reporting Period

1. ROW Parcel survey exhibit and legal description
2. Receive review of above reports

Work Planned for Next Reporting Period (June)

3. ROW Parcel survey exhibit and legal description

Sub-Consultant Status

1. Survey – CivilCorp. Preparing ROW parcel description
2. Geotech – Paradigm. Report approved, scope completed.
3. Traffic Analysis – Transcend. Report approved, scope completed.

Communications

1. Email and phone calls with FB County reviewer Binkley & Barfield.
2. Email and phone calls to coordinate sub-consultants.

Schedule Changes

1. None. Current schedule attached

Deliverables this Period

1. ROW Parcel description

Issues/Problems

1. None

Actions Required

1. County review of 70% plans

Attachments

1. Current schedule