

KAVI Consulting, Inc.

Stacy Slawinski
Fort Bend County
301 Jackson Street
Richmond, Texas 77469

Invoice Date: 28-Jun-22
Invoice Period: 12/10/2021 to 06/27/2022
Invoice Number: 2022-FB-2
Invoice Sequence: 1

Project Name: Fort Bend County Sidewalk Improvements (20308), Fort Bend County-Precinct 1

PO Number: 206774

Description of Work	Total Contract Amounts	Percent Complete	Amounts Earned to Date	Previously Invoiced	Current Invoice Amounts	Remaining Balance
Phase I & Phase II (KAVI)	123,225.00	50%	61,612.50	-	61,612.50	61,612.50
Bid & Constructiion Phase (KAVI)	30,350.00	0%	-	-	-	30,350.00
Topographic Survey (IDS)	29,440.00	43%	12,740.00	-	12,740.00	16,700.00
TDLR	5,425.00	0%	-	-	-	5,425.00
Total Management & Engineering Fees	188,440.00	39.5%	74,352.50	-	74,352.50	114,087.50

Total Amount Due this Invoice

74,352.50

ED

Kavi Consulting, Inc.

Summary of Work
From December 10, 2021 to June 27, 2022
Report Date: June 28, 2022

Project: Fort Bend County Sidewalk Improvements, (20308)

Tasks for this invoice period:

70% Phase I and Phase II Design Completed and submitted construction plans

Cost-Estimate and Index of Specifications are completed and submitted

Vijaya Rapolu
Sincerely,
Vijaya Rapolu, P.E.
Kavi Consulting, Inc.

1011 Highway 6S, # 307
Houston TX-77077
Ph: 281.772.9643
E-Mail: rapolu.vijaya@gmail.com