



Invoice # 2108-10
Invoice Date 8/18/2022

AIG Technical Services, LLC

Project Details	
Client Name	Fort Bend County Engineering Services
Project Manager	Kevin A. Mineo, PE, Binkley & Barfield
Project Name	Fort Bend County Evergreen St, Seg. 2 - 20123x
Mobility Bond Project No.	20123x pursuant to SOQ 14-025
Purchase Order #	205173
Work Authorization NTP Date	9/29/2021
Work Authorization End Date	12/31/2025
Invoice Details	
Begin Service Date	7/1/2022
End Service Date	7/31/2022
Payment Type	Lump Sum
Financial Summary	
Authorized Amount	\$809,498.78
Previous Invoiced Amount	\$219,661.05
Amount of this Invoice	\$30,299.81
Total Invoiced to Date (including this invoice)	\$249,960.86
Balance Remaining	\$559,537.92

PS&E TASKS	Budget	Monthly %age task done	Total %age of task done	Invoice Amount	Previously Invoiced
AIG TECHNICAL SERVICES, LLC		Task	Task		
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 102,691.20	2.26%	99.53%	\$ 2,317.97	\$ 99,887.69
					\$ -
PHASE II - FINAL DESIGN PHASE	\$ 278,102.40	9.00%	9.00%	\$ 25,039.68	\$ -
Total	\$ 380,793.60	7.18%	33.42%	\$ 27,357.65	\$ 99,887.69

IGET (BRIDGE AND H&H)					
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 69,180.00	0.00%	27.63%	\$ -	\$ 19,113.00
PHASE II - FINAL DESIGN PHASE	\$ 106,740.00	0.00%	2.78%	\$ -	\$ 2,970.00
Total	\$ 175,920.00	0.00%	12.55%	\$ -	\$ 22,083.00

LANDTECH (SURVEYING & MAPPING)					
CONTROL SURVEYING	\$ 14,591.99	0.00%	80.00%	\$ -	\$ 11,673.59
TOPOGRAPHIC SURVEYING AND MAPPING	\$ 58,843.26	5.00%	90.00%	\$ 2,942.16	\$ 50,016.77
PROPOSED ROW SURVEYING & MAPPING	\$ 27,255.08	0.00%	0.00%	\$ -	\$ -
PROPOSED ACQUISITION PARCELS	\$ 97,324.05	0.00%	0.00%	\$ -	\$ -
OPTIONAL ADDITIONAL SERVICES – ROW STAKING	\$ 9,770.80	0.00%	0.00%	\$ -	\$ -
Total	\$ 207,785.18	1.42%	31.11%	\$ 2,942.16	\$ 61,690.36

TERRACON (GEOTECHNICAL SERVICES)					
GEOTECHNICAL INVESTIGATION, ANALYSIS, AND REPORTING	\$ 31,000.00	0.00%	83.87%	\$ -	\$ 26,000.00
TRAFFIC CONTROL	\$ 14,000.00	0.00%	71.43%	\$ -	\$ 10,000.00
Total	\$ 45,000.00	0.00%	80.00%	\$ -	\$ 36,000.00

PROJECT TOTAL	\$ 809,498.78	3.74%	30.88%	\$ 30,299.81	\$ 219,661.05
----------------------	----------------------	--------------	---------------	---------------------	----------------------



August 18, 2022

Kevin A. Mineo, PE

Sr. Project Manager

Binkley & Barfield, Inc.

Project Name: FBC Evergreen St, Seg. 2, PS&E	FBC Project Number: 20123x pursuant to SOQ 14-025
Project Manager: Kevin A. Mineo, P.E.	PO Number: 205173

Dear Mr. Mineo,

Please find attached Invoice No. 2108-10 for the above reference project for the period July 1 to July 31, 2022. ***Please note per PMC team direction, we are moving funds from PHASE II - FINAL DESIGN PHASE to cover the revised PER work done per revised scope and supplemental items.***

Activities completed during this period included:

Activities this Period:

PHASE I - PRELIMINARY DESIGN PHASE (PER)

1. PROJECT MANAGEMENT & ADMINISTRATION
 - a. Coordination and Project Management
 - i. Coordinated progress internal team calls
 - ii. Coordination/correspondence with BBI
 - iii. Coordinated with Subconsultants
 - iv. Coordinated with BBI on Supplemental LOE
2. DATA COLLECTION
 - a. Continued data collection in preparation for PER
 - i. Completed Draft Utility Conflict Table
3. DESIGN EXHIBITS
 - a. Prepared 200' Alignment options with ROW acquisition Exhibits
 - b. Updated preferred alignment and ROW Exhibit for PER
 - c. Prepared Land Use, Existing, and Proposed Drainage Area Exhibits
4. PRELIMINARY ENGINEERING REPORT (PER)
 - a. Continued PER process
 - i. Completed development of existing overall drainage conditions/analysis
 - ii. Advanced development of proposed drainage analysis
 - iii. Identified preliminary location for detention ponds
 - iv. Continued developing PER report and drainage study per revised scope items
 - v. Prepared preliminary roadway profile
 - vi. Begin and advanced preparation of project layout
 - vii. Begin and advanced preparation of 30% P&P layouts
 - viii. Revised construction cost estimate

5. IGET (BRIDGE AND H&H)
 - a. Developed existing cross section with 10, 50, & 100 YR WSE
 - b. Supplemental scope and LOE
6. LANDTECH (SURVEYING & MAPPING)
 - a. Ongoing Utility research and ROW boundary analysis
 - b. Final survey pending ROE letter responses and preferred alignment
 - c. Continued development of supplemental for proposed ponds
7. TERRACON (GEOTECHNICAL SERVICES)
 - a. Completed development of supplemental for proposed ponds

PHASE II - FINAL DESIGN PHASE

Per PMC direction, funds have been moved from this phase to cover the revised PER work done per revised scope and supplemental items.

Activities Anticipated Next Period:

1. Progress Meetings with BBI
2. Internal Coordination meetings
3. Complete existing drainage analysis
4. Continue Utility Coordination
5. Complete draft PER document
6. Meet with FBC and BBI to review PER documents

Please contact me should you have any questions. We appreciate your business.

Respectfully,



Abraham Rebollar, P.E.
Project Manager
AIG Technical Service, LLC
Abraham.Rebollar@AIGtechnical.com
Cell: 210.725.9967