

# DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

## AGENDA

Stacy Slawinski, P.E.  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469-3108

Invoice Date: August 23, 2022  
Invoice Period: 7/1/22 Through 7/31/22  
Invoice Number: 513601/37/II

For Professional Services:

In connection with Grand Parkway (SH 99) Southbound Frontage Road - Segment 2 (SOQ 14-025)  
**P.O. Number 167061**  
2017 Mobility Bond Project #17304

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
<b>Advanced Planning / Preliminary Engineering</b>					
Schematic Design (Dannenbaum)	\$ 155,487.41	100.00%	\$ 155,487.41	\$ 155,487.41	\$ -
Environmental / NEPA (SWCA)	\$ 167,000.00	97.25%	\$ 162,414.83	\$ 162,414.83	\$ -
Drainage Impact Report (Sirus)	\$ 78,720.00	90.00%	\$ 70,848.00	\$ 70,848.00	\$ -
Management (Dannenbaum)	\$ 168,284.94	100.00%	\$ 168,284.94	\$ 168,284.94	\$ -
<b>Final PS&amp;E Engineering</b>					
Roadway Design (Dannenbaum)	\$ 131,227.36	97.95%	\$ 128,542.24	\$ 127,229.97	\$ 1,312.27
Drainage Design (Sirus)	\$ 87,715.00	84.35%	\$ 73,989.00	\$ 73,989.00	\$ -
SW3P (Dannenbaum)	\$ 24,018.62	100.00%	\$ 24,018.62	\$ 23,778.43	\$ 240.19
Traffic - Signing & Pavement Marking (Dannenbaum)	\$ 43,524.10	100.00%	\$ 43,524.13	\$ 43,088.89	\$ 435.24
Misc. & TCP (Dannenbaum)	\$ 155,518.58	100.00%	\$ 155,518.57	\$ 154,008.18	\$ 1,510.39
Management (Dannenbaum)	\$ 227,855.04	96.99%	\$ 220,990.22	\$ 218,711.67	\$ 2,278.55
<b>Extras</b>					
Survey (Weisser)	\$ 67,835.00	88.89%	\$ 60,297.36	\$ 60,297.36	\$ -
ROW Parcel Mapping (Weisser)	\$ 39,625.00	66.32%	\$ 26,278.88	\$ 26,278.88	\$ -
Geotechnical (Aviles)	\$ 119,319.11	94.41%	\$ 112,648.07	\$ 112,648.07	\$ -
Utility Coordination (Dannenbaum)	\$ 76,808.64	91.02%	\$ 69,914.03	\$ 69,914.03	\$ -
Direct Expenses (Dannenbaum)	\$ 5,025.00	62.71%	\$ 3,151.18	\$ 3,151.18	\$ -
<b>Bid/Construction Phase Services</b>					
Post Design Services (Dannenbaum)	\$ 25,000.00	0.00%	\$ -	\$ -	\$ -
<b>Total Management &amp; Engineering Fees</b>	\$ 1,572,963.80	93.83%	\$ 1,475,907.48	\$ 1,470,130.84	\$ 5,776.64

**TOTAL AMOUNT DUE THIS INVOICE: \$5,776.64**

513601/MJK/II

**Progress Report No. 37  
From July 01, 2022 to July 31, 2022  
Report Date: August 18, 2022**

**2017 Mobility Bond Program SOQ 14-025**

**Project: SH99 Grand Parkway Southbound Frontage Road Segment 2  
FM 1093 to Fry Road**

**Activities this Billing Period:**

**Project Management (DEC)**

- Participated in conference calls with TEDSI, SWCA, SIRRUS, Aviles, RPS, and BBI to coordinate project activities.
- Completed design and plan production toward 100% PS&E submittal to TxDOT Division (Austin) in June.

**Environmental Studies (SWCA)**

- Received NEPA clearance on 03/01.

**Survey (Weisser)**

- Provided updated ROW Parcel Plats and Property Descriptions for Parcels 101, 102, and 103.
- Continued development of TxDOT ROW Maps.

**Geotechnical (Aviles)**

- None.

**PS&E Design (DEC)**

- Addressed TxDOT and RPS comments on the 95% PS&E design.

**Drainage PS&E Design (SIRRUS)**

- Reviewed drainage study provided by TxDOT's consultants RPS/CivilTech.
- Met with TxDOT and FBC to discuss TxDOT's request for a new study for the SBFR projects.

## **Activities Next Month:**

### **Project Management (DEC)**

- Hold progress conference calls with Design Team as needed to provide updates.
- Address any comments from TxDOT on the 100% PS&E design.
- Continue development of final 100% PS&E.

### **Environmental Studies (SWCA)**

- Pending direction from the County and/or TxDOT, coordinate Noise Workshops.

### **Survey (Weisser)**

- Continue updating TxDOT ROW Maps with final Proposed ROW.

### **Geotechnical (Aviles)**

- Address any comments on the draft geotechnical report.

### **PS&E Design (DEC)**

- Address any comments from RPS and/or TxDOT on the 100% PS&E design.
- Update Quantities and Cost Estimate based on any design changes.

### **Drainage PS&E Design (Sirrus)**

- Further changes are pending incorporation of detention pond into design, to be provided by TxDOT and RPS.

## **Approvals and Planned Deliverables next Month:**

- 100% Signed/Sealed PS&E submitted to TxDOT Austin on 06/03
- Project achieved NEPA clearance on 03/01.

A handwritten signature in blue ink, appearing to read "Michael J. Kaspar".

Michael J. Kaspar, P.E.