



Mr. Ike Akinwande  
Assistant County Engineer - Projects  
Fort Bend County  
Engineering Department  
1517 Eugene Heimann Circle  
Richmond, TX 77469

August 8, 2022  
Project No: 008208  
Invoice No: 722024

Professional engineering services for improvements to Julia Avenue under Project No. 20224x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.  
Project No.: 20224x  
PO No.: 215736

**For Professional Services rendered from July 1, 2022 to July 29, 2022:**

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Subconsultant Services	37,360.00	0.00	0.00	0.00	0.00
Task 2 - Design	102,500.00	12.1878	12,492.45	0.00	12,492.45
Total Fee	139,860.00		12,492.45	0.00	12,492.45
					<b>12,492.45</b>
					<b>\$12,492.45</b>
<b>Recap:</b>	<b>Current</b>	<b>Previous</b>	<b>To-Date</b>		
Total Billings	12,492.45	0.00	12,492.45		
Contract Amount			139,860.00		
Balance			127,367.55		
		<b>Total Due This Invoice:</b>			<b>\$12,492.45</b>

**Remit Payment:**  
RPS Infrastructure, Inc.  
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079  
T: (281) 589-7257

## PROGRESS REPORT

<b>Contract:</b>	Julia Avenue Improvements 20224x
<b>Date:</b>	August 8 <sup>th</sup> , 2022
<b>Job No.:</b>	008208
<b>Progress Report No.:</b>	01 – July 2022
<b>Prepared By:</b>	Gabriel Odreman, PE, PMP/ Neyra Linares, EIT.

### Activities Completed from 7/01/22 to 7/29/22

- Watershed Delineation was processed and completed with internal QAQC
- Preliminary Hydrology for project location was completed with internal QAQC
- Worked on Hydrology calculations for ditches

### Activities Planned for Next Month

- Size street ditches per hydrology calculations
- Begin working on 30% design and exhibit

### Information we are waiting to receive

- None

### Comments

- None