



TBPE FIRM NUMBER F-11000

TRANSPORTATION GROUP, LPEngineering . Planning . Infrastructure . Construction
800 Wilcrest Drive, Suite 240, Houston, TX 77042

PO 215334

DMS

REC 641534

AGENDA

PO #: 215334

INVOICE**Project: West Sycamore, Segment 4, Project No. 17222x of the Fort Bend County Mobility Program (SOQ 14-025)**

Invoice Details	
Date	8/1/2022
Number	2524
Project Number	2020-1002
Time Period	7/1/22 - 7/31/22

Bill To	
Fort Bend County	
301 Jackson Suite 401	
Richmond, TX 77469	
Enginvoices@fortbendcountytexas.gov	

Task	Budget	Authorized	% Complete	Invoice To Date	Previously Invoiced	Net This Invoice	Budget Remaining
Design Phase	\$ 34,260.00	\$ 34,260.00	10%	\$ 3,426.00	\$ -	\$ 3,426.00	\$ 30,834.00
Contract Phase	\$ 2,718.00	\$ 2,718.00	0%	\$ -	\$ -	\$ -	\$ 2,718.00
Construction Phase	\$ 9,864.00	\$ 9,864.00	0%	\$ -	\$ -	\$ -	\$ 9,864.00
Total	\$ 46,842.00	\$ 46,842.00	7%	\$ 3,426.00	\$ -	\$ 3,426.00	\$ 43,416.00

Net This Invoice \$ 3,426.00

I hereby certify that this invoice is true and correct to the best of my knowledge

Harish Narayanappa, P.E., PTOE / President

(Tel) 713-609-9416 . (Fax) 713-609-9806 . (Email) mail@epicgrouplp.com . www.epicgrouplp.com



TRANSPORTATION GROUP, LP

Engineering . Planning . Infrastructure . Construction

800 Wilcrest Drive, Suite 240, Houston, TX 77042

Progress Report

TO: Kevin Mineo, PE	NUMBER OF PAGES INCLUDING COVER SHEET: 1
COMPANY: Binkley & Barfield DCCM	DATE: August 3, 2022
PHONE: 713-869-3433 FAX:	FROM: Harish Narayanappa, P.E., PTOE
EMAIL: kmineo@binkleybarfield.com	PHONE: 713/609-9416 FAX: 713/609-9416
REF.: West Sycamore, Segment 4, Project No. 17222x of the Fort Bend County Mobility Program (SOQ 14-025)	EMAIL: hnarayanappa@epicgrouplp.com
MEMO PERIOD: From 7/1/22 to 7/31/22	PROJECT NO.: 2022-1006

Activities to Date:

- Received NTP.
- Attended kick-off meeting.
- Began setting up design sheets and typical sections.
- Coordinated with adjacent section engineers to receive their CAD and PDF files.

Planned Activities:

- Continue design work towards pre-final (90% set).

Meetings:

- One kick-off meeting.

Issues/Concerns:

- Waiting for adjacent section engineers' files, which we requested on July 7th in order to begin work on the TCP etc.

Budget:

- To-date we are 10% expended on the Design Phase.