



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

P.O. Box 791479 • Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT
Attn: County Engineer
301 Jackson St, 1st Floor
Richmond, TX 77469

Date: September 7, 2022
Project No: 862200511
Invoice No: 868138R.1

Attn: Robert McBride (LJA)
rmcbride@lja.com

Project Description: West Bellfort at SH 6
PO No. 207720

Professional Services From May 1, 2022 Through June 30, 2022

2020 MOBILITY BOND PROGRAM PRECINCT 4, PROJECT 20401

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Total	Previous Billing	This invoice
PRE-DESIGN PHASE	\$ 47,994.00	85.00%	\$ 40,796.90	\$ 40,796.90	\$ 12,691.02	\$ 28,105.88
DESIGN PHASE	\$ 97,899.00	0.00%	\$ -	\$ -	\$ -	\$ -
BID PHASE	\$ 6,930.00	0.00%	\$ -	\$ -	\$ -	\$ -
CONSTRUCTION PHASE	\$ 30,342.00	0.00%	\$ -	\$ -	\$ -	\$ -
	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -
Subtotal Basic Services=	\$183,165.00	22.27%	\$40,796.90	\$40,796.90	\$12,691.02	\$ 28,105.88

Supplemental Services and Direct Expenses

TOPOGRAPHIC SURVEYING & ROW MAPPING (SUB MBCO)	\$ 36,870.00	67.39%	\$ 24,845.00	\$ 24,845.00	\$ -	\$ -
GEOTECHNICAL INVESTIGATIONS (SUB GEOTEST)	\$ 11,584.00	90.00%	\$ 10,425.60	\$ 10,425.60	\$ -	\$ -
DIRECT EXPENSE AND REPRODUCTION	\$ 3,500.00	0.00%	\$ -	\$ -	\$ -	\$ -
Sub-Total =	\$51,954.00	67.89%	\$35,270.60	\$35,270.60	\$ -	\$ -

Totals = \$235,119.00 32.35% 76,067.50 \$47,961.62 \$28,105.88

Total this Invoice: \$28,105.88

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnair@kci.com.

Approved by,

Thank you.

Susan D. Miller
Vice President



Project: 20401-West Belfort Ave. at State Highway 6
Limits: At SH 6

KCI Project: 862200511

MONTHLY PROGRESS REPORT NO. 3
May 1, 2022 to June 30, 2022

Pre-Design Phase

Percent complete (approx.): 85%

- Geotechnical report completed and submitted.
- Topographic survey and existing ROW boundary survey complete
- Draft PER report completed and submitted on 6/29/2022.
- Coordinated on project meetings with Program Manager and subs

A handwritten signature in blue ink, appearing to read "Wade Zhao".

Prepared by: _____
Wade Zhao, PE

Date: July 14, 2022