

INVOICE

Project: West Sycamore, Segment 4, Project No. 17222x of the Fort Bend County Mobility Program (SOQ 14-025) PO No. 215334

Invoice Details	
Date	9/1/2022
Number	2537
Project Number	2020-1002
Time Period	8/1/22 - 8/31/22

Bill To	
Fort Bend County	
301 Jackson Suite 401	
Richmond, TX 77469	
Enginvoicess@fortbendcountytx.gov	

Task	Budget	Authorized	% Complete	Invoice To Date	Previously Invoiced	Net This Invoice	Budget Remaining
Design Phase	\$ 34,260.00	\$ 34,260.00	40%	\$ 13,704.00	\$ 3,426.00	\$ 10,278.00	\$ 20,556.00
Contract Phase	\$ 2,718.00	\$ 2,718.00	0%	\$ -	\$ -	\$ -	\$ 2,718.00
Construction Phase	\$ 9,864.00	\$ 9,864.00	0%	\$ -	\$ -	\$ -	\$ 9,864.00
Total	\$ 46,842.00	\$ 46,842.00	29%	\$ 13,704.00	\$ 3,426.00	\$ 10,278.00	\$ 33,138.00

Net This Invoice \$ 10,278.00

I hereby certify that this invoice is true and correct to the best of my knowledge



Harish Narayanappa, P.E., PTOE / President



TRANSPORTATION GROUP, LP

Engineering . Planning . Infrastructure . Construction

800 Wilcrest Drive, Suite 240, Houston, TX 77042

Progress Report

TO: Kevin Mineo, PE	NUMBER OF PAGES INCLUDING COVER SHEET: 1
COMPANY: Binkley & Barfield DCCM	DATE: September 1, 2022
PHONE: 713-869-3433 FAX:	FROM: Harish Narayanappa, P.E., PTOE
EMAIL: kmineo@binkleybarfield.com	PHONE: 713/609-9416 FAX: 713/609-9416
REF.: West Sycamore, Segment 4, Project No. 17222x of the Fort Bend County Mobility Program (SOQ 14-025)	EMAIL: hnarayanappa@epicgrouplp.com
MEMO PERIOD: From 8/1/22 to 8/31/22	PROJECT NO.: 2022-1006

Activities to Date:

- Received and reviewed the electronic files provided by Segments 1 and 3 consultants.
- Identified that the proposed roadway alignments for both segments do not match Segment 2 alignment, which is existing.
- Submitted typical sections; horizontal survey data; P&P sheets; and electronic files for all three segments to address the above issue.
- Recommended Segment 1 and 3 consultants review/update their alignments/grade based on Segment 2 horizontal data.
- Coordinated with Segment 1 and 3 engineers regarding TCP.

Planned Activities:

- Continue design work towards pre-final (90% set).

Meetings:

- None.

Issues/Concerns:

- Waiting for updated files from the adjacent section engineers.

Budget:

- To-date we are 40% expended on the Design Phase.