



Invoice # 2108-11
Invoice Date 10/11/2022

AIG Technical Services, LLC

Project Details	
Client Name	Fort Bend County Engineering Services
Project Manager	Kevin A. Mineo, PE, Binkley & Barfield
Project Name	Fort Bend County Evergreen St, Seg. 2 - 20123x
Mobility Bond Project No.	20123x pursuant to SOQ 14-025
Purchase Order #	205173
Work Authorization NTP Date	9/29/2021
Work Authorization End Date	12/31/2025
Invoice Details	
Begin Service Date	8/1/2022
End Service Date	9/30/2022
Payment Type	Lump Sum
Financial Summary	
Authorized Amount	\$809,498.78
Previous Invoiced Amount	\$249,960.86
Amount of this Invoice	\$17,675.78
Total Invoiced to Date (including this invoice)	\$267,636.64
Balance Remaining	\$541,862.14

PS&E TASKS	Budget	Monthly %age task done	Total %age of task done	Invoice Amount	Previously Invoiced
AIG TECHNICAL SERVICES, LLC		Task	Task		
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 102,691.20	0.00%	99.53%	\$ -	\$ 102,205.66
					\$ -
PHASE II - FINAL DESIGN PHASE	\$ 278,102.40	4.35%	13.36%	\$ 12,108.00	\$ 25,039.68
Total	\$ 380,793.60	3.18%	36.60%	\$ 12,108.00	\$ 127,245.34

IGET (BRIDGE AND H&H)					
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 69,180.00	0.00%	27.63%	\$ -	\$ 19,113.00
PHASE II - FINAL DESIGN PHASE	\$ 106,740.00	0.00%	2.78%	\$ -	\$ 2,970.00
Total	\$ 175,920.00	0.00%	12.55%	\$ -	\$ 22,083.00

LANDTECH (SURVEYING & MAPPING)					
CONTROL SURVEYING	\$ 14,591.99	0.00%	80.00%	\$ -	\$ 11,673.59
TOPOGRAPHIC SURVEYING AND MAPPING	\$ 58,843.26	4.00%	94.00%	\$ 2,353.73	\$ 52,958.93
PROPOSED ROW SURVEYING & MAPPING	\$ 27,255.08	11.79%	11.79%	\$ 3,214.05	\$ -
PROPOSED ACQUISITION PARCELS	\$ 97,324.05	0.00%	0.00%	\$ -	\$ -
OPTIONAL ADDITIONAL SERVICES – ROW STAKING	\$ 9,770.80	0.00%	0.00%	\$ -	\$ -
Total	\$ 207,785.18	2.68%	33.79%	\$ 5,567.78	\$ 64,632.52

TERRACON (GEOTECHNICAL SERVICES)					
GEOTECHNICAL INVESTIGATION, ANALYSIS, AND REPORTING	\$ 31,000.00	0.00%	83.87%	\$ -	\$ 26,000.00
TRAFFIC CONTROL	\$ 14,000.00	0.00%	71.43%	\$ -	\$ 10,000.00
Total	\$ 45,000.00	0.00%	80.00%	\$ -	\$ 36,000.00

PROJECT TOTAL	\$ 809,498.78	2.18%	33.06%	\$ 17,675.78	\$ 249,960.86
----------------------	----------------------	--------------	---------------	---------------------	----------------------



October 11, 2022

Kevin A. Mineo, PE
Sr. Project Manager
Binkley & Barfield, Inc.

Project Name: FBC Evergreen St, Seg. 2, PS&E	FBC Project Number: 20123x pursuant to SOQ 14-025
Project Manager: Kevin A. Mineo, P.E.	PO Number: 205173

Dear Mr. Mineo,

Please find attached Invoice No. 2108-11 for the above reference project for the period August 1 to September 30, 2022. ***Please note, per PMC team direction, we are moving funds from PHASE II - FINAL DESIGN PHASE to cover the revised PER work done per revised scope and supplemental items.***

Activities completed during this period included:

Activities this Period:

PHASE I - PRELIMINARY DESIGN PHASE (PER)

1. PROJECT MANAGEMENT & ADMINISTRATION
 - a. Coordination and Project Management
 - i. Coordinated progress internal team calls
 - ii. Coordination/correspondence with BBI
 - iii. Coordinated with Subconsultants
2. DATA COLLECTION
 - a. Continued data collection in preparation for PER
 - i. Submitted Draft Utility Conflict Table
3. DESIGN EXHIBITS
 - a. Submitted 200' Alignment options with ROW acquisition Exhibits
 - b. Submitted preferred alignment and ROW Exhibits including proposed detention pond facilities for PER
 - c. Submitted Land Use, Existing, and Proposed Drainage Area Exhibits
4. PRELIMINARY ENGINEERING REPORT (PER)
 - a. Continued PER process
 - i. Completed development of existing overall drainage conditions/analysis
 - ii. Completed proposed preliminary drainage analysis
 - iii. Completed preliminary location for detention ponds
 - iv. Completed preliminary roadway profile
 - v. Completed preparation of 30% project layout
 - vi. Completed preparation of 30% P&P layouts
 - vii. Completed preliminary construction cost estimate
 - viii. Submitted PER report and drainage study per revised scope items

5. IGET (BRIDGE AND H&H)
 - a. Completed existing cross section with 10, 50, & 100 YR WSE
 - b. Submitted preliminary H&H analysis and results
 - c. Submitted preliminary bridge layouts
6. LANDTECH (SURVEYING & MAPPING)
 - a. Completed development of supplemental for proposed ponds
 - b. Ongoing Topo and ROW surveying and mapping review
 - c. Submitted PER Survey and ROW Maps
 - d. Final survey pending ROE letter responses and proposed detention pond location confirmation
7. TERRACON (GEOTECHNICAL SERVICES)
 - a. No activities on period; waiting on confirmation of detention pond locations

PHASE II - FINAL DESIGN PHASE

Per PMC direction, funds have been moved from this phase to cover the revised PER work done per revised scope and supplemental items.

Activities Anticipated Next Period:

1. Progress Meetings with BBI
2. Internal Coordination meetings
3. Complete existing drainage analysis
4. Continue Utility Coordination
5. Complete draft PER document
6. Meet with FBC and BBI to review PER documents

Please contact me should you have any questions. We appreciate your business.

Respectfully,

A handwritten signature in blue ink, appearing to read 'Abraham Rebollar'.

Abraham Rebollar, P.E.
Project Manager

AIG Technical Service, LLC

Abraham.Rebollar@AIGtechnical.com

Cell: 210.725.9967