



PO 205559
DMS
REC 644770

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-816
Date 07/31/2022

Project 20300-0005 EVERGREEN SEG. 1

PO Number: 205559
Project No. 20122x
Invoicing Period: 06/01/22 – 07/31/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 Preliminary Engineering Report (Basic Services)						
Preliminary Design Study	54,138.20	73.97	29,776.00	40,047.40	14,090.80	10,271.40
Drainage	42,180.40	6.00	2,530.82	2,530.82	39,649.58	0.00
Sub 1 - Geotechnical	15,700.00	100.00	14,700.00	15,700.00	0.00	1,000.00
Sub 2 - Survey	80,960.09	60.26	44,426.76	48,787.98	32,172.11	4,361.22
Subtotal	192,978.69	55.48	91,433.58	107,066.20	85,912.49	15,632.62
Phase 1 Preliminary Engineering Report (Optional Additional Services)						
1.1T - Traffic	11,500.00	0.00	0.00	0.00	11,500.00	0.00
Survey – Proposed Acquisition	147,019.40	0.00	0.00	0.00	147,019.40	0.00
Subtotal	158,519.40	0.00	0.00	0.00	158,519.40	0.00
Phase 2 Engineering Design Services (Basic Services)						
Design Plans	175,861.60	0.00	0.00	0.00	175,861.60	0.00
Sub 1 – Detention Geotechnical	8,500.00	0.00	0.00	0.00	8,500.00	0.00
Sub 2 – Detention Survey	3,478.97	0.00	0.00	0.00	3,478.97	0.00
Subtotal	187,840.57	0.00	0.00	0.00	187,840.57	0.00
Phase 3 Bid & Construction Phase Services (Optional Additional Services)						
Sub 2 - Pre-Construction ROW Staking	9,770.80	0.00	0.00	0.00	9,770.80	0.00
Total	549,109.46	16.65	91,433.58	107,066.20	442,043.26	15,632.62

Invoice total **15,632.62**



Fort Bend County Auditor
Project 20300-0005 EVERGREEN SEG. 1

Invoice number GG-816
Date 07/31/2022

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-816	07/31/2022	15,632.62	15,632.62				
	Total	15,632.62	15,632.62	0.00	0.00	0.00	0.00



Monthly Progress Report #4

Evergreen Street Widening Segment 1 Fort Bend County

Gradient Project No. 20300-0005
Fort Bend County Project No. 20122X

Period: June 01, 2022 – July 31, 2022

Tasks performed this period include:

1. Adding two roundabouts and updating lineworks of the road.
2. Updating LOE (Amendment #1).

Tasks to be performed next period:

1. Finishing all exhibits related to the PER.
2. PER written part.

Deliverables (include % complete):

1. 75%

Notification of Problems/Delays:

1. None.