



PO 205559
DMS
REC 644771

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-840
Date 08/31/2022

Project 20300-0005 EVERGREEN SEG. 1

PO Number: 205559
Project No. 20122x
Invoicing Period: 08/01/22 – 08/31/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 Preliminary Engineering Report (Basic Services)						
Preliminary Design Study	108,167.60	58.05	40,047.40	62,793.72	45,373.88	22,746.32
Drainage	42,180.40	49.33	2,530.82	20,809.27	21,371.13	18,278.45
Sub 1 - Geotechnical	15,700.00	100.00	15,700.00	15,700.00	0.00	0.00
Sub 2 - Survey	80,960.09	60.26	48,787.98	48,787.98	32,172.11	0.00
Subtotal	247,008.09	59.95	107,066.20	148,090.97	98,917.12	41,024.77
Phase 1 Preliminary Engineering Report (Optional Additional Services)						
1.1T - Traffic	11,500.00	0.00	0.00	0.00	11,500.00	0.00
Survey – Proposed Acquisition	147,019.40	0.00	0.00	0.00	147,019.40	0.00
Subtotal	158,519.40	0.00	0.00	0.00	158,519.40	0.00
Phase 2 Engineering Design Services (Basic Services)						
Design Plans	121,832.20	0.00	0.00	0.00	121,832.20	0.00
Sub 1 – Detention Geotechnical	8,500.00	0.00	0.00	0.00	8,500.00	0.00
Sub 2 – Detention Survey	3,478.97	0.00	0.00	0.00	3,478.97	0.00
Subtotal	133,811.17	0.00	0.00	0.00	133,811.17	0.00
Phase 3 Bid & Construction Phase Services (Optional Additional Services)						
Sub 2 - Pre-Construction ROW Staking	9,770.80	0.00	0.00	0.00	9,770.80	0.00
Total	549,109.46	26.97	107,066.20	148,090.97	401,018.49	41,024.77

Invoice total **41,024.77**



Fort Bend County Auditor
Project 20300-0005 EVERGREEN SEG. 1

Invoice number GG-840
Date 08/31/2022

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-816	07/31/2022	15,632.62			15,632.62		
GG-880	08/31/2022	41,024.77	41,024.77				
	Total	56,657.39	41,024.77	0.00	15,632.62	0.00	0.00



Monthly Progress Report #5

Evergreen Street Widening Segment 1 Fort Bend County

Gradient Project No. 20300-0005
Fort Bend County Project No. 20122X

Period: August 01, 2022 – August 31, 2022

Tasks performed this period include:

1. PER at 70%
2. Updating LOE (Amendment #1).

Tasks to be performed next period:

1. PER at 100%
2. Submit PER & PER presentation for review.
3. Address all comments

Notification of Problems/Delays:

1. None.