

DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

PO 167061
DMS
REC 644780

AGENDA

Stacy Slawinski, P.E.
Fort Bend County
301 Jackson Street
Richmond, Texas 77469-3108

Invoice Date: September 20, 2022
Invoice Period: 8/1/22 Through 8/31/22
Invoice Number: 513601/38/II

For Professional Services:

In connection with Grand Parkway (SH 99) Southbound Frontage Road - Segment 2 (SOQ 14-025)

P.O. Number 167061

2017 Mobility Bond Project #17304

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
Advanced Planning / Preliminary Engineering					
Schematic Design (Dannenbaum)	\$ 155,487.41	100.00%	\$ 155,487.41	\$ 155,487.41	\$ -
Environmental / NEPA (SWCA)	\$ 167,000.00	97.25%	\$ 162,414.83	\$ 162,414.83	\$ -
Drainage Impact Report (Sirus)	\$ 78,720.00	100.72%	\$ 79,290.00	\$ 70,848.00	\$ 8,442.00
Management (Dannenbaum)	\$ 168,284.94	100.00%	\$ 168,284.94	\$ 168,284.94	\$ -
Final PS&E Engineering					
Roadway Design (Dannenbaum)	\$ 131,227.36	98.95%	\$ 129,854.51	\$ 128,542.24	\$ 1,312.27
Drainage Design (Sirus)	\$ 87,715.00	94.03%	\$ 82,474.25	\$ 73,989.00	\$ 8,485.25
SW3P (Dannenbaum)	\$ 24,018.62	100.00%	\$ 24,018.62	\$ 24,018.62	\$ -
Traffic - Signing & Pavement Marking (Dannenbaum)	\$ 43,524.10	100.00%	\$ 43,524.13	\$ 43,524.13	\$ -
Misc. & TCP (Dannenbaum)	\$ 155,518.58	100.00%	\$ 155,518.57	\$ 155,518.57	\$ -
Management (Dannenbaum)	\$ 227,855.04	98.99%	\$ 225,547.32	\$ 220,990.22	\$ 4,557.10
Extras					
Survey (Weisser)	\$ 67,835.00	88.89%	\$ 60,297.36	\$ 60,297.36	\$ -
ROW Parcel Mapping (Weisser)	\$ 39,625.00	66.32%	\$ 26,278.88	\$ 26,278.88	\$ -
Geotechnical (Aviles)	\$ 119,319.11	94.41%	\$ 112,648.07	\$ 112,648.07	\$ -
Utility Coordination (Dannenbaum)	\$ 76,808.64	92.02%	\$ 70,682.12	\$ 69,914.03	\$ 768.09
Direct Expenses (Dannenbaum)	\$ 5,025.00	62.71%	\$ 3,151.18	\$ 3,151.18	\$ -
Bid/Construction Phase Services					
Post Design Services (Dannenbaum)	\$ 25,000.00	0.00%	\$ -	\$ -	\$ -
Total Management & Engineering Fees	\$ 1,572,963.80	95.33%	\$ 1,499,472.19	\$ 1,475,907.48	\$ 23,564.71

TOTAL AMOUNT DUE THIS INVOICE:	\$23,564.71
---------------------------------------	--------------------

513601/MJK/II

Progress Report No. 38
From August 01, 2022 to August 31, 2022
Report Date: September 12, 2022

2017 Mobility Bond Program SOQ 14-025

Project: SH99 Grand Parkway Southbound Frontage Road Segment 2
FM 1093 to Fry Road

Activities this Billing Period:

Project Management (DEC)

- Participated in conference calls with to coordinate project activities.
- Completed design and plan production toward 100% PS&E submittal to TxDOT Division (Austin) in June. Addressed comments as they were received from TxDOT and RPS.

Environmental Studies (SWCA)

- Received NEPA clearance on 03/01.

Survey (Weisser)

- Provided updated ROW Parcel Plats and Property Descriptions for Parcels 101, 102, and 103.
- Continued development of TxDOT ROW Maps.

Geotechnical (Aviles)

- None.

PS&E Design (DEC)

- Addressed TxDOT and RPS comments on the 95% PS&E design, including Retaining Wall plans, Sound Wall Plans, Index of Sheets, and Drainage design.

Drainage PS&E Design (Sirrus)

- Reviewed drainage study provided by TxDOT's consultants RPS/CivilTech.
- Provided supplemental to provide drainage report requested by TxDOT.

Activities Next Month:

Project Management (DEC)

- Hold progress conference calls with Design Team as needed to provide updates.
- Address any comments from TxDOT on the 100% PS&E design.

Environmental Studies (SWCA)

- Pending direction from the County and/or TxDOT, coordinate Noise Workshops.

Survey (Weisser)

- Continue updating TxDOT ROW Maps with final Proposed ROW.

Geotechnical (Aviles)

- Address any comments on the draft geotechnical report.

PS&E Design (DEC)

- Address any comments from RPS and/or TxDOT on the 100% PS&E design.
- Update Quantities and Cost Estimate based on any design changes.
- Further changes to revise driveway locations are pending incorporation of detention pond into design, to be provided by TxDOT and RPS.

Drainage PS&E Design (Sirrus)

- Further changes are pending incorporation of detention pond into design, to be provided by TxDOT and RPS.

Approvals and Planned Deliverables next Month:

- 100% Signed/Sealed PS&E submitted to TxDOT Austin on 06/03
- Project achieved NEPA clearance on 03/01.



Michael J. Kaspar, P.E.