



PO 200678
DMS
REC 645560

AGENDA

Fort Bend County
301 Jackson St 4th F
Richmond TX 77469

Invoice Date: 09/12/2022
Invoice: 10080321
Project: 043071.001

Attention: Stacy Slawinski, stacy.slawinski@fortbendcountytexas.gov
Project Name: Fort Bend County Pct 3/SH 99 Frontage Rd

For Professional Services Rendered through: August 31, 2022
Project Number 20301
PO # 200678

Lump Sum	Fee	Pct. Comp	Earned To Date	Previous Amount	Current Amount
000100 - Preliminary Roadway Design	129,220.00	6.50	8,399.30	7,753.20	646.10
000101 - Drainage Study	150,440.00	0.00	0.00	0.00	0.00
000102 - Survey	63,880.00	55.00	35,134.00	35,134.00	0.00
000103 - Geotechnical Investigation	76,450.00	73.00	55,808.50	55,808.50	0.00
000104 - Environmental Investigations	66,605.00	65.00	43,293.25	41,295.10	1,998.15
000200 - Final Roadway Design	345,205.00	0.00	0.00	0.00	0.00
000400 - Survey - ROW Parcels	8,250.00	0.00	0.00	0.00	0.00
000401 - Survey - SUE (Level A)	17,270.00	0.00	0.00	0.00	0.00
000402 - ENV - Phase 1 ESA	5,500.00	0.00	0.00	0.00	0.00
000403 - ENV - TxDOT Environmental Assessment	14,300.00	0.00	0.00	0.00	0.00
000404 - ENV - Public Involvement and Meeting	14,250.00	0.00	0.00	0.00	0.00
000405 - Noise-related Services	64,000.00	0.00	0.00	0.00	0.00
Total Lump Sum Services:	955,370.00	14.93	142,635.05	139,990.80	2,644.25

Hourly Not To Exceed	Fee	Pct. Comp	Earned To Date	Previous Amount	Current Amount
000300 - Bid and Construction Phase Services	50,000.00	0.00	0.00	0.00	0.00
Total Hourly Not To Exceed Services:	50,000.00	0.00	0.00	0.00	0.00

Remaining Fee: 862,734.95

Total Earned to Date: 142,635.05
Less Previous Billed: 139,990.80
Amount Due this Invoice: 2,644.25

Remit payment to P.O. Box 678316, Dallas, TX 75267-8316
Reference Project 043071.001 and Invoice 10080321
Contact Alison Reigel at areigel@halff.com with any billing questions.

PROGRESS REPORT

TO: Stacy Slawinski
FROM: Ashley Purkey, PE
PROJECT: Fort Bend County Pct 3 / SH 99 Frontage Road
SUBJECT: Progress Report – June - August 2022

The purpose of this memorandum is to summarize the progress for the period from June 1, 2022 thru August 31, 2022 for the above referenced project.

The following tasks were initiated and/or completed this period:

Preliminary Roadway Design

Work completed to date is as follows:

- Coordination meetings

Environmental

Work completed to date is as follows:

- 100% of the waters of the U.S. delineation task
- 100% of the threatened and endangered species task
- 100% of the desktop archeological services (field services are pending)
- 50% of the Phase I ESA
- 50% of General Project Management
- 25% of USACE Permitting
- 35% of TxDOT Document Preparation

Upcoming tasks anticipated:

- Prepare cross sections for proposed retaining walls based upon survey data.
- Review main lanes drainage report