

KAVI Consulting, Inc.

Stacy Slawinski
Fort Bend County
301 Jackson Street
Richmond, Texas 77469

Invoice Date: 20-Sep-22
Invoice Period: 06/28/2022 to 09/20/22
Invoice Number: 2022-FB-4
Invoice Sequence: 2

Project Name: Fort Bend County Sidewalk Improvements (20308), Fort Bend County-Precinct 1

PO Number: 206774

Description of Work	Total Contract Amounts	Percent Complete	Amounts Earned to Date	Previously Invoiced	Current Invoice Amounts	Remaining Balance
Phase I & Phase II (KAVI)	123,225.00	70%	86,257.50	61,612.50	24,645.00	36,967.50
Bid & Construction Phase (KAVI)	30,350.00	0%	-	-	-	30,350.00
Topographic Survey (IDS)	29,440.00	43%	12,740.00	12,740.00		16,700.00
TDLR	5,425.00	0%	-	-	-	5,425.00
Total Management & Engineering Fees	188,440.00	52.5%	98,997.50	74,352.50	24,645.00	89,442.50

Total Amount Due this Invoice

24,645.00

ED

Kavi Consulting, Inc.

Summary of Work
From June 28, 2022 to September 20, 2022
Report Date: September 20, 2022

Project: Fort Bend County Sidewalk Improvements, (20308)

Tasks for this invoice period:

Preliminary and Final Design for 95% Aerial and 60% for Surveyed Plans

Cost-Estimate and Index of Specifications are completed for 95% and 60% Aerial and Surveyed Sidewalks respectively

Vijaya Rapolu

Sincerely,
Vijaya Rapolu, P.E.
Kavi Consulting, Inc.

1011 Highway 6S, # 307
Houston TX-77077
Ph: 281.772.9643
E-Mail: rapolu.vijaya@gmail.com