



PO 209004
DMS
REC 645593

AGENDA

October 11, 2022

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469
Attn.: County Engineer

RE: West Airport Blvd. at S.H. Pre-Design Phase; Precinct Three; 2020 Mobility Bond Project No. 20402, P.O. No. 209004

Invoice No.1110176-2

Dear Mr. Slawinski, P.E.,


Attached herewith is SIRRUS Engineers Inc., invoice for the above referenced project. The invoice reflects the period ending Sept. 1, 2022, to Sept. 30, 2022.

Company/Services	Budget	Previously Invoiced	Current Invoice	Remaining Budget	% Complete
1) Pre-Design Phase	\$34,730.00	\$27,784.00	\$1,736.50	\$5,209.50	85.00%
2) Design Phase	\$66,350.00	\$0.00		\$66,350.00	0.00%
3) Drainage Study	\$4,650.00	\$3,720.00		\$930.00	80.00%
4) Construction Phase Services	\$33,000.00			\$33,000.00	0.00%
5) Survey	\$38,461.00	\$24,901.40		\$13,559.60	64.74%
6) Optional - Roadway Traffic Control on SH6/ Construction Staking	\$7,485.00	\$0.00		\$7,485.00	0.00%
7) Survey Coordination	\$2,930.00	\$1,172.00	\$586.00	\$1,172.00	60.00%
8) Geotechnical	\$6,721.00	\$4,704.70		\$2,016.30	70.00%
9) Geotechnical Coordination	\$930.00	\$279.00	\$186.00	\$465.00	50.00%
10) Traffic	\$32,150.00	\$0.00		\$32,150.00	0.00%
11) Traffic Coordination	\$1,790.00	\$0.00		\$1,790.00	0.00%
12) TDLR	\$5,000.00	\$0.00		\$5,000.00	0.00%
TOTAL:	\$234,197.00	\$62,561.10	\$2,508.50	\$169,127.40	27.78%

This invoice is for \$2,508.50. Please, remit the payment to the following address: SIRRUS Engineers Inc., 3100 Timmons Ln., Suite # 500, Houston, TX 77027. I certify this invoice to be true and correct with beginning and ending dates of the service. If you have any questions and/or require additional information, please do not hesitate to call me @ 713-334-7300 or e-mail me at sbd@sirrusengineers.com.

Sincerely,

SIRRUS ENGINEERS, INC.


Sujeeth Draksharam, P.E.
President

3100 Timmons Ln., Suite #500, Houston, TX 77027
Ph. 713-334-7300, Fax. 713-334-7303
www.sirrusengineers.com



FORT BEND MOBILITY PROGRAM
PROJECT STATUS REPORT

PROJECT: West Airport Blvd. at S.H. Pre-Design Phase; Precinct Three; 2020 Mobility Bond

PROJECT PHASE: Pre-Engineering, Design, Bidding, Construction

CONTRACT OR PROJECT NO. 20402

DATE: October 7, 2022

ACTIVITIES ACHIEVED:

Received comment on the Preliminary Engineering Report submitted. Addressing comments and revisions being worked out

PLANNED ACTIVITIES FOR NEXT PERIOD:

Submit PER

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

None

SCHEDULE UPDATE:

None