



PO 212779
DMS
REC 645658

AGENDA

Mr. Ike Akinwande
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

October 10, 2022
Project No: 008169
Invoice No: 922076

Fort Bend County - 17211 Belknap Road
PO Number: 212779

For Professional Services rendered from August 27, 2022 to September 30, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Roadway Evaluation & Re-Design	257,405.00	85.6097	220,363.53	195,054.52	25,309.01
Task 2 - Drainage Evaluation & Re-Design	82,940.00	60.00	49,764.00	49,764.00	0.00
Task 3 - Bridge Crossing Impact Analysis	35,320.00	60.00	21,192.00	21,192.00	0.00
Task 4 - Bridge Sheets Revision	3,000.00	0.00	0.00	0.00	0.00
Total Fee	378,665.00		291,319.53	266,010.52	25,309.01
					25,309.01
					\$25,309.01

Task 2 - Bid & Construction Phase Services

0.00

Recap:	Current	Previous	To-Date
Total Billings	25,309.01	266,010.52	291,319.53
Contract Amount			398,665.00
Balance			107,345.47
		Total Due This Invoice:	\$25,309.01

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257

PROGRESS REPORT

Contract:	Project 17211 Belknap Road Design
Date:	October 12 th , 2022
Job No.:	008169
Progress Report No.:	06 - September 2022
Prepared By:	Gabriel Odreman, PE, PMP / Neyra Linares, EIT.

Activities Completed until 8/27/2022 to 9/30/2022

- Finalized 95% plans and submitted to FBC

Activities Planned for Next Month

- Address 95% comments from FBC review
- Submit 100% Plans

Information we are waiting to receive

- None

Comments

- None