



ISO 9001:2008 CERTIFIED
ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS
P.O. Box 791479 • Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT
Attn: County Engineer
301 Jackson St
Richmond, TX 77469

Date: September 30, 2022
Project No: 862106899
Invoice No: **884488R.1**

Attn: Zach Jacobson
zjacobson@binkleybarfield.com

Project Description: Rural Intersection Improvements - Precinct 2, Project 20110 PO#203786
Needville-Fairchilds Rd at Padon Rd, Needville-Fairchilds Rd at Jeske Rd, and
Jeske Rd at Roesler Rd

Professional Services From July 1, 2022 to August 31, 2022
20110 - KCI - PO#203786

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Billing	This invoice
PER (including Utility Coordination)	\$ 59,868.00	100.00%	\$ 59,868.00	\$ 59,868.00	\$ -
FINAL DESIGN	\$ 73,249.00	78.97%	\$ 57,842.35	\$ 13,354.17	\$ 44,488.18
SURVEY	\$ 41,830.00	81.78%	\$ 34,210.00	\$ 34,210.00	\$ -
GEOTECH	\$ 9,200.00	78.26%	\$ 7,200.00	\$ 7,200.00	\$ -
BID PHASE	\$ 4,760.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$188,907.00	84.23%	\$159,120.35	\$114,632.17	\$44,488.18

Additional Services

SURVEY-PARCEL PLATS (\$1,420 ea (9))	\$ 12,780.00	0.00%	\$ -	\$ -	\$ -
CPS (Roadway)	\$ 13,520.00	0.00%	\$ -	\$ -	\$ -
STAKE ROW (Survey)	\$ 3,450.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$29,750.00	0.00%	\$0.00	\$0.00	0.00

Reimbursables (NTE \$150.00)

Subtotal Reimbursables \$0.00

Totals = \$218,657.00 72.77% 159,120.35 \$114,632.17 \$44,488.18

Total this Invoice: \$44,488.18

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnaair@kci.com.

Approved by,

Thank you.

Susan D. Miller
Vice President



Project: 20110-Rural Intersections **KCI Project:** 862106899
Limits: Needville-Fairchilds Rd at Padon Rd, Needville-Fairchilds Rd at Jeske Rd, & Jeske Rd at Roesler Rd

MONTHLY PROGRESS REPORT NO. 6
July 1, 2022 to August 31, 2022

Preliminary Engineering Report

Percent complete: (approx..) 95%

- Geotechnical investigation and report complete
- Survey control maps completed and submitted
- Revising PER towards final report

Final Design

Percent complete (approx.): 75%

- Completed 70% submittal plans and submitted on 7/29/2022
- Developing plans towards 95% submittals
- Bi-weekly project meetings with Program Manager and routine project coordination

Prepared by: _____
Wade Zhao, PE

Date: September 16, 2022