



PO 203811
DMS
REC 646846

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-832
Date 08/31/2022

Project 20300-0004 READING ROAD
ROUNDBABOUTS

PO Number: 203811
2020 Mobility Bond Project No. 20109
Invoicing Period: 08/01/22 – 08/31/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 – Preliminary Engineering Report (Basic Services)						
- Preliminary Design Study	38,297.60	100.00	38,297.60	38,297.60	0.00	0.00
- Sub 1 - Surveying	37,645.00	100.00	37,645.00	37,645.00	0.00	0.00
- Sub 2 - Geotechnical	24,104.00	100.00	24,104.00	24,104.00	0.00	0.00
Addendum # 1 – Two Lane Roundabout Geometry Layout	53,260.20	52.26	18,641.07	27,834.67	25,425.53	9,193.60
Subtotal	153,306.80	83.42	118,687.67	127,881.27	25,425.53	9,193.60
Phase 2 – Engineering Design Services (Basic Services)						
- Design Plans	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Subtotal	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Phase 3 – Bid & Construction Phase Services (Basic Services)						
- Bid Services	10,166.00	0.00	0.00	0.00	10,166.00	0.00
- Construction Services	20,000.00	0.00	0.00	0.00	20,000.00	0.00
Subtotal	30,166.00	0.00	0.00	0.00	30,166.00	0.00
Phase 1 – Preliminary Engineering Report (Optional Additional Services)						
- Parcel Surveys (Cat 1A, Cond. II)	10,000.00	0.00	0.00	0.00	0.00	0.00
- Subsurface Utility Engineering	3,750.00	0.00	0.00	0.00	0.00	0.00
Subtotal	13,750.00	0.00	0.00	0.00	13,750.00	0.00
Phase 3 – Bid & Construction Phase Services (Optional Additional Services)						
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
Subtotal	10,760.00	0.00	0.00	0.00	10,760.00	0.00
Total	333,051.80	38.40	118,687.67	127,881.27	205,170.53	9,193.60

Invoice total **9,193.60**

Fort Bend County Auditor

Invoice number GG-832

Invoice date 08/31/2022



Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-832	08/31/2022	9,193.60	9,193.60				
	Total	9,193.60	9,193.60	0.00	0.00	0.00	0.00



Monthly Progress Report #8

Reading Road Fort Bend County

Gradient Project No. 20300-0004
Fort Bend County Project No. 20109

Period: August 01 to August 31, 2022

Tasks performed this period include:

1. Two lanes' roundabouts exhibit
2. Preparing design plans using existing conditions.

Tasks to be performed next period:

1. Two lanes' roundabouts exhibit.
2. Schedule update
3. Reading Road phase 2 (Design phase).

Deliverables (include % complete):

1. Survey 100%
2. Geotechnical 100%
3. One lane roundabout PER 100%
4. Two lanes roundabout PER 50%