



Pay Estimate Form

Project Name:	Madden Road (17416)
Project Number:	17416
PO Number:	213147
Contractor:	AAA Asphalt Paving
Pay Estimate Number:	CN-1/PA 4/17416
Date of Estimate:	CreatedOn 11/01/2022 LastModifiedOn 11/18/2022
Estimate Dates:	From 10/01/2022 To 10/31/2022
Contract Dates:	06/20/2022 To 02/14/2023

	Total
Original Contract Time	240 Days
Extensions by Change Orders	Days
Total Contract Time	240 Days
Spent Days	134 Days
Days Remaining	106 Days

	Up to Previous	Current	Total
1. Original Contract Amount			\$ 1,641,312.30
2. Net Change by Change Orders			\$ 0.00
3. Total Contract Amount			\$ 1,641,312.30
4. Total Earnings	\$ 320,563.43	\$ 180,630.22	\$ 501,193.65
5. Total Work Completed (%)	19.53%	11.01%	30.54%
6. Material on Hand (Payment)	\$ 0.00	\$ 0.00	\$ 0.00
7. Material on Hand (Recovery)	\$ 0.00	\$ 0.00	\$ 0.00
8. Total Earnings before Retainage (4+6-7)	\$ 320,563.43	\$ 180,630.22	\$ 501,193.65
9. Retainage at 10.00% of (8)	\$ 32,056.34	\$ 18,063.02	\$ 50,119.36
10. Retainage Release	\$ 0.00	\$ 0.00	\$ 0.00
11. Net After Retainage (8-9+10)	\$ 288,507.09	\$ 162,567.20	\$ 451,074.29
12. Adjustments & Liquidated Damages	\$ 0.00	\$ 0.00	\$ 0.00
13. Payment Due (11+12)		\$ 162,567.20	

LAWSON

AGENDA

# AAA

## Asphalt Paving Inc.

### CONTRACTOR AFFIDAVIT FOR PARTIAL PAYMENT

STATE OF TEXAS

COUNTY OF FORT BEND

BEFORE ME, the undersigned authority, on this day personally appeared, Michael D. Hoffman, the President of AAA Asphalt Paving Inc. CONTRACTOR has performed labor and furnished materials pursuant to that certain Contract entered into on 5-26-2022, by and between AAA Asphalt Paving, Inc. and Fort Bend County, for the erection, construction, and completion of certain improvements and/or additions upon following described premises, to wit:

Job Name: Madden Rd 17416

Amount: One hundred sixty-two thousand five hundred sixty-seven dollars and 20 cents

(\$162,567.20)

The undersigned, being by me duly sworn, states upon oath that the materials supplied in connection with CONTRACTOR's invoice, represents the actual cost of sound materials that have been or will be fabricated into the work in compliance with the agreed to plans and specifications (and all authorized changes thereto).

The undersigned further states that as of the Application Date, CONTRACTOR has paid all bills and claims for materials supplied in connection with the aforesaid Payment.

This affidavit is being made by the undersigned realizing that this is in reliance upon the truthfulness of the statements contained herein that a payment under said Contract is being made, and in consideration of the disbursement of the said payment.

Executed this 3rd day of November 2022.


AAA Asphalt Paving, Inc.

  
Michael D. Hoffman, President

STATE OF TEXAS

COUNTY OF MONTGOMERY

Subscribed and sworn to before me, the undersigned authority, on this 3rd day of November, 2022, to certify which, witness my hand and seal of office.

  
Notary Public, State of Texas  
My commission expires:

