



ISO 9001:2008 CERTIFIED
 ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS
 P.O. Box 791479 • Baltimore, MD 21279-1479

PO 207720
 DMS
 REC 649972

AGENDA

FORT BEND COUNTY ENGINEERING DEPT
 Attn: County Engineer
 301 Jackson St, 1st Floor
 Richmond, TX 77469

Date: November 11, 2022
 Project No: 862200511
 Invoice No: 896273

Attn: Robert McBride (LJA)
mcbride@lja.com

Project Description: West Bellfort at SH
 6 PO No. 207720

Professional Services From September 1, 2022 thru October 31, 2022

2020 MOBILITY BOND PROGRAM PROJECT 20401

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Billing	This invoice
PRE-DESIGN PHASE	\$ 47,994.00	100.00%	\$ 47,994.00	\$ 47,994.00	\$ -
DESIGN PHASE	\$ 97,899.00	33.36%	\$ 32,659.07	\$ 14,659.48	\$ 17,999.59
BID PHASE	\$ 6,930.00	0.00%	\$ -	\$ -	\$ -
CONSTRUCTION PHASE	\$ 30,342.00	0.00%	\$ -	\$ -	\$ -
	\$ -	0.00%	\$ -	\$ -	\$ -
Subtotal Basic Services=	\$183,165.00	44.03%	\$80,653.07	\$62,653.48	\$ 17,999.59

Supplemental Services and Direct Expenses

TOPOGRAPHIC SURVEYING & ROW MAPPING (SUB.MBCO)	\$ 36,870.00	67.39%	\$ 24,845.00	\$ 24,845.00	\$ -
GEOTECHNICAL INVESTIGATIONS (SUB.GEOTEST)	\$ 11,584.00	100.00%	\$ 11,584.00	\$ 11,584.00	\$ -
DIRECT EXPENSE AND REPRODUCTION	\$ 3,500.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$51,954.00	70.12%	\$36,429.00	\$36,429.00	\$ -

Totals = \$235,119.00 49.80% 117,082.07 \$99,082.48 \$17,999.59

Total this Invoice: \$17,999.59

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnaair@kci.com.

Approved By,

Thank you.

Susan D. Miller
 Vice President



Project: 20410-West Bellfort Ave. at State Highway 6
Limits: West Bellfort Ave. at SH 6 Intersection

KCI Project: 862200511

MONTHLY PROGRESS REPORT NO. 5
September 1, 2022 to October 31, 2022

Pre-Design Phase

Percent complete: 100%

- Final PER report completed and submitted on 10/14/2022.
- Coordinated on project meetings with Program Manager and subs

Final Design Phase

Percent complete (approx.): 40%

- Plan development towards 70% submittal.
- Coordinated on project meetings with Program Manager and subs

Prepared by: _____
Wade Zhao, PE

Date: November 10, 2022