



PO 203811  
 DMS  
 REC 649993

AGENDA

**Gradient Group, LLC**  
 2107 Citywest Blvd, Ste 450  
 Houston, TX 77042  
 832-779-5700

Fort Bend County Auditor  
 Attn: County Engineer  
 301 Jackson Street  
 Richmond, TX 77469  
 Kevin Mineo, PE

Invoice number GG-876  
 Date 10/31/2022

Project 20300-0004 READING ROAD  
 ROUNDABOUTS

PO Number: 203811  
 2020 Mobility Bond Project No. 20109  
 Invoicing Period: 10/01/22 – 10/31/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
<b>Phase 1 – Preliminary Engineering Report (Basic Services)</b>						
- Preliminary Design Study	38,297.60	100.00	38,297.60	38,297.60	0.00	0.00
- Sub 1 - Surveying	37,645.00	100.00	37,645.00	37,645.00	0.00	0.00
- Sub 2 - Geotechnical	24,104.00	100.00	24,104.00	24,104.00	0.00	0.00
Addendum # 1 – Two Lane Roundabout Geometry Layout	53,260.20	77.00	31,956.12	41,010.35	12,249.85	9,054.23
Subtotal	153,306.80	92.01	132,002.72	141,056.95	12,249.85	9,054.23
<b>Phase 2 – Engineering Design Services (Basic Services)</b>						
- Design Plans	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Subtotal	125,069.00	0.00	0.00	0.00	125,069.00	0.00
<b>Phase 3 – Bid &amp; Construction Phase Services (Basic Services)</b>						
- Bid Services	10,166.00	0.00	0.00	0.00	10,166.00	0.00
- Construction Services	20,000.00	0.00	0.00	0.00	20,000.00	0.00
Subtotal	30,166.00	0.00	0.00	0.00	30,166.00	0.00
<b>Phase 1 – Preliminary Engineering Report (Optional Additional Services)</b>						
- Parcel Surveys (Cat 1A, Cond. II)	10,000.00	0.00	0.00	0.00	0.00	0.00
- Subsurface Utility Engineering	3,750.00	0.00	0.00	0.00	0.00	0.00
Subtotal	13,750.00	0.00	0.00	0.00	13,750.00	0.00
<b>Phase 3 – Bid &amp; Construction Phase Services (Optional Additional Services)</b>						
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
Subtotal	10,760.00	0.00	0.00	0.00	10,760.00	0.00
<b>Total</b>	<b>333,051.80</b>	<b>42.35</b>	<b>132,002.72</b>	<b>141,056.95</b>	<b>191,994.85</b>	<b>9,054.23</b>

Invoice total 9,054.23



Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-832	08/31/2022	9,193.60			9,193.60		
GG-866	09/30/2022	4,121.45		4,121.45			
GG-866	09/30/2022	9,054.23	9,054.23				
	Total	22,369.28	9,054.23	4,121.45	9,193.60	0.00	0.00



## Monthly Progress Report #10

---

### Reading Road Fort Bend County

Gradient Project No. 20300-0004  
Fort Bend County Project No. 20109

**Period:** October 01 to October 31, 2022

Tasks performed this period include:

1. Updating all two lanes roundabout exhibits for full boulevard ROW taking and UVEs.
2. Creating exhibits to show how to build 1 lanes roundabout using two lanes roundabout island.
3. Designing

Tasks to be performed next period:

4. Address all comments for two lanes' roundabouts exhibits.
5. Reading Road phase 2 (Design phase).

Deliverables (include % complete):

1. Survey 100%
2. Geotechnical 100%
3. One lane roundabout PER 100%
4. Two lanes roundabout PER 90%