



McDONOUGH ENGINEERING CORPORATION
Civil Engineers

PO 201503
DMS
REC 650056

AGENDA

INVOICE

Fort Bend County, Texas
County Auditor
301 Jackson
Richmond, TX 77469

Invoice Date: 10/13/2022
MEC Project No. 21030
Invoice No. 12846-7
Purchase Order No.201503

Professional Engineering Services - Tamarron Crossing - From Tamarron Trace to FM 1463 - Precinct 1,
2020 Mobility Bond Program - Project No. 20304
Service Period: 09/01/22 - 09/30/22

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$50,350.00	100.00%	\$50,350.00	\$50,350.00	\$0.00
2 Design Phase	\$154,370.00	99.00%	\$152,826.30	\$146,651.50	\$6,174.80
3 Bid/Construction Phase (Hourly)	\$35,000.00	0.00%	\$0.00	\$0.00	\$0.00
4 Survey - Tejas Surveying	\$43,400.00	80.67%	\$35,010.00	\$35,010.00	\$0.00
5 Geotechnical Report - Terracon	\$10,700.00	71.96%	\$7,700.00	\$7,700.00	\$0.00
TOTALS	\$293,820.00	83.69%	\$245,886.30	\$239,711.50	\$6,174.80

I hereby certify that the above work was done to the best of my knowledge, true and correct.

Amount Due This Invoice: \$6,174.80
Total Invoiced to Date: \$245,886.30
Authorized Amount Remaining: \$47,933.70

Austin McLean, P.E.
Project Manager

ED

McDonough Engineering Corporation
5625 Schumacher
Houston, TX 77043

September 30, 2022

PROGRESS REPORT NO. 7 – September 01, 2022 – September 30, 2022

Purchase Order No.: 201503
Invoice No.: 12846-7
Project Description: Professional Engineering Services for Tamarron Crossing from Tamarron Trace to
FM 1463 - Precinct 1 - 2020 Mobility Bond Program – Project No. 20304
Project Manager: Austin McLean, PE

Work To Date: (September 01, 2022 – September 30, 2022)

100% plans, engineer's opinion of probable cost, bid form PDF and excel file, project KMZ, Spec TOC, submittal checklist, and updated utility conflict table were submitted. Also includes time for coordinating with subconsultants, PM, and MUD.

Updated plans with cement stabilized sand for turn lanes.

Updated geotechnical report per turn lane subgrade request.

Addressed 100% comment.