

INVOICE

12-09-22

PO 193518 DMS

REC 653488

AGENDA

Project:

Westenfeldt Road

Fort Bend County Project No. 17124x

Invoice No. 17124x-11 HJC Project No. 00120, PO # 193518

20221209-Invoice-11-00120-HJ-17124x

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below.

	Approved Amount	Total % Complete	Total Earned	Total Previous Invoiced	This Invoice
Title					
PER	\$74,031.25	100%	\$74,031.25	\$74,031.25	\$0
Survey	\$34,778.04	100%	\$34,778.04	\$34,778.04	\$0
Geotechnical	\$11,128.00	100%	\$11,128.00	\$11,128.00	\$0
Final Design	\$146,541.75	85.0%	\$124,560.49	\$73,270.88	\$51,289.61
Subtotal	\$266,479.04	91.75%	\$244,497.78	\$193,208.17	\$51,289.61
Additional					
Services					
Survey for Parcel 6@\$3345	\$20,070.00				
Construction Phase Services (including Survey)	\$32,453.65				
Sub-Total	\$53,523.65				
Total	\$319,002.69	76.64%	\$244,497.78	\$193,208.17	\$51,289.61

*Additional funds of \$18,862.42 thru Amendment approved by the commissioner court on 8/24/21

I certify this invoice to be true and correct.

Harisen 100

Sincerely,

Harish Jajoo, P.E., CFM

President

Civil Engineers | Construction Managers



12-9-22

Project: Westenfeldt Road

Fort Bend County Project No. 17124x, P0#193518 Invoice No. 17124x-11 HJC Project No. 00120 20221209-Invoice-11-00120-HJ-17124x

Progress Report for 07/01/22 to 12/09/22

•Final Design - 95% submittal done

Working on review comments for 95%