



PO 203811
DMS
REC 654350

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-904
Date 11/30/2022

Project 20300-0004 READING ROAD
ROUNDBABOUTS

PO Number: 203811
2020 Mobility Bond Project No. 20109
Invoicing Period: 11/01/22 – 11/30/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 – Preliminary Engineering Report (Basic Services)						
- Preliminary Design Study	38,297.60	100.00	38,297.60	38,297.60	0.00	0.00
- Sub 1 - Surveying	37,645.00	100.00	37,645.00	37,645.00	0.00	0.00
- Sub 2 - Geotechnical	24,104.00	100.00	24,104.00	24,104.00	0.00	0.00
Addendum # 1 – Two Lane Roundabout Geometry Layout	53,260.20	95.00	41,010.35	50,597.19	2,663.01	9,586.84
Subtotal	153,306.80	98.26	141,056.95	150,643.79	2,663.01	9,586.84
Phase 2 – Engineering Design Services (Basic Services)						
- Design Plans	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Subtotal	125,069.00	0.00	0.00	0.00	125,069.00	0.00
Phase 3 – Bid & Construction Phase Services (Basic Services)						
- Bid Services	10,166.00	0.00	0.00	0.00	10,166.00	0.00
- Construction Services	20,000.00	0.00	0.00	0.00	20,000.00	0.00
Subtotal	30,166.00	0.00	0.00	0.00	30,166.00	0.00
Phase 1 – Preliminary Engineering Report (Optional Additional Services)						
- Parcel Surveys (Cat 1A, Cond. II)	10,000.00	0.00	0.00	0.00	0.00	0.00
- Subsurface Utility Engineering	3,750.00	0.00	0.00	0.00	0.00	0.00
Subtotal	13,750.00	0.00	0.00	0.00	13,750.00	0.00
Phase 3 – Bid & Construction Phase Services (Optional Additional Services)						
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
- Parcel Surveys (Cat 1A, Cond. II)	5,380.00	0.00	0.00	0.00	5,380.00	0.00
Subtotal	10,760.00	0.00	0.00	0.00	10,760.00	0.00
Total	333,051.80	45.23	141,056.95	150,643.79	182,408.01	9,586.84

Invoice total **9,586.84**



Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-876	10/31/2022	9,054.23		9,054.23			
GG-904	11/30/2022	9,586.84	9,586.84				
	Total	18,641.07	9,586.84	9,054.23	0.00	0.00	0.00



Monthly Progress Report #11

Reading Road Fort Bend County

Gradient Project No. 20300-0004
Fort Bend County Project No. 20109

Period: November 01 to November 30, 2022

Tasks performed this period include:

1. Updating all two lanes roundabout exhibits for full boulevard ROW taking and UVEs.
2. Adding all UVEs to ROW taking.
3. Kick off the surveyor for ROW taking and parcels mapping.
4. Designing.

Tasks to be performed next period:

1. Review parcels mapping.

Deliverables (include % complete):

1. Survey 100%
2. Geotechnical 100%
3. One lane roundabout PER 100%
4. Two lanes roundabout PER 95%