

**DANNENBAUM ENGINEERING CORPORATION**

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

PO 221081  
DMS  
REC 656011

AGENDA

Stacy Slawinski, P.E.  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469-3108

Invoice Date: January 19, 2023  
Invoice Period: 12/1/2022 Through 12/31/2022  
Invoice Number: 540801/02/II

For Professional Services:

In connection with SH 99 Grand Parkway Northbound Frontage Road - Fry Road to Westheimer Parkway

**P.O. Number 221081**

FBC Mobility Bond Program - 20320x - SOQ 14-025

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
<b>Advanced Planning / Preliminary Engineering</b>					
Schematic Design (DEC)	\$ 130,634.12	5.95%	\$ 7,778.70	\$ 3,919.03	\$ 3,859.67
Environmental/NEPA (SWCA)	\$ 152,700.00	0.00%	\$ -	\$ -	\$ -
Drainage Impact Report (Gauge)	\$ 130,316.40	0.00%	\$ -	\$ -	\$ -
Management (DEC)	\$ 57,867.26	6.00%	\$ 3,472.04	\$ 1,736.02	\$ 1,736.02
<b>Final PS&amp;E Engineering</b>					
Roadway & Misc Design (DEC)	\$ 225,425.76	0.00%	\$ -	\$ -	\$ -
Drainage & SW3P Design (DEC)	\$ 145,440.96	0.00%	\$ -	\$ -	\$ -
Bridge Design (DEC)	\$ 162,488.93	0.00%	\$ -	\$ -	\$ -
Traffic - Signing and Pavement Marking (iGET)	\$ 22,943.50	0.00%	\$ -	\$ -	\$ -
TCP (HJ Consulting)	\$ 89,145.00	0.00%	\$ -	\$ -	\$ -
Management (DEC)	\$ 126,430.08	0.00%	\$ -	\$ -	\$ -
<b>Extras</b>					
Survey (Weisser)	\$ 75,985.00	0.00%	\$ -	\$ -	\$ -
ROW Parcel Mapping (Weisser)	\$ 24,000.00	0.00%	\$ -	\$ -	\$ -
Geotechnical (Earth Engineering)	\$ 115,620.00	0.00%	\$ -	\$ -	\$ -
Utility Coordination (DEC)	\$ 60,772.99	0.00%	\$ -	\$ -	\$ -
Direct Expenses	\$ 10,150.00	0.00%	\$ -	\$ -	\$ -
<b>Bid/Construction Phase Services</b>					
Post Design Services (DEC)	\$ -	0.00%	\$ -	\$ -	\$ -
<b>Total Management &amp; Engineering Fees</b>	\$ 1,529,920.00	0.74%	\$ 11,250.74	\$ 5,655.05	\$ 5,595.69

**TOTAL AMOUNT DUE THIS INVOICE: \$5,595.69**

540801/MJK/II

**Progress Report No. 02**  
**From December 01, 2022 to December 31, 2022**  
**Report Date: January 16, 2023**

**2020 Mobility Bond Program Project No. 20320x**

**Project: SH99 Grand Parkway Northbound Frontage Road**  
**From Fry Road to Westheimer Parkway**

**Activities this Billing Period:**

**Project Management (DEC)**

- Executed Agreements with SWCA, Weisser, Gauge, and Earth Engineering.
- Submitted project schedule to Binkley Barfield.

**Environmental Studies (SWCA)**

- Coordinated with other frontage road segments, including plan for joint Public Meeting.

**Survey (Weisser)**

- Met with DEC on 01/09 to review scope of survey effort.
- Intend to utilize SAM survey control to be consistent with TxDOT's main lane project.

**Schematic Design (DEC)**

- Continued development of preliminary roadway schematic.
- Provided conceptual schematic to define survey limits for Weisser.

**Activities Next Month:**

**Project Management (DEC)**

- Begin regularly scheduled meetings with design team to monitor progress.
- Continue monthly progress meetings with Binkley Barfield.

**Environmental Studies (SWCA)**

- Begin data collection and desktop review of project area.

**Survey (Weisser)**

- Mobilize survey crews to begin field work in January 2023.

### **Geotechnical (Earth)**

- Mobilize crews to begin investigations in January 2023.

### **Schematic Design (DEC)**

- Continue development of preliminary roadway schematic.
- Begin review of Buffalo Bayou crossing.
- Review proposed ROW to avoid and minimize acquisition where possible.
- Coordinate with TEDSI to be consistent with concept on southbound side of SH 99.
- Develop TxDOT Design Summary Report.

### **Upcoming Deliverables:**

- Initial schematic submittal planned for February 2023.

A handwritten signature in blue ink, appearing to read "Michael J. Kaspar".

Michael J. Kaspar, P.E.