



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

P.O. Box 791479 • Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT

Attn: County Engineer
301 Jackson St
Richmond, TX 77469

Date: January 23, 2023

Project No: 862106899

Invoice No: 912846

Attn: Zach Jacobson
zjacobson@binkleybarfield.com

Project Description: Rural Intersection Improvements - Precinct 2, Project 20110 PO#203786
Needville-Fairchilds Rd at Padon Rd, Needville-Fairchilds Rd at Jeske Rd, and
Jeske Rd at Roesler Rd

Professional Services From November 1, 2022 to December 31, 2022

20110 - KCI - PO#203786

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Billing	This Invoice
PER (including Utility Coordination)	\$ 59,868.00	100.00%	\$ 59,868.00	\$ 59,868.00	\$ -
FINAL DESIGN	\$ 86,029.00	100.00%	\$ 86,029.00	\$ 75,584.39	\$ 10,444.61
SURVEY	\$ 41,830.00	83.95%	\$ 35,115.00	\$ 34,210.00	\$ 905.00
GEOTECH	\$ 9,200.00	78.26%	\$ 7,200.00	\$ 7,200.00	\$ -
BID PHASE	\$ 4,760.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$201,687.00	93.32%	\$188,212.00	\$176,862.39	\$11,349.61

Additional Services

CPS (Roadway)	\$ 13,520.00	0.00%	\$ -	\$ -	\$ -
STAKE ROW (Survey)	\$ 3,450.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$16,970.00	0.00%	\$0.00	\$0.00	\$0.00

Reimbursables (NTE \$150.00)

Subtotal Reimbursables \$0.00

Totals = \$218,657.00 86.08% 188,212.00 \$176,862.39 \$11,349.61

Total this Invoice: \$11,349.61

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnaair@kci.com.

Approved by:

Thank you.

Susan D. Miller
Vice President



Project: 20110-Rural Intersections KCI Project: 862106899
Limits: Needville-Fairchilds Rd at Padon Rd, Needville-Fairchilds Rd at Jeske Rd, & Jeske Rd
at Roesler Rd

MONTHLY PROGRESS REPORT NO. 8
November 1, 2022 to December 31, 2022

Preliminary Engineering Report

Percent complete: 100%

- Final PER completed and submitted on 10/14/2022

Final Design

Percent complete: 100%

- Completed 100% submittal plans and submitted on 12/14/2022
- Continued coordination with utility companies
- Bi-weekly project meetings with Program Manager and routine project coordination

Bid Phase

Percent complete: 0%

Prepared by: _____
Wade Zhao, PE

Date: January 23, 2023