



Mr. Ike Akinwande, PE
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

January 13, 2023
Project No: 008169
Invoice No: 1222022

Fort Bend County - 17211 Belknap Road
PO Number: 212779

For Professional Services rendered from December 3, 2022 to December 31, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Roadway Evaluation & Re-Design	257,405.00	93.7709	241,370.98	234,548.65	6,822.33
Task 2 - Drainage Evaluation & Re-Design	82,940.00	60.00	49,764.00	49,764.00	0.00
Task 3 - Bridge Crossing Impact Analysis	35,320.00	60.00	21,192.00	21,192.00	0.00
Task 4 - Bridge Sheets Revision	3,000.00	95.00	2,850.00	2,850.00	0.00
Total Fee	378,665.00		315,176.98	308,354.65	6,822.33
					6,822.33
					\$6,822.33
Task 2 - Bid & Construction Phase Services					0.00
Surveying Services					0.00
Recap:	Current	Previous	To-Date		
Total Billings	6,822.33	308,354.65	315,176.98		
Contract Amount			398,665.00		
Balance			83,488.02		
		Total Due This Invoice:			\$6,822.33

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257

PROGRESS REPORT

Contract:	Project 17211 Belknap Road Design
Date:	January 13 th , 2023
Job No.:	008169
Progress Report No.:	09 - December 2022
Prepared By:	Gabriel Odreman, PE, PMP / Neyra Linares, EIT.

Activities Completed until 12/03/2022 to 12/31/2022

- Addressed 95% comments from FBC review
- Waiting on survey to finalize comments from FBC

Activities Planned for Next Month

- Submit 100% Plans

Information we are waiting to receive

- Survey

Comments

- None