

# DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

PO 167061  
DMS  
REC 656312

## AGENDA

Stacy Slawinski, P.E.  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469-3108

Invoice Date: January 17, 2023  
Invoice Period: 12/1/22 Through 12/31/22  
Invoice Number: 513601/42/II

For Professional Services:

In connection with Grand Parkway (SH 99) Southbound Frontage Road - Segment 2 (SOQ 14-025)

**P.O. Number 167061**

2017 Mobility Bond Project #17304

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
<b>Advanced Planning / Preliminary Engineering</b>					
Schematic Design (Dannenbaum)	\$ 155,487.41	100.00%	\$ 155,487.41	\$ 155,487.41	\$ -
Environmental / NEPA (SWCA)	\$ 167,000.00	97.25%	\$ 162,414.83	\$ 162,414.83	\$ -
Drainage Impact Report (Sirus)	\$ 104,070.00	76.19%	\$ 79,290.00	\$ 79,290.00	\$ -
Management (Dannenbaum)	\$ 168,284.94	100.00%	\$ 168,284.94	\$ 168,284.94	\$ -
<b>Final PS&amp;E Engineering</b>					
Roadway Design (Dannenbaum)	\$ 140,860.48	98.96%	\$ 139,397.28	\$ 136,580.07	\$ 2,817.21
Drainage Design (Sirus)	\$ 104,455.00	78.96%	\$ 82,474.25	\$ 82,474.25	\$ -
SW3P (Dannenbaum)	\$ 24,018.62	100.00%	\$ 24,018.62	\$ 24,018.62	\$ -
Traffic - Signing & Pavement Marking (Dannenbaum)	\$ 47,851.78	98.96%	\$ 47,352.28	\$ 46,395.24	\$ 957.04
Misc. & TCP (Dannenbaum)	\$ 161,459.68	99.02%	\$ 159,877.98	\$ 156,648.79	\$ 3,229.19
Management (Dannenbaum)	\$ 271,626.13	93.84%	\$ 254,902.39	\$ 246,753.61	\$ 8,148.78
<b>Extras</b>					
Survey (Weisser)	\$ 44,920.00	100.00%	\$ 44,920.01	\$ 44,920.01	\$ -
ROW Parcel Mapping (Weisser)	\$ 50,055.00	100.00%	\$ 50,054.99	\$ 50,054.99	\$ -
SUE (Weisser)	\$ 13,045.00	100.00%	\$ 13,045.00	\$ 13,045.00	\$ -
Parcel Plats (Weisser)	\$ 16,500.00	54.55%	\$ 9,000.00	\$ 9,000.00	\$ -
Geotechnical (Aviles)	\$ 119,319.11	94.41%	\$ 112,648.07	\$ 112,648.07	\$ -
Utility Coordination (Dannenbaum)	\$ 76,808.64	98.02%	\$ 75,290.64	\$ 73,754.47	\$ 1,536.17
Direct Expenses (Dannenbaum)	\$ 3,895.00	90.40%	\$ 3,521.21	\$ 3,423.83	\$ 97.38
<b>Bid/Construction Phase Services</b>					
Post Design Services (Dannenbaum)	\$ 60,000.00	0.00%	\$ -	\$ -	\$ -
<b>Total Management &amp; Engineering Fees</b>	<b>\$ 1,729,656.79</b>	<b>91.46%</b>	<b>\$ 1,581,979.90</b>	<b>\$ 1,565,194.13</b>	<b>\$ 16,785.77</b>

**TOTAL AMOUNT DUE THIS INVOICE: \$16,785.77**

513601/MJK/II

**Progress Report No. 42**  
**From December 01, 2022 to December 31, 2022**  
**Report Date: January 16, 2022**

**2017 Mobility Bond Program SOQ 14-025**

**Project: SH99 Grand Parkway Southbound Frontage Road Segment 2**  
**FM 1093 to Fry Road**

**Activities this Billing Period:**

**Project Management (DEC)**

- Led conference calls to coordinate project activities.
- Updated plans for January Letting. Addressed comments as they were received from TxDOT and RPS.

**Environmental Studies (SWCA)**

- Received NEPA clearance on 03/01.

**Survey (Weisser)**

- Continued development of TxDOT ROW Maps. Provided draft Maps to DEC for review.

**Geotechnical (Aviles)**

- None.

**PS&E Design (DEC)**

- Addressed TxDOT and RPS comments on the final PS&E design, including Retaining Wall plans, Sound Wall Plans, Index of Sheets, and Drainage design.
- Per direction from RPS, removed direct connector from design and updated plans accordingly.
- Provided updated plans and cross sections to RPS on 12/21 for addendum to bid plans.
- Responded to questions from prospective bidders.

**Drainage PS&E Design (Sirrus)**

- Continued development of drainage report requested by TxDOT.

**Utility Coordination (DEC)**

- Reviewed utility permits for potential conflicts with SBFR project.
- Provided updated plans for coordination with Atmos and Dow pipelines.
- Provided latest utility conflict list and miscellaneous information as requested by TxDOT.

**Activities Next Month:**

**Project Management (DEC)**

- Respond to any questions from TxDOT or RPS.
- Meet with RPS to discuss any issues, as needed.

**Environmental Studies (SWCA)**

- Pending direction from the County and/or TxDOT, coordinate Noise Workshops.

**Survey (Weisser)**

- Continue updating TxDOT ROW Maps with final Proposed ROW.

**Geotechnical (Aviles)**

- Address any comments on the draft geotechnical report.

**PS&E Design (DEC)**

- Pending direction from RPS, update plans to incorporate detention pond and sound walls.
- Update Quantities and Cost Estimate based on any design changes.

**Drainage PS&E Design (SIRRUS)**

- Continue development of drainage report requested by TxDOT.
- Update drainage plans based on direction from RPS and CivilTech.

**Approvals and Planned Deliverables next Month:**

- None, pending further direction from RPS and TxDOT.



Michael J. Kaspar, P.E.