## PO 207720 DMS REC 656334

## **AGENDA**

January 23, 2023

862200511

912903

Date:

Project No:

Invoice No:



ISO 9001:2008 CERTIFIED

ENGINEERS . PLANNERS . SCIENTISTS . CONSTRUCTION MANAGERS

P.O. Box 791479 - Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT Attn: County Engineer 301 Jackson St, 1st Floor Richmond, TX 77469

Attn: Robert McBride (LJA)

rmcbride@lja.com

Project Description: West Bellfort at SH 6

PO No. 207720

## Professional Services From November 1, 2022 thru December 31, 2022

2020 MOBILITY BOND PROGRAM PRECINCT 4, PROJECT 20401

Engineering and Design Services (Roadway)									
Billing Phase Description	Approved Amount		Total Pct Complete	Total Billed/Earned			Previous Billing		This invoice
PRE-DESIGN PHASE	s	47,994.00	100.00%	s	47,994.00	_	47.994.00	6	THIS HIVOICE
DESIGN PHASE	\$	97,899.00	76.52%	\$	74,916.56	S	32,659.07	S	42,257.49
BID PHASE	S	6,930.00	0.00%	S	-	S	3.	S	3/
CONSTRUCTION PHASE	S	30,342.00	0.00%	S		S		S	578
	S	186	0.00%	\$	*	S	35	S	
Subtotal Basic Services=		\$183,165.00	67.10%		\$122,910.56		\$80,653.07	S	42,257.49
Supplemental Services and Direct Expenses									
TOPOGRAPHIC SURVEYING & ROW MAPPING (SUB.MBCO)	S	36,870.00	87.46%	S	32,245.00	S	24,845.00	S	7,400.00
GEOTECHNICAL INVESTIGATIONS (SUB.GEOTEST)	S	11,584.00	100.00%	S	11,584.00	S	11,584.00	S	1.0
DIRECT EXPENSE AND REPRODUCTION	S	3,500.00	0.00%	S	2	S		S	37
Sub-Total =		\$51,954.00	84.36%		\$43,829.00		\$36,429.00	S	7,400.00

Totals =	\$235,119.00	70.92%	166,739.56	\$117,082.07	\$49,657.49

Total this Invoice: \$49,657.49

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnair@kci.com.

Approved by:

Thank you.

Susan D. Miller Vice President





KCI Project: 862200511

20410-West Bellfort Ave. at State Highway 6 Limits:

West Bellfort Ave. at SH 6 Intersection

## **MONTHLY PROGRESS REPORT NO. 6** November 1, 2022 to December 31, 2022

**Pre-Design Phase** Percent complete: 100%

**Final Design Phase** 

Percent complete (approx..): 70%

- Completed and submitted 70% submittal on 12/15/2022
- Coordinated with Marguis Apartments on tree removal on their property
- Coordinated on project meetings with Program Manager and subs

**Bid Phase** Percent complete: 0%

Prepared by:

Wade Zhao, PE

January 23, 2022 Date: