



PO 167057
DMS
REC 657786

AGENDA

617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

August 8, 2022

County Auditor
Fort Bend County – Precinct 2
301 Jackson
Richmond, TX 77469

Attn: Mark Dessens, P.E., Program Manager

Project: **Fulshear-Gaston Road from FM723 to FM 359
Fort Bend Mobility Bond 2017; Project Number 17312; PO #167057**

Enclosed is our invoice number 12 for the above referenced project. This invoice covers engineering services performed by Zarinkelk Engineering Services, Inc. from November 23, 2021 through August 7, 2022. Below is a summary of work performed during the period covered by this invoice:

1. Submitted revised drainage report
2. Coordinated with Drainage District
3. Coordinated with Survey sub consultant
4. Attended meetings in person and virtual with the client and the FB Drainage District
5. Coordinated with PM and FB Drainage District.
6. Submitted 70%.
7. Submitted second set 70%.
8. Addressed the review comments from 70% submittal
9. Submitted 95% deliverable, including sidewalk addition, project extension and other added after 70%.

I confirm that the above services have been rendered for this contract and our attached invoice accurately represents the effort expended to date. We appreciate the opportunity to work on this project.

Sincerely,

A handwritten signature in blue ink that reads "Giti Zarinkelk".

Giti Zarinkelk, P.E.
Encl: Invoice 12



617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

FORT BEND COUNTY

Fulshear-Gaston Road from FM723 to FM 359

Fort Bend Mobility Bond 2017; Project Number 17312; PO# 167057

Consultant Invoice No: 12
Invoice Date: 8/8/2022
Invoice Period (From/To): 11/23/2021 to 8/7/2022

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice	Balance
Basic Services						
Phase I. Preliminary Engineering Phase	\$ 411,801.00	100.00%	\$ 411,801.00	\$ 411,801.00	\$ -	\$ -
Phase II. Design Phase	\$ 530,679.00	75.75%	\$ 401,989.34	\$ 401,778.30	\$ 211.04	\$ 128,689.66
Phase I amended	\$ 192,006.00	100.00%	\$ 192,006.00	\$ 134,404.20	\$ 57,601.80	\$ -
Phase II amended	\$ 183,339.00	95.00%	\$ 174,172.05		\$ 174,172.05	\$ 9,166.95
Changes after 70%	\$ 43,290.00	90.00%	\$ 38,961.00		\$ 38,961.00	\$ 4,329.00
Additional Services						
1. Topographic & Boundary Survey	\$ 84,410.00	100.00%	\$ 84,410.00	\$ 84,410.00	\$ -	\$ -
3. Geotechnical Investigation	\$ 19,868.00	100.00%	\$ 19,868.00	\$ 19,868.00	\$ -	\$ -
5. Signal Design	\$ 16,235.00	6.43%	\$ 1,044.41	\$ 1,044.41	\$ -	\$ 15,190.59
6. Amended survey	\$ 42,600.00	95.00%	\$ 40,470.00	\$ 31,020.00	\$ 9,450.00	\$ 2,130.00
7. Amended Geotech	\$ 7,666.00	99.00%	\$ 7,595.00	\$ 7,595.00	\$ -	\$ 71.00
Total	\$ 1,531,894.00		\$ 1,372,316.80	\$ 1,091,920.91	\$ 280,395.89	\$ 159,577.20

TOTAL DUE:

\$ 280,395.89

Sincerely,

Giti Zarinkelk, P.E.
President

ED