

**CivilTech
Engineering, Inc.**11821 Telge Road
Cypress, TX 77429
(281) 304-0200PO 201500
DMS
REC 657946

AGENDA

January 31, 2023

Project Number: 410005

Invoice Number: 384

PO Number: 201500

Fort Bend County
c/o Binkley & Barfield
1710 Seamist Drive
Houston, Texas 77008
Attention: Mr. Kevin MineoProject: Fort Bend County Koeblen Rd.
Project #20115

Period: December 01, 2022 through December 31, 2022

Task	Description	Contract Amount	Authorized Amount	Percent Complete	Invoiced to Date	Previously Invoiced	Current Invoice
1.0	Preliminary Design	\$ 73,670.00	\$ 73,670.00	100.00%	73,670.00	\$ 73,670.00	-
2.0a	Final Design Services						
	CivilTech Engineering	158,140.00	158,140.00	25.00%	39,535.00	\$ 23,721.00	15,814.00
	GC Engineering	63,934.00	63,934.00	10.00%	6,393.40	\$ 3,196.70	3,196.70
		\$ 222,074.00	\$ 222,074.00	20.68%	\$ 45,928.40	\$ 26,917.70	\$ 19,010.70
3.0	Bid Phase & Construction Services	\$ 35,000.00	\$ 35,000.00	0.00%	-		-
4.0	Survey	\$ 56,925.00	\$ 56,925.00	100.00%	56,925.00	\$ 56,925.00	-
5.0	Geotechnical	\$ 20,200.00	\$ 20,200.00	100.00%	20,200.00	\$ 20,200.00	-
6.0	Drainage	\$ 65,200.00	\$ 65,200.00	100.00%	65,200.00	\$ 65,200.00	-
TOTAL BASIC SERVICES		\$ 473,069.00	\$ 473,069.00	55.37%	\$ 261,923.40	\$ 242,912.70	\$ 19,010.70
ADDITIONAL SERVICES							
	Survey- Parcel Plats (\$2,300 ea (16)) - KCI	21,213.00	21,213.00	95.00%	20,152.35	19,091.70	1,060.65
	Survey- Pond - KCI	9,258.00	9,258.00		-		-
	Survey - Storm Sewer -1000 LF - KCI	4,630.00	4,630.00		-		-
	Stake ROW for Utility - KCI	5,928.00	5,928.00				-
	Geotech-Pond - Ninyo & Moore	4,300.00	4,300.00		-		-
		\$ 45,329.00	\$ 45,329.00		\$ 20,152.35	\$ 19,091.70	\$ 1,060.65
TOTAL OPTIONAL ADDITIONAL SERVICES		\$ 45,329.00	\$ 45,329.00	44.46%	\$ 20,152.35	\$ 19,091.70	\$ 1,060.65
TOTAL BASIC AND OPTIONAL ADDITIONAL SERVICES		\$ 518,398.00	\$ 518,398.00	54.41%	\$ 282,075.75	\$ 262,004.40	\$ 20,071.35

I certify this invoice to be true and correct.

Paul Baxter, P.E.
Vice-President - Transportation

**Koeblen Rd Segment 3
Ft. Bend County
Project Number 20115**

Invoicing Progress Report

Work Period: December 1, 2022 through December 31, 2022

I. Activities Performed

a. Preliminary Design Services

- i. N/A

b. Final Design Services

- i. Submitted Parcel Maps.
- ii. Continued coordination with GC Engineering on the development of TCP.
- iii. Began full plan set development

c. Bid & Construction Phase Services

- i. N/A

d. Survey

- i. Finalized parcel maps and M&B's.

e. Geotechnical Investigations

- i. N/A

f. Drainage

- i. N/A

II. Activities Planned for Next Month

- a. Continue final design services.
- b. Continue coordination with LJA, and GC Engineering.

III. Issues and Areas of Concern

- a. N/A