



Mr. Ike Akinwande, PE
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

February 10, 2023
Project No: 008169
Invoice No: 123023

Fort Bend County - 17211 Belknap Road
PO Number: 212779

For Professional Services rendered from January 1, 2023 to January 27, 2023:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Roadway Evaluation & Re-Design	257,405.00	99.8819	257,100.98	241,370.98	15,730.00
Task 2 - Drainage Evaluation & Re-Design	82,940.00	60.00	49,764.00	49,764.00	0.00
Task 3 - Bridge Crossing Impact Analysis	35,320.00	60.00	21,192.00	21,192.00	0.00
Task 4 - Bridge Sheets Revision	3,000.00	95.00	2,850.00	2,850.00	0.00
Total Fee	378,665.00		330,906.98	315,176.98	15,730.00
					15,730.00
					\$15,730.00
Task 2 - Bid & Construction Phase Services					0.00
Surveying Services					0.00
Recap:	Current	Previous	To-Date		
Total Billings	15,730.00	315,176.98	330,906.98		
Contract Amount			398,665.00		
Balance			67,758.02		
		Total Due This Invoice:			\$15,730.00

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257

PROGRESS REPORT

Contract:	Project 17211 Belknap Road Design
Date:	February 8 th , 2022
Job No.:	008169
Progress Report No.:	10 – January 2023
Prepared By:	Gabriel Odreman, PE, PMP / Neyra Linares, EIT.

Activities Completed until 01/01/2023 to 01/27/2023

- Addressed 95% comments from FBC review
- Utility agreement coordination

Activities Planned for Next Month

- Submit 100% Plans

Information we are waiting to receive

- Survey

Comments

- None