



PO 215736
DMS
REC 658179

AGENDA

Mr. Ike Akinwande, PE
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

February 10, 2023
Project No: 008208
Invoice No: 123025

Professional engineering services for improvements to Julia Avenue under Project No. 20224x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.
Project No.: 20224x
PO No.: 215736

For Professional Services rendered from January 1, 2023 to January 27, 2023:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Subconsultant Services	37,360.00	99.994	37,357.75	37,357.75	0.00
Task 2 - Design	102,500.00	77.5449	79,483.52	76,506.54	2,976.98
Total Fee	139,860.00		116,841.27	113,864.29	2,976.98
					2,976.98
					\$2,976.98
Recap:	Current	Previous	To-Date		
Total Billings	2,976.98	113,864.29	116,841.27		
Contract Amount			139,860.00		
Balance			23,018.73		
		Total Due This Invoice:			\$2,976.98

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257

PROGRESS REPORT

Contract:	Julia Avenue Improvements 20224x
Date:	February 8 th , 2023
Job No.:	008208
Progress Report No.:	09 – January 2023
Prepared By:	Gabriel Odreman, PE, PMP/ Neyra Linares, EIT.

Activities Completed from 01/01/2023 to 01/27/2023

- Submitted 100% package to FBC for review
- Continued working on coordination with Easement utility companies to get agreements

Activities Planned for Next Month

- Address any 100% comments from FBC
- Work on 100% submittal

Information we are waiting to receive

- None

Comments

- None