

AUTOARCH ARCHITECTS

March 8, 2023
Inv # 008

Mr James Knight, Architect
Director of Facilities
Fort Bend County
281.238.3095

OK.
3.5.23

Project: Fort Bend County Annex 3

Project A/E Fee: \$576,000
Programming 7,500

P#208042 R# 660657

| Billing Phase | Fee | Percent Complete | Fee Earned to Date | Previously Invoiced | Current Amount Due | |
|---------------------------|-----------|------------------|--------------------|---------------------|--------------------|------|
| Programming Pre-Design | \$ 7,500 | 100% | \$7,500 | \$7,500 ✓ | \$ 0.00 | Line |
| Schematic Design | \$ 86,400 | 100% | \$86,400 | \$86,400 ✓ | \$ 0.00 | |
| Design Development | \$115,200 | 100% | \$115,200 | \$115,200 ✓ | \$0.00 | |
| Construction Document | \$230,400 | 100% | \$230,400 | \$207,360 ✓ | \$23,040 | |
| Bidding & Negotiation | \$ 28,800 | 100% | \$28,800 | \$0.00 | \$28,800 | |
| Construction Admin. | \$115,200 | | | | | |
| Reimbursable | \$10,000 | | | | | |
| Printing | | | \$186.08 | \$186.08 | | |
| Printing 50% CD | | | \$307.87 | \$307.87 | | |
| Printing 100% CD | | | \$355.56 | \$355.56 | | |
| TDLR | | | \$175 | \$175 | | |
| Commercial ARC Review Fee | | | \$4,992.69 | \$4,992.69 | | |
| Total | \$593,500 | | \$474,317.20 | \$422,477.20 ✓ | \$51,840 | |

Total this invoice

\$51,840 ✓

LG

Kindly make checks payable to:
AUTOARCH Architects LLC
6200 Savoy, Suite 100
Houston, TX 77036

RECEIVED

6200 SAVOY SUITE 100, HOUSTON, TX 77036

PHONE: (713) 952-3366

FAX: (713) 952-5002

www.autoarch.net

MAR 07 2023

BY: *Fm230087*