

APPLICATION AND CERTIFICATE FOR PAYMENT

PO# 30168 R# 63280

TO (OWNER):

Fort Bend County
301 Jackson Street, 7th Floor
Richmond, Texas 77469

PROJECT:

Fort Bend County
Justice Center Parking Garage
Richmond, Texas
P.O.#30168

APPLICATION NO. Three (3)

PERIOD TO: 05/31/09

Distribution to:

<input checked="" type="checkbox"/>	OWNER
<input checked="" type="checkbox"/>	ARCHITECT
<input checked="" type="checkbox"/>	CONTRACTOR
<input checked="" type="checkbox"/>	CONTROLLER

FROM (CONTRACTOR):

Crain Zamora, L.L.C.
2635 Miller Ranch Road
Pearland, Texas 77584

VIA (ARCHITECT):

CONTRACT FOR:

Commercial Construction

CONTRACTORS APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM \$174,000.00
2. Net change by Change Orders \$4,262,776.98
3. CONTRACT SUM TO DATE (Line 1 + 2) \$4,436,776.98
4. TOTAL COMPLETED & STORED TO DATE \$1,324,377.26
5. RETAINAGE
 - a. 5% of Completed Work \$66,218.86
 - b. 5% of Stored Material \$0.00

Total Retainage (Line 5A + 5B) or Total \$66,218.86
6. TOTAL EARNED LESS RETAINAGE \$1,258,158.40
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATED FOR PAYMENT (Line 6 from Previous Certificate) \$435,889.70
8. CURRENT PAYMENT DUE \$822,268.70
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$3,178,618.58

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in Previous months by Owner	\$4,262,776.98	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$4,262,776.98	\$0.00
NET CHANGES by Change Order	\$4,262,776.98	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work Covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR BY: *[Signature]* Date: 5/26/09

State of Texas, County of Brazoria
Subscribed and sworn to before me on this 26 day of May, 2009.



ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: BY: N/A Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET; SCHEDULE OF VALUES

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: Three (3)

APPLICATION DATE: 05/26/09

PERIOD TO: 05/31/09

PROJECT: #30168

A ITEM NO.	B DESCRIPTION OF WORK	C ORIGINAL SCHEDULED VALUE	C1 CHANGES	C2 CURRENT SCHEDULED VALUE	D		E		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C2-G)	I RETAINAGE 5%
					FROM PREVIOUS APPLICATION (D + E)	WORK COMPLETED THIS PERIOD	% (G ÷ C2)					
1	General Conditions	\$0.00	\$175,681.25	\$175,681.25	\$20,760.00	\$20,760.00	\$29,816.00	\$0.00	\$0.00	\$50,576.00	\$125,105.25	\$2,528.80
2	Earthwork	\$0.00	\$157,350.00	\$157,350.00	\$116,880.00	\$25,470.00	\$25,470.00	\$0.00	\$0.00	\$142,350.00	\$15,000.00	\$7,117.50
3	Field Engineering	\$0.00	\$6,500.00	\$6,500.00	\$5,200.00	\$1,300.00	\$1,300.00	\$0.00	\$0.00	\$6,500.00	\$0.00	\$325.00
4	Parking Lot Striping	\$0.00	\$6,936.00	\$6,936.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,936.00	\$0.00
5	Site Storm Sewer	\$0.00	\$187,950.00	\$187,950.00	\$0.00	\$0.00	\$184,450.00	\$0.00	\$0.00	\$184,450.00	\$3,500.00	\$9,222.50
6	Cast in Place Concrete	\$0.00	\$2,160,000.00	\$2,160,000.00	\$21,500.00	\$21,500.00	\$518,500.00	\$0.00	\$0.00	\$540,000.00	\$1,620,000.00	\$27,000.00
7	Masonry	\$0.00	\$116,250.00	\$116,250.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$116,250.00	\$0.00
8	Steel Fabrication	\$0.00	\$94,000.00	\$94,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$94,000.00	\$0.00
9	Metal Trusses	\$0.00	\$11,000.00	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,000.00	\$0.00
10	Steel Erection	\$0.00	\$27,500.00	\$27,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$27,500.00	\$0.00
11	Trench Grates	\$0.00	\$11,700.00	\$11,700.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,700.00	\$0.00
12	Waterproofing	\$0.00	\$17,500.00	\$17,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17,500.00	\$0.00
13	Rough Carpentry	\$0.00	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,000.00	\$0.00
14	Standing Seam Metal Roof System	\$0.00	\$24,000.00	\$24,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$24,000.00	\$0.00
15	Doors/Frames/Hardware	\$0.00	\$1,600.00	\$1,600.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,600.00	\$0.00
16	Exterior Painting	\$0.00	\$38,000.00	\$38,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,000.00	\$0.00
17	Elevator Flooring	\$0.00	\$500.00	\$500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00	\$0.00
18	Stucco	\$0.00	\$7,500.00	\$7,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,500.00	\$0.00
19	Garage Accessories and Signage	\$0.00	\$35,000.00	\$35,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$35,000.00	\$0.00
20	Building Plumbing	\$0.00	\$95,000.00	\$95,000.00	\$0.00	\$0.00	\$47,500.00	\$0.00	\$0.00	\$47,500.00	\$47,500.00	\$2,375.00
21	Elevator System	\$0.00	\$90,000.00	\$90,000.00	\$0.00	\$0.00	\$22,500.00	\$0.00	\$0.00	\$22,500.00	\$67,500.00	\$1,125.00
22	Fire Protection - Standpipe	\$0.00	\$125,000.00	\$125,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$125,000.00	\$0.00
23	Fire Sprinkler System	\$0.00	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$150,000.00	\$0.00
24	Electrical System (incl. Fire Alarm)	\$0.00	\$325,000.00	\$325,000.00	\$5,500.00	\$5,500.00	\$0.00	\$0.00	\$0.00	\$5,500.00	\$319,500.00	\$275.00
25	General Liability Insurance	\$0.00	\$50,915.44	\$50,915.44	\$50,915.44	\$0.00	\$0.00	\$0.00	\$0.00	\$50,915.44	\$0.00	\$2,545.77
26	Builder's Risk Insurance	\$0.00	\$3,636.82	\$3,636.82	\$3,636.82	\$0.00	\$0.00	\$0.00	\$0.00	\$3,636.82	\$0.00	\$181.84
27	Performance and Payment Bond	\$0.00	\$40,189.00	\$40,189.00	\$40,189.00	\$0.00	\$0.00	\$0.00	\$0.00	\$40,189.00	\$0.00	\$2,009.45
28	Design Fee - Architect	\$31,000.00	\$0.00	\$31,000.00	\$31,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$31,000.00	\$0.00	\$1,550.00
29	Design Fee - Structural	\$134,000.00	\$0.00	\$134,000.00	\$134,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$134,000.00	\$0.00	\$6,700.00
30	Design Fee - Civil	\$9,000.00	\$0.00	\$9,000.00	\$9,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,000.00	\$0.00	\$450.00
31	Owner Contingency	\$0.00	\$100,589.99	\$100,589.99	\$100,589.99	\$0.00	\$0.00	\$0.00	\$0.00	\$100,589.99	\$0.00	\$0.00
32	Profit	\$0.00	\$188,478.48	\$188,478.48	\$20,250.00	\$20,250.00	\$36,010.00	\$0.00	\$0.00	\$56,260.00	\$132,218.48	\$2,813.00
GRAND TOTALS		\$174,000.00	\$4,262,776.98	\$4,456,776.98	\$458,851.26	\$865,546.00	\$1,324,377.26	\$0.00	\$0.00	\$3,112,399.72	\$3,112,399.72	\$66,218.86

Users may obtain validation of this document by requesting of the licensee a completed AIA Document D401 - Certification of Document's Authenticity