

**FORT BEND COUNTY    FY 2010**  
**COMMISSIONERS COURT AGENDA REQUEST FORM**  
Return Completed Form by E-Mail to: Agenda Coordinator, County Judge's Office

Date Submitted: **December 30, 2009**

Submitted By: **Laura Dougherty**

Department: **Facilities Management & Planning**

Court Agenda Date: **January 5, 2010**

Phone Number: **281-633-7017**

**SUMMARY OF ITEM:**

**Approve Pay App # 9 in the amount of \$217,873.11, from Crain Zamora LLC., for Construction Services for the Missouri City Annex**

RENEWAL AGREEMENT/APPOINTMENT

YES

☐

NO

☐

REVIEWED BY COUNTY ATTORNEY'S OFFICE:

YES

☒

NO

☐

List Supporting Documents Attached: **Pay Application**

**FINANCIAL SUMMARY:**

BUDGETED ITEM:    YES    ☒                      NO    ☐

FUNDING SOURCE: Accounting Unit: **100687888**    Account Number: **64600**  
Activity (If Applicable): **P687-07TAXOFF**

DESCRIPTION OF LAWSON ACCOUNT: **TAX AC MC**

**Instructions to submit Agenda Request Form:**

- Completely fill out agenda form: incomplete forms will not be processed.
- Agenda Request Forms should be submitted by e-mail, fax, or inter-office mail, and all back-up information must be provided by Wednesday at 2:00 p.m. to all those listed below.
- All original back-up must be received in the County Judge's Office by 2:00 p.m. on Wednesday.

**DISTRIBUTION:**

**Original Form** Submitted with back up to County Judge's Office ☐ (✓ when completed)

If by E-Mail to **[ospindon@co.fort-bend.tx.us](mailto:ospindon@co.fort-bend.tx.us)**

If by Fax to (281) 341-8609

Distribute copies with back-up to all listed below. If by fax, send to numbers below:

|                                                            |                |                                                  |                |
|------------------------------------------------------------|----------------|--------------------------------------------------|----------------|
| <input checked="" type="checkbox"/> Auditor                | (281-341-3774) | <input checked="" type="checkbox"/> Comm. Pct. 1 | (281-342-0587) |
| <input checked="" type="checkbox"/> Budget Officer         | (281-344-3954) | <input checked="" type="checkbox"/> Comm. Pct. 2 | (281-403-8009) |
| <input checked="" type="checkbox"/> Facilities/Planning    | (281-633-7022) | <input checked="" type="checkbox"/> Comm. Pct. 3 | (281-242-9060) |
| <input checked="" type="checkbox"/> Purchasing Agent       | (281-341-8642) | <input checked="" type="checkbox"/> Comm. Pct. 4 | (281-980-9077) |
| <input checked="" type="checkbox"/> Information Technology | (281-341-4526) | <input checked="" type="checkbox"/> County Clerk | (281-341-8697) |
| <input type="checkbox"/> Other:                            |                | <input checked="" type="checkbox"/> County Atty  | (281-341-4557) |

**RECOMMENDATION / ACTION REQUESTED:**

Special Handling Requested (specify): **Please Approve**

FM91439R

PO # 29925

R # 89156 (line 2)

# APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER): Fort Bend County Purchasing Department  
4520 Reading Road, Suite A  
Rosenberg, Texas 77471

PROJECT: Fort Bend County - Miss. City Annex  
403 Texas Parkway  
Missouri City, Texas 77489

FROM (CONTRACTOR): Crain Zamora, LLC  
2535 Miller Ranch Road  
Pearland, Texas 77584

CONTRACT FOR: Commercial Construction

ARCHITECT: Autoarch Architects  
6200 Savoy, Suite 100  
Houston, Texas 77036

PERIOD TO: 12/18/09

CONTRACT DATE: 03/17/09

APPLICATION NO. Nine

Distribution to:

|                                     |            |
|-------------------------------------|------------|
| <input checked="" type="checkbox"/> | OWNER      |
| <input checked="" type="checkbox"/> | ARCHITECT  |
| <input checked="" type="checkbox"/> | CONTRACTOR |
| <input type="checkbox"/>            | CONTROLLER |

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM \$3,255,000.00

2. Net change by Change Orders \$116,733.36

3. CONTRACT SUM TO DATE (Line 1 + 2) \$3,371,733.36

4. TOTAL COMPLETED & STORED TO DATE \$3,307,684.62

5. RETAINAGE

a. 5% of Completed Work \$165,384.23

b. 5% of Stored Material \$0.00

Total Retainage (Line 5A + 5B) or Total \$165,384.23

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$3,142,300.39

7. LESS PREVIOUS CERTIFICATED FOR PAYMENT (Line 6 from Previous Certificate) \$2,924,427.28

8. CURRENT PAYMENT DUE \$217,873.11


9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$229,432.97

| CHANGE ORDER SUMMARY        | ADDITIONS    | DEDUCTIONS |
|-----------------------------|--------------|------------|
| Total changes approved in   |              |            |
| Previous months by Owner    | \$116,733.36 | \$0.00     |
| Total approved this Month   | \$0.00       | \$0.00     |
| TOTALS                      | \$116,733.36 | \$0.00     |
| NET CHANGES by Change Order | \$0.00       | \$0.00     |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work Covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: 

Date: 12/28/09



BY: Aaron McGuire, Project Manager  
State of Texas, County of Brazoria  
Subscribed and sworn to before me on this 28th day of December 2009.

Notary Public: Lisa Wendtland Barcak  
My Commission Expires: November 5, 2012

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$217,873.11

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: 

Date: 12/30/09

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



# CONTINUATION SHEET; SCHEDULE OF VALUES

AIA Document C702

PAGE 2 OF 3 PAGES

AIA Document C702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO: (9)

APPLICATION DATE: 12/31/09

PERIOD TO: 12/18/09

PROJECT: 09-003

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                         | C<br>ORIGINAL<br>SCHEDULED<br>VALUE | C<br>CHANGES | C2<br>CURRENT<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>FROM PREVIOUS<br>APPLICATION<br>(D + E) | E<br>WORK COMPLETED<br>THIS PERIOD | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G + C2) | H<br>BALANCE<br>TO FINISH<br>(C2 - G) | I<br>RETAINAGE<br>5% |
|------------------|--------------------------------------------------|-------------------------------------|--------------|-------------------------------------|----------------------------------------------------------------|------------------------------------|-------------------------------------------------------------|-------------------------------------------------------------|---------------|---------------------------------------|----------------------|
| 1                | General Conditions                               | \$134,139.07                        | \$1,805.90   | \$135,944.97                        | \$126,607.56                                                   | \$6,970.40                         | \$0.00                                                      | \$133,577.96                                                | 98.26%        | \$2,367.01                            | \$6,678.90           |
| 2                | Demolition                                       | \$10,250.00                         | \$7,590.00   | \$17,840.00                         | \$9,055.00                                                     | \$0.00                             | \$0.00                                                      | \$9,055.00                                                  | 50.76%        | \$8,785.00                            | \$452.75             |
| 3                | Site Work                                        | \$74,540.00                         | \$4,037.00   | \$78,577.00                         | \$73,390.90                                                    | \$0.00                             | \$0.00                                                      | \$73,390.90                                                 | 93.40%        | \$5,186.10                            | \$3,669.55           |
| 4                | Landscaping and Irrigation                       | \$14,356.00                         | \$0.00       | \$14,356.00                         | \$0.00                                                         | \$14,356.00                        | \$0.00                                                      | \$14,356.00                                                 | 100.00%       | \$0.00                                | \$717.80             |
| 5                | Parking Lot Striping & Signage                   | \$2,890.00                          | \$0.00       | \$2,890.00                          | \$0.00                                                         | \$1,890.00                         | \$0.00                                                      | \$2,390.00                                                  | 82.70%        | \$500.00                              | \$119.50             |
| 6                | Storm Sewer                                      | \$32,500.00                         | \$2,365.00   | \$34,865.00                         | \$27,625.00                                                    | \$0.00                             | \$0.00                                                      | \$27,625.00                                                 | 79.23%        | \$7,240.00                            | \$1,381.25           |
| 7                | Site Utilities                                   | \$30,550.00                         | \$4,026.00   | \$34,576.00                         | \$25,652.00                                                    | \$0.00                             | \$0.00                                                      | \$25,652.00                                                 | 74.19%        | \$8,924.00                            | \$1,282.60           |
| 8                | Concrete                                         | \$231,500.00                        | \$1,760.00   | \$233,260.00                        | \$203,098.00                                                   | \$8,988.00                         | \$0.00                                                      | \$212,086.00                                                | 90.92%        | \$21,174.00                           | \$10,604.30          |
| 9                | Masonry                                          | \$84,120.00                         | \$5,373.50   | \$89,493.50                         | \$84,120.00                                                    | \$0.00                             | \$0.00                                                      | \$84,120.00                                                 | 94.00%        | \$5,373.50                            | \$4,206.00           |
| 10               | Stucco                                           | \$51,600.00                         | \$0.00       | \$51,600.00                         | \$44,810.52                                                    | \$6,789.48                         | \$0.00                                                      | \$51,600.00                                                 | 100.00%       | \$0.00                                | \$2,580.00           |
| 11               | Steel Fabrication                                | \$211,900.00                        | \$0.00       | \$211,900.00                        | \$211,900.00                                                   | \$0.00                             | \$0.00                                                      | \$211,900.00                                                | 100.00%       | \$0.00                                | \$10,595.00          |
| 12               | Steel Erection                                   | \$71,100.00                         | \$0.00       | \$71,100.00                         | \$71,100.00                                                    | \$0.00                             | \$0.00                                                      | \$71,100.00                                                 | 100.00%       | \$0.00                                | \$3,535.00           |
| 13               | Metal Clad Columns                               | \$3,624.00                          | \$0.00       | \$3,624.00                          | \$3,624.00                                                     | \$0.00                             | \$0.00                                                      | \$3,624.00                                                  | 100.00%       | \$0.00                                | \$181.20             |
| 14               | Rough Carpentry                                  | \$10,000.00                         | \$0.00       | \$10,000.00                         | \$10,000.00                                                    | \$0.00                             | \$0.00                                                      | \$10,000.00                                                 | 100.00%       | \$0.00                                | \$500.00             |
| 15               | Millwork                                         | \$156,640.00                        | \$0.00       | \$156,640.00                        | \$117,650.00                                                   | \$38,990.00                        | \$0.00                                                      | \$156,640.00                                                | 100.00%       | \$0.00                                | \$7,832.00           |
| 16               | Roof System                                      | \$146,629.00                        | \$0.00       | \$146,629.00                        | \$146,629.00                                                   | \$0.00                             | \$0.00                                                      | \$146,629.00                                                | 100.00%       | \$0.00                                | \$7,331.45           |
| 17               | Waterproofing                                    | \$21,396.00                         | \$0.00       | \$21,396.00                         | \$18,661.28                                                    | \$2,734.72                         | \$0.00                                                      | \$21,396.00                                                 | 100.00%       | \$0.00                                | \$1,069.80           |
| 18               | Doors / Frames / Hardware                        | \$136,782.00                        | \$0.00       | \$136,782.00                        | \$134,806.39                                                   | \$1,975.61                         | \$0.00                                                      | \$136,782.00                                                | 100.00%       | \$0.00                                | \$6,839.10           |
| 19               | Glass and Glazing                                | \$125,316.00                        | \$0.00       | \$125,316.00                        | \$101,933.00                                                   | \$23,383.00                        | \$0.00                                                      | \$125,316.00                                                | 100.00%       | \$0.00                                | \$6,265.80           |
| 20               | Painting                                         | \$263,350.00                        | \$0.00       | \$263,350.00                        | \$263,350.00                                                   | \$0.00                             | \$0.00                                                      | \$263,350.00                                                | 100.00%       | \$0.00                                | \$13,167.50          |
| 21               | Drainage                                         | \$24,850.00                         | \$0.00       | \$24,850.00                         | \$20,392.50                                                    | \$4,457.50                         | \$0.00                                                      | \$24,850.00                                                 | 100.00%       | \$0.00                                | \$1,242.50           |
| 22               | Acoustical Ceiling                               | \$68,450.00                         | \$0.00       | \$68,450.00                         | \$63,500.00                                                    | \$4,950.00                         | \$0.00                                                      | \$68,450.00                                                 | 100.00%       | \$0.00                                | \$3,472.50           |
| 23               | Flooring                                         | \$61,171.00                         | \$8,884.66   | \$70,055.66                         | \$54,000.31                                                    | \$16,055.35                        | \$0.00                                                      | \$70,055.66                                                 | 100.00%       | \$0.00                                | \$3,502.78           |
| 24               | Toilet Accessories                               | \$10,748.00                         | \$0.00       | \$10,748.00                         | \$10,748.00                                                    | \$0.00                             | \$0.00                                                      | \$10,748.00                                                 | 100.00%       | \$0.00                                | \$537.40             |
| 25               | Toilet Partitions                                | \$6,890.00                          | \$0.00       | \$6,890.00                          | \$0.00                                                         | \$6,890.00                         | \$0.00                                                      | \$6,890.00                                                  | 100.00%       | \$0.00                                | \$344.50             |
| 26               | HVAC                                             | \$371,235.00                        | \$0.00       | \$371,235.00                        | \$371,235.00                                                   | \$0.00                             | \$0.00                                                      | \$371,235.00                                                | 100.00%       | \$0.00                                | \$18,561.75          |
| 27               | Interior Plumbing                                | \$209,500.00                        | \$0.00       | \$209,500.00                        | \$169,316.00                                                   | \$40,184.00                        | \$0.00                                                      | \$209,500.00                                                | 100.00%       | \$0.00                                | \$10,475.00          |
| 28               | Fire Sprinkler System                            | \$91,300.00                         | \$8,224.70   | \$99,524.70                         | \$95,917.00                                                    | \$3,607.70                         | \$0.00                                                      | \$99,524.70                                                 | 100.00%       | \$0.00                                | \$4,976.24           |
| 29               | Elevator                                         | \$49,112.00                         | \$0.00       | \$49,112.00                         | \$49,112.00                                                    | \$0.00                             | \$0.00                                                      | \$49,112.00                                                 | 100.00%       | \$0.00                                | \$2,455.60           |
| 30               | Electrical Systems                               | \$363,314.00                        | \$22,666.60  | \$385,980.60                        | \$375,988.41                                                   | \$9,992.19                         | \$0.00                                                      | \$385,980.60                                                | 100.00%       | \$0.00                                | \$19,299.03          |
| 31               | Fire Alarm Systems                               | \$20,313.00                         | \$0.00       | \$20,313.00                         | \$10,106.50                                                    | \$10,206.50                        | \$0.00                                                      | \$20,313.00                                                 | 100.00%       | \$0.00                                | \$1,015.65           |
| 32               | Performance / Payment Bond                       | \$33,773.00                         | \$0.00       | \$33,773.00                         | \$33,773.00                                                    | \$0.00                             | \$0.00                                                      | \$33,773.00                                                 | 100.00%       | \$0.00                                | \$1,688.65           |
| 33               | General Liability and Builder's Risk             | \$11,064.84                         | \$0.00       | \$11,064.84                         | \$11,064.84                                                    | \$0.00                             | \$0.00                                                      | \$11,064.84                                                 | 100.00%       | \$0.00                                | \$553.24             |
| 34               | Owner Contingency                                | \$0.00                              | \$2,223.04   | \$2,223.04                          | \$0.00                                                         | \$2,223.04                         | \$0.00                                                      | \$2,223.04                                                  | 0.00%         | \$2,223.04                            | \$0.00               |
| 35               | Contractor Fee                                   | \$120,097.09                        | \$0.00       | \$120,097.09                        | \$109,654.00                                                   | \$8,167.00                         | \$0.00                                                      | \$117,821.00                                                | 98.10%        | \$2,276.09                            | \$5,891.05           |
| 36               | CO # 1 - Remove Old Pipe And Debris              | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 37               | CO # 1 - Add One Additional Storm Manhole        | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 38               | CO # 1 - Remove Existing 30" Tallow Tree         | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 39               | CO # 1 - Extend Water Line                       | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 40               | CO # 1 - Extend Fire Line                        | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 41               | CO # 1 - Additional Tap Fee Charges              | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 42               | CO # 1 - Service Deposit For Water Meters        | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 43               | CO # 1 - Remove Active Gas Line                  | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 44               | CO # 1 - Change Certain Rooms From Carpet to VCT | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |
| 45               | CO # 1 - Demo Existing Tax Office                | \$0.00                              | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                      | 0.00%         | \$0.00                                | \$0.00               |

CONTINUATION SHEET; SCHEDULE OF VALUES

ALA DOCUMENT 6703

PAGE 3 OF 3 PAGES

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                                           | C                              |                                | C<br>CHANGES | C2<br>CURRENT<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>FROM PREVIOUS<br>APPLICATION<br>(D + E) | E<br>WORK COMPLETED<br>THIS PERIOD | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G                                                          |               | H<br>BALANCE<br>TO FINISH<br>(C2 - G) | I<br>RETAINAGE<br>5% |
|------------------|--------------------------------------------------------------------|--------------------------------|--------------------------------|--------------|-------------------------------------|----------------------------------------------------------------|------------------------------------|-------------------------------------------------------------|------------------------------------------------------------|---------------|---------------------------------------|----------------------|
|                  |                                                                    | ORIGINAL<br>SCHEDULED<br>VALUE | ORIGINAL<br>SCHEDULED<br>VALUE |              |                                     |                                                                |                                    |                                                             | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D + E + F) | %<br>(G + C2) |                                       |                      |
| 46               | CO # 1 - Install Brick Ledge on Existing 2-Story Building          | \$0.00                         | \$0.00                         | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                     | 0.00%         | \$0.00                                | \$0.00               |
| 48               | CO # 1 - Re-Route Power For Existing 2 - Story Building            | \$0.00                         | \$0.00                         | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                     | 0.00%         | \$0.00                                | \$0.00               |
| 49               | CO # 1 - Add Owner's Contingency                                   | \$0.00                         | \$0.00                         | \$0.00       | \$0.00                              | \$0.00                                                         | \$0.00                             | \$0.00                                                      | \$0.00                                                     | 0.00%         | \$0.00                                | \$0.00               |
| 50               | CPR # 1 - Elevator Partition Modification                          | \$0.00                         | \$0.00                         | \$1,133.00   | \$1,133.00                          | \$1,133.00                                                     | \$0.00                             | \$0.00                                                      | \$1,133.00                                                 | 100.00%       | \$0.00                                | \$56.65              |
| 51               | CPR # 1 - Change of Pumpout Height (6'5" to 8'1")                  | \$0.00                         | \$0.00                         | \$4,428.60   | \$4,428.60                          | \$4,428.60                                                     | \$0.00                             | \$0.00                                                      | \$4,428.60                                                 | 100.00%       | \$0.00                                | \$221.43             |
| 52               | CPR # 1 - Furr Out Wall on Column Line 7 to 11.9                   | \$0.00                         | \$0.00                         | \$937.20     | \$937.20                            | \$937.20                                                       | \$0.00                             | \$0.00                                                      | \$937.20                                                   | 100.00%       | \$0.00                                | \$46.86              |
| 53               | CPR # 1 - Furr Out Walls at "X" Bracing on 1st & 2nd Levels        | \$0.00                         | \$0.00                         | \$2,002.00   | \$2,002.00                          | \$2,002.00                                                     | \$0.00                             | \$0.00                                                      | \$2,002.00                                                 | 100.00%       | \$0.00                                | \$100.10             |
| 54               | CPR # 1 - Add HCM Columns at "X" Bracing                           | \$0.00                         | \$0.00                         | \$2,145.00   | \$2,145.00                          | \$2,145.00                                                     | \$0.00                             | \$0.00                                                      | \$2,145.00                                                 | 100.00%       | \$0.00                                | \$107.25             |
| 55               | CPR # 1 - Credit To Remove Secondary Chase Walls                   | \$0.00                         | \$0.00                         | (\$1,144.00) | (\$1,144.00)                        | (\$1,144.00)                                                   | \$0.00                             | \$0.00                                                      | (\$1,144.00)                                               | 100.00%       | \$0.00                                | -\$57.20             |
| 56               | CPR # 1 - Modify RTU-1 Ductwork                                    | \$0.00                         | \$0.00                         | \$2,997.50   | \$2,997.50                          | \$2,997.50                                                     | \$0.00                             | \$0.00                                                      | \$2,997.50                                                 | 100.00%       | \$0.00                                | \$149.88             |
| 57               | CPR # 1 - Credit for 2 Parking Area Light Fixtures                 | \$0.00                         | \$0.00                         | (\$2,400.00) | (\$2,400.00)                        | (\$2,400.00)                                                   | \$0.00                             | \$0.00                                                      | (\$2,400.00)                                               | 100.00%       | \$0.00                                | -\$120.00            |
| 58               | CPR # 1 - Add Outlets, Data, and Ceiling Fans                      | \$0.00                         | \$0.00                         | \$2,400.00   | \$2,400.00                          | \$2,400.00                                                     | \$0.00                             | \$0.00                                                      | \$2,400.00                                                 | 100.00%       | \$0.00                                | \$120.00             |
| 59               | CPR # 2 - 12" x 12" Ceramic Tile                                   | \$0.00                         | \$0.00                         | \$25,652.00  | \$25,652.00                         | \$16,575.00                                                    | \$9,127.00                         | \$0.00                                                      | \$25,652.00                                                | 100.00%       | \$0.00                                | \$1,282.60           |
| 60               | CPR # 2 - Ceramic Tile Base                                        | \$0.00                         | \$0.00                         | \$2,579.50   | \$2,579.50                          | \$0.00                                                         | \$2,579.50                         | \$0.00                                                      | \$2,579.50                                                 | 100.00%       | \$0.00                                | \$128.98             |
| 61               | CPR # 2 - Transition Pieces for Tile                               | \$0.00                         | \$0.00                         | \$272.25     | \$272.25                            | \$0.00                                                         | \$272.25                           | \$0.00                                                      | \$272.25                                                   | 100.00%       | \$0.00                                | \$13.61              |
| 62               | CPR # 2 - Credit for Vinyl Composite Tile                          | \$0.00                         | \$0.00                         | (\$2,900.04) | (\$2,900.04)                        | \$0.00                                                         | (\$2,900.04)                       | \$0.00                                                      | (\$2,900.04)                                               | 100.00%       | \$0.00                                | -\$145.00            |
| 63               | CPR # 3 - Provide and Install a 3' Flagpole                        | \$0.00                         | \$0.00                         | \$2,007.50   | \$2,007.50                          | \$0.00                                                         | \$2,007.50                         | \$0.00                                                      | \$2,007.50                                                 | 100.00%       | \$0.00                                | \$100.38             |
| 64               | CPR # 4 - Provide and Install Electrical For Entry/Exit Door Locks | \$0.00                         | \$0.00                         | \$2,200.00   | \$2,200.00                          | \$0.00                                                         | \$2,200.00                         | \$0.00                                                      | \$2,200.00                                                 | 100.00%       | \$0.00                                | \$110.00             |
| 65               | CPR # 4 - Install Ceiling Grid in "Open Area" & MDF/IDF            | \$0.00                         | \$0.00                         | \$3,198.80   | \$3,198.80                          | \$0.00                                                         | \$3,198.80                         | \$0.00                                                      | \$3,198.80                                                 | 100.00%       | \$0.00                                | \$159.94             |
| 66               | CPR # 4 - Install Electrical Outlets for Vending Machines          | \$0.00                         | \$0.00                         | \$357.50     | \$357.50                            | \$0.00                                                         | \$357.50                           | \$0.00                                                      | \$357.50                                                   | 100.00%       | \$0.00                                | \$17.88              |
| 67               | CPR # 5 - Modify Window & Add Countertop in Room # C 236           | \$0.00                         | \$0.00                         | \$568.15     | \$568.15                            | \$0.00                                                         | \$568.15                           | \$0.00                                                      | \$568.15                                                   | 100.00%       | \$0.00                                | \$28.41              |
| 68               | CPR # 5 - Add Shelving in Tax Office for Cash Drawers              | \$0.00                         | \$0.00                         | \$1,342.00   | \$1,342.00                          | \$0.00                                                         | \$1,342.00                         | \$0.00                                                      | \$1,342.00                                                 | 100.00%       | \$0.00                                | \$67.10              |
|                  | GRAND TOTALS                                                       | \$3,255,000.00                 | \$3,371,733.36                 | \$116,733.36 | \$3,371,733.36                      | \$3,078,344.51                                                 | \$299,340.11                       | \$0.00                                                      | \$3,307,684.62                                             | 98.10%        | \$64,048.74                           | \$165,384.23         |