

FORT BEND COUNTY FY 2010
COMMISSIONERS COURT AGENDA REQUEST FORM
 Return Completed Form by E-Mail to: Agenda Coordinator, County Judge's Office

Date Submitted: 02/17/2010 Court Agenda Date: 02/23/2010	Submitted By: P. Batts Department: Engineering Phone Number: 281 633 7507
---	--

SUMMARY OF ITEM: Approve Payment of Invoice No.C3X41400-11 (Pay Estimate No.10) in the amount of \$11,203.55 to Jacobs Engineering Group, Inc. regarding Katy-Gaston Road (from Cinco Ranch to FM1093), Mobility Bond Project #733, Precinct 3. (Fund: Mobility Bonds) Lawson P.O.#12441

RENEWAL AGREEMENT/APPOINTMENT YES ☐ NO ☐
REVIEWED BY COUNTY ATTORNEY'S OFFICE: YES ☐ NO ☐

List Supporting Documents Attached:

Instructions to submit Agenda Request Form:

- Completely fill out agenda form: incomplete forms will not be processed.
- Agenda Request Forms should be submitted by e-mail, fax, or inter-office mail, and all back-up information must be provided by Wednesday at 2:00 p.m. to all those listed below.
- All original back-up must be received in the County Judge's Office by 2:00 p.m. on Wednesday.

DISTRIBUTION:

Original Form Submitted with back up to County Judge's Office ☐ (✓ when completed)
 If by E-Mail to ospindon@co.fort-bend.tx.us If by Fax to (281) 341-8609

Distribute copies with back-up to all listed below. If by fax, send to numbers below:

<input type="checkbox"/> Auditor (281-341-3774) <input type="checkbox"/> Budget Officer (281-344-3954) <input type="checkbox"/> Facilities/Planning (281-633-7022) <input type="checkbox"/> Purchasing Agent (281-341-8642) <input type="checkbox"/> Information Technology (281-341-4526) <input type="checkbox"/> Other:	<input type="checkbox"/> Comm. Pct. 1 (281-342-0587) <input type="checkbox"/> Comm. Pct. 2 (281-403-8009) <input type="checkbox"/> Comm. Pct. 3 (281-242-9060) <input type="checkbox"/> Comm. Pct. 4 (281-980-9077) <input type="checkbox"/> County Clerk (281-341-8697) <input type="checkbox"/> County Atty (281-341-4557)
---	---

RECOMMENDATION / ACTION REQUESTED:

Special Handling Requested (specify):



5995 Rogerdale Road
Houston, Texas 77072 U.S.A.
1.832.351.7230 Fax 1.832.351.7766

Remit To: Jacobs Engineering Group Inc.
P.O. Box 18713F
St. Louis, MO 63150-8713

Client: Fort Bend County
D. Jesse Hegemier
1124-52 Blume Road
Rosenburg, TX 77470

Attention: Mr. Mark C. Dessens, P.E.
Schaumburg & Polk, Inc
11767 Katy Freeway Suite 900
Houston TX 77079

Reference: 2007 Fort Bend Mobility Program
Katy-Gaston Road [From Cinco Ranch to F.M. 1093]
Project No. 733
P.O. # 12441

Fed Tax ID: 22-1623519
Project No.: C3X41400
Invoice No.: C3X41400-11
Invoice Date: February 5, 2010

Period Covers: October 1, 2009 through January 29, 2010

PAYMENT FOR PROFESSIONAL SERVICES

BASIC SERVICES:		Contract Amount	Percent Complete	Total Fee Earned	Previously Invoiced	Amount Due This Invoice
WA #1	Jacobs Engineering	\$ 179,102.00	97.0%	\$ 173,728.94	\$ 173,728.94	\$ -
	JNS Consulting Engineers	\$ 114,873.00	100.0%	\$ 114,873.00	\$ 114,873.00	\$ -
		\$ 293,975.00		\$ 288,601.94	\$ 288,601.94	\$ -
WA #2	Jacobs Engineering	\$ 14,901.35	100.0%	\$ 14,901.35	\$ 14,901.35	\$ -
	JNS Consulting Engineers	\$ 30,664.65	100.0%	\$ 30,664.65	\$ 30,664.65	\$ -
		\$ 45,566.00		\$ 45,566.00	\$ 45,566.00	\$ -
WA #3	Jacobs Engineering	\$ 333,180.57	100.0%	\$ 333,180.57	\$ 333,180.57	\$ -
	QC Labs	\$ 17,000.00	99.7%	\$ 16,942.00	\$ 16,942.00	\$ -
	JNS Consulting Engineers	\$ 57,261.43	100.0%	\$ 57,261.43	\$ 57,261.43	\$ -
		\$ 407,442.00		\$ 407,384.00	\$ 407,384.00	\$ -
WA #4	Jacobs Engineering	\$ 113,143.00	100.0%	\$ 113,143.00	\$ 113,143.00	\$ -
WA #5	Jacobs Engineering	\$ 21,020.00	100.0%	\$ 21,020.00	\$ 21,020.00	\$ -
WA #6	Jacobs Engineering	\$ 18,854.00	77.0%	\$ 14,520.74	\$ 3,317.19	\$ 11,203.55
Totals		\$ 900,000.00		\$ 890,235.68	\$ 879,032.13	\$ 11,203.55

Total Amount Due This Invoice **\$ 11,203.55**

OK
PJH

Total Previously Billed: \$ 879,032.13
This Invoice: \$ 11,203.55
Total Billed to Date: \$ 890,235.68



5995 Rogerdale Road
Houston, Texas 77072 U.S.A.
1.832.351.7230 Fax 1.832.351.7766

Client: Fort Bend County
Project No.: C3X41400
Invoice No.: C3X41400-11
Period Covers: October 1, 2009 through January 29, 2010

Construction Phase Services	Hours	Rate	Amount
Project Manager			
		\$ 67.00	\$ -
Sr. Civil Engineer			
James Caughorn Jr.	66.00	\$ 55.00	\$ 3,630.00
Civil Engineer			
		\$ 44.00	\$ -
Jr. Civil Engineer			
Sally Shaw	2.00	\$ 29.00	\$ 58.00
Sr. Design Tech/CADD			
Edward Grandle	3.00	\$ 37.00	\$ 111.00
Design Tech/CADD			
Roger Patino	3.00	\$ 29.00	\$ 87.00
Admin Assistant			
Stacie Britt	5.50	\$ 30.00	\$ 165.00
Clerical			
Dixie Harden	10.00	\$ 27.00	\$ 270.00
Flo Fruge	0.50	\$ 27.00	\$ 13.50
Katie Devillier	1.50	\$ 27.00	\$ 40.50
	91.50		\$ 4,375.00
	Overhead 128.18%		\$ 5,607.88
			\$ 9,982.88
	Operating Margin 12%		\$ 1,197.95
			\$ 11,180.82
Mileage for Dixie Harden	45	\$ 0.505	\$ 22.73
Total Construction Phase Services			\$ 11,203.55



5995 Rogerdale Road
Houston, TX 77072 U.S.A.
832.351.7200 Fax 832.351.7725

Project:	Katy Gaston Road (from Cinco Ranch Blvd to FM 1093)
Project No.	733
JEG Project No.:	C3X41400/ C3X41402
Invoice No.:	C3X41400-11
Period:	1 October 2009 to 29 January 2010
Prepared By:	Mike Rudd, P.E.

Progress Report No. 11

Work done this period:

WA #1

- No Work done this period.

WA #2

- No Work done this period.

WA #3

No Work done this period.

WA #4

No Work done this period.

WA #5

- No Work done this period.

WA #6

- Prepared exhibit for condemnation hearing on Parcel 5 along Katy-Gaston Road.
- Prepared clearing exhibit for the solicitation of bids for a clearing contract from Fort Bend County.
- Developed Front End Documentation for Mobility Project No. 733, Katy-Gaston Road.
- Attended a Pre-Bid meeting for the Katy-Gaston Road project.
- Prepared Addendum No. 1 for the project to include a traffic signal at Fry Road.
- Provided blank bid tabulation sheet for bid comparison including the Engineers estimate.
- Attended Pre-Construction meeting.
- Prepared TBM/Survey Control information for Allgood construction.

Meetings and Correspondence this period:

- Various email & phone correspondence concerning design status, schedule and review

Katy Gaston Progress Report

Page 2 of 2

comments.

- Attended Pre-Bid meeting for Katy-Gaston Road project.
- Attended Pre-construction meeting with the county, contractor, and all small utilities located along Katy Gaston Rd.

Work Scheduled to be Performed During Next Month:

- None

Unresolved Issues to Discuss w/SPI:

- None