

Allgood Construction Co., Inc.
2647 JoAnn St.
Stafford, TX 77477

Estimate and Certification for Payment

PROJECT Falcon Landing Blvd from Spring Green to Gaston Road From Falcon Landing Blvd to 3,600 LF North of
Falcon Landing Blvd and Greenbusch from Gaston Road to 3,100 LF East of Gaston Road

OWNER Fort Bend County
Address: 1124 Blume Rd.
Rosenberg, Texas 77471

ATTN: Louis E. Hood, P.E.

Estimate No: 6
P.O. No: 95527
Start Date: 10/09/2012
Current Contract Completion Date: _____
Estimate Cut Off Date: 03/26/2013
Date of Estimate: 03/26/2013

Initial Contract Time 270 days
Current Approved Extensions ± _____ days
Previous Approved Extensions ± _____ days
Total Contract Time _____ days
Spent Days _____ days
Days Remaining _____ days
Rain Days to Date _____ days

A. Contract Amount to Date:
1. Contract Price: \$ 4,064,840.03
2. Approved Change Orders: _____

Total Changes to Date: _____

+ or - \$
Total Contract Amount: \$ 4,064,840.03

B. Earnings to Date:
1. Previous Work Completed: 69% Previous Earnings: \$ 2,800,838.61
2. Work Completed this Period: 11% Earnings This Period: \$ 471,280.93
3. Materials on Site: _____
Total Earnings: \$ 3,272,119.54

C. Reductions:
1. Retainage: 10% of \$ 3,272,119.54 \$ 327,211.95
Total Payments Due: \$ 2,944,907.59
Less Previous Payments: \$ 2,520,754.75

Total Amount Due Contractor This Estimate: \$ 424,152.84

The undersigned Contractor certifies that to the best of his knowledge, information, and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By: [Signature]

Date: 03/26/2013

Contractor: Sterling Moore

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

Approved by: [Signature]
(County) Project Representative:

Date: 4/2/2013

Approved by: [Signature]
(County) Engineer:

Date: April 2, 2013

Approved by: _____
(Project) Engineer:

Date: _____

PAY ESTIMATE: #6

FALCON LANDING BLVD FROM SPRING GREEN TO GASTON ROAD FROM FALCON LANDING
PROJECT: BLVD TO 3,600 LF NORTH OF FALCON LANDING BLVD AND GREENBUSCH FROM GASTON
ROAD TO 3,100 LF EAST OF GASTON ROAD, MOBILITY BOND PROJECT #703
JOB # 1301

CONTRACTOR'S AFFIDAVIT AND RELEASE

STATE OF TEXAS
COUNTY OF FORT BEND

For and in consideration of the sum of **\$424,152.84**, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the **FALCON LANDING BLVD FROM SPRING GREEN TO GASTON ROAD FROM FALCON LANDING BLVD TO 3,600 LF NORTH OF FALCON LANDING BLVD AND GREENBUSCH FROM GASTON ROAD TO 3,100 LF EAST OF GASTON ROAD, MOBILITY BOND PROJECT #703** in Harris County, Texas, and represented by payment request dated **March 26, 2013** covering all such work from **03/01/13 to 03/26/2013** less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless **FORT BEND COUNTY** against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by **FORT BEND COUNTY** in **FORT BEND COUNTY**, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

AMOUNT OF ORIGINAL CONTRACT: \$4,064,840.03

CHANGE ORDERS -	Add	\$0.00
	Deduct	\$0.00

TOTAL ADJUSTED CONTRACT: \$4,064,840.03

Value of Completed Work	\$3,272,119.54
Less Retention 10%	\$327,211.95
Net value of Completed Work	\$2,944,907.59

AMOUNT OF PREVIOUS INVOICES:	\$2,520,754.75
AMOUNT DUE THIS INVOICE:	\$424,152.84
TOTAL INVOICED TO DATE:	\$2,944,907.59
CONTRACT BALANCE:	\$1,119,932.44


Amount Retainage This Invoice	\$0.00
Amount Retainage Previous	\$74,854.87
Total Retainage to Date	\$327,211.95

ALLGOOD CONSTRUCTION COMPANY, INCORPORATED

By: Sterling Moore
Sterling Moore/President

STATE OF TEXAS
COUNTY OF FORT BEND

This Instrument was acknowledged before me on March 26, 2013, by Sterling Moore, President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation. Sworn to and subscribed before me, a notary public on this the 26th day of March, 2013.



Joanne Rodriguez
Notary Public for the State of Texas
My Commission Expires: 09/15/2015

ALLGOOD CONSTRUCTION CO., INC. - FALCON LANDING BLVD SPRING GREEN TO GASTON ROAD PAY ESTIMATE #6

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
SITE PREPARATION & EARTHWORK										
1	FT. BEND COUNTY PCT. 3 PROJECT SIGN	EA	3.00		\$682.50	\$0.00	3.00	3.00	\$2,047.50	100%
2	VIDEO RECORDING OF CONST.	LS	1.00		\$525.00	\$0.00	1.00	1.00	\$525.00	100%
3	REMOVE/RELOCATE OR DISPOSE TRAFFIC SIGNS, MAIL BOXES, RDWY. SIGNS	LS	1.00		\$1,575.00	\$0.00	1.00	1.00	\$1,575.00	100%
4	REMOVE/DISPOSE EXIST. CONC. PVMT., ALL DEPTHS	SY	940.00		\$9.45	\$0.00	940.00	940.00	\$8,883.00	100%
5	REMOVE/DISPOSE EXIST. CONC. SDWLK.	SY	95.00		\$10.50	\$0.00	95.00	95.00	\$997.50	100%
6	REMOVE/DISPOSE EXIST. CONC. PEDESTRIAN RAMPS	EA	4.00		\$262.50	\$0.00	4.00	4.00	\$1,050.00	100%
7	REMOVE/DISPOSE EXIST. 6" CONC. CURB	LF	780.00		\$1.05	\$0.00	780.00	780.00	\$819.00	100%
8	REMOVE/DISPOSE EXIST. ASPHALTIC SURFACE & BASE MATERIAL, ALL DEPTHS	SY	21,100.00	13,900.00	\$2.10	\$29,190.00	7,200.00	21,100.00	\$44,310.00	100%
9	REMOVE/DISPOSE EXIST. PIPE (18" TO 36" DIA.) ALL DEPTHS & MATERIALS	LF	930.00		\$10.50	\$0.00	930.00	930.00	\$9,765.00	100%
10	REMOVE/DISPOSE EXIST. PIPE (42"72" DIA.)	LF	30.00		\$21.00	\$0.00	30.00	30.00	\$630.00	100%
11	REMOVE/DISPOSE EXIST. INLET, ALL DEPTHS/TYPES	EA	1.00		\$525.00	\$0.00	1.00	1.00	\$525.00	100%
12	REMOVE/DISPOSE EX. MANHOLE, ALL DEPTHS/TYPES	EA	1.00		\$525.00	\$0.00	1.00	1.00	\$525.00	100%
13	REMOVE/DISPOSE EXIST. SAFETY END TREATMENT. ALL DEPTHS/TYPES	EA	10.00		\$525.00	\$0.00	11.00	11.00	\$5,775.00	110%
14	REMOVE/DISPOSE EXIST. RIPRAP, ALL DEPTHS/TYPES	SY	50.00		\$10.50	\$0.00	50.00	50.00	\$525.00	100%
15	CLEARING & GRUBBING	STA	97.50		\$2,400.00	\$0.00	97.50	97.50	\$234,000.00	100%
16	ROADWAY EXCAVATION	CY	25,830.00	3,830.00	\$5.72	\$21,907.60	22,000.00	25,830.00	\$147,747.60	100%
17	ROADSIDE DITCH REGRADING, ALL DEPTHS/WIDTHS	LF	7,210.00		\$5.25	\$0.00	6,200.00	6,200.00	\$32,550.00	86%
SECTION 1 - SITE PREP										
SUBGRADE & PAVING										
18	HYDRATED LIME (SLURRY APPLIED) FOR STAB.	TON	460.00	130.00	\$154.35	\$20,065.50	300.00	430.00	\$66,370.50	93%
19	FLY ASH FOR STAB.	TON	1,220.00	300.00	\$54.08	\$16,224.00	830.00	1,130.00	\$61,110.40	93%
20	LIMEFLY ASH STAB. SUBGRADE, 2 MANIPULATIONS AT 6" DEPTH	SY	49,500.00	12,262.00	\$1.84	\$22,562.08	33,773.00	46,035.00	\$84,704.40	93%
21	HMAC BASE COURSE (BLACK BASE) 6" DEPTH	TON	1,850.00	600.00	\$84.00	\$50,400.00	600.00	1,200.00	\$100,800.00	65%
22	PRIME COAT FOR BASE COURSE	GAL	1,950.00	600.00	\$3.15	\$1,890.00	600.00	1,200.00	\$3,780.00	62%
23	HMAC TACK COAT	GAL	835.00	300.00	\$3.15	\$945.00	200.00	500.00	\$1,575.00	60%

ALLGOOD CONSTRUCTION CO., INC. - FALCON LANDING BLVD SPRING GREEN TO GASTON ROAD PAY ESTIMATE #6

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
24	HMAC TYPE "D" SURFACE COURSE, 2" THICK	TON	620.00	220.00	\$94.50	\$20,790.00		220.00	\$20,790.00	35%
25	REINF. CONC. PVMT., 8" DEPTH	SY	44,450.00	6,450.00	\$33.60	\$216,720.00	30,225.00	36,675.00	\$1,232,280.00	83%
26	REINF. CONC. PVMT., HIGH EARLY STRENGTH, 8" DEPTH	SY	1,000.00		\$37.80	\$0.00		0.00	\$0.00	0%
27	DOWELING INTO EXSTI. PVMT. W/#6 DOWELS	EA	375.00		\$7.88	\$0.00	375.00	375.00	\$2,955.00	100%
28	6" REINF. CONC. CURB	LF	25,375.00		\$2.10	\$0.00	17,687.00	17,687.00	\$37,142.70	70%
29	4 1/2" THICK CONC. SDWLK., 5' WIDE	LF	11,660.00		\$15.75	\$0.00	8,600.00	8,600.00	\$135,450.00	74%
30	PEDESTRIAN RAMP, TYPE 5	EA	14.00		\$787.50	\$0.00	8.00	8.00	\$6,300.00	57%
31	PEDESTRIAN RAMP, TYPE 7	EA	23.00		\$787.50	\$0.00	16.00	16.00	\$12,600.00	70%
32	CONC. ESPLANADES, MEDIANS & DIRECTIONAL ISLANDS	SY	600.00		\$57.75	\$0.00	300.00	300.00	\$17,325.00	50%
33	ZERO LOAD TRANSFER DEVICE PER DOW PIPELINE COMPANY REQUIREMENTS	LF	110.00		\$12.60	\$0.00	110.00	110.00	\$1,386.00	100%
34	IRRIGATION SLEEVES, 4" DIA. SCHD. 40 PVC PIPE W/END CAPS	LF	535.00	135.00	\$14.70	\$1,984.50	400.00	535.00	\$7,864.50	100%
35	ELECTRICAL CONDUIT FOR FUTURE TRAFFIC SIGNAL INSTALLATION	LF	1,400.00	200.00	\$15.23	\$3,046.00	1,200.00	1,400.00	\$21,322.00	100%
SECTION 2 - SUBGRADE						\$354,627.08			\$1,813,755.50	
STORMWATER DRAINAGE SYSTEM										
36	TRENCH SAFETY SYSTEM, 5' 10' DEPTH	LF	6,250.00		\$0.26	\$0.00	6,250.00	6,250.00	\$1,625.00	100%
37	TRENCH SAFETY SYSTEM, 10'15' DEPTH	LF	400.00		\$1.05	\$0.00	400.00	400.00	\$420.00	100%
38	24" DIA. RCP C76 CL III RUBBER GASKET INCL. INLET LEADS	LF	6,100.00		\$45.00	\$0.00	6,100.00	6,100.00	\$274,500.00	100%
39	36" DIA. RCP C76 CL III WITH R/G JTS.,	LF	135.00		\$92.15	\$0.00	135.00	135.00	\$12,440.25	100%
40	54" DIA. RCP C76 CL III WITH R/G JTS.,	LF	200.00		\$163.86	\$0.00	304.00	304.00	\$49,813.44	152%
40A	60" DIA. RCP C76 CL III WITH R/G	LF	104.00		\$192.47	\$0.00		0.00	\$0.00	0%
41	24" DIA. REINF. CONC. CULVERT, C76 CL III RBBER GASKET	LF	450.00		\$46.20	\$0.00	368.00	368.00	\$17,001.60	82%
42	ITEM DELETED - 30" DIA. REINF. CONC. CULVERT, C76 CL III RBBER GASKET	-	-		\$0.00	\$0.00	0.00	0.00	\$0.00	#DIV/0!
43	ITEM DELETED - 36" DIA. REINF. CONC. CULVERT, C76 CL III RBBER GASKET	-	-		\$0.00	\$0.00	0.00	0.00	\$0.00	#DIV/0!
44	30" DIA. CMP PRECOATED GALV. (16 GA)	LF	80.00	-	\$70.67	\$0.00		0.00	\$0.00	0%
45	48" DIA. CMP PRECOATED GALV. (16 GA)	LF	90.00		\$122.59	\$0.00	90.00	90.00	\$11,033.10	100%

ALLGOOD CONSTRUCTION CO., INC. - FALCON LANDING BLVD SPRING GREEN TO GASTON ROAD PAY ESTIMATE #6

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
46	JACK & BORE PIPE, 24" DIA.	LF	105.00		\$68.25	\$0.00	105.00	105.00	\$7,166.25	100%
47	ITEM DELETED - 30 " DIA. JACK & BORE PIPE		-		\$0.00	\$0.00		0.00	\$0.00	#DIV/0!
48	ITEM DELETED - 36 " DIA. JACK & BORE PIPE		-		\$0.00	\$0.00		0.00	\$0.00	#DIV/0!
49	S.E.T. TYPE II (3:1) (CDSR) 24" DIA. RCP	EA	2.00		\$1,034.25	\$0.00	2.00	2.00	\$2,068.50	100%
50	S.E.T. TYPE II (6:1) (CDSR) 24" DIA. RCP	EA	14.00		\$1,422.75	\$0.00	16.00	16.00	\$22,764.00	114%
51	PRECAST CONC. SHALLOW MANHOLE W/DEPTH LESS THAN 5'	EA	7.00		\$1,890.00	\$0.00	7.00	7.00	\$13,230.00	100%
52	PRECAST CONC. MH W/DEPTH GREATER THAN 5' AND LESS THAN 10'	EA	8.00		\$2,415.00	\$0.00	8.00	8.00	\$19,320.00	100%
53	PRECAST CONC. MH W/DEPTH GREATER THAN 10' AND LESS THAN 15'	EA	1.00		\$4,725.00	\$0.00	1.00	1.00	\$4,725.00	100%
54	PRECAST CONC. LARGE DIA. MH, 5'15' DEPTH	EA	3.00		\$5,460.00	\$0.00	3.00	3.00	\$16,380.00	100%
55	PRECAST CONC. MH FOR CONNECTION TO DUAL 24" DIA. PIPES, ALL DEPTHS	EA	2.00		\$3,990.00	\$0.00	2.00	2.00	\$7,980.00	100%
56	STANDARD TYPE "C" INLET	EA	22.00	1.00	\$1,968.75	\$1,968.75	21.00	22.00	\$43,312.50	100%
57	STD. TYPE "D" INLET	EA	1.00		\$1,207.50	\$0.00	1.00	1.00	\$1,207.50	100%
58	STD. TYPE "E" INLET	EA	2.00		\$1,995.00	\$0.00	2.00	2.00	\$3,990.00	100%
59	TYPE "E" INLET W/ADDITIONAL DEPTH UP TO 5'	EA	2.00		\$3,150.00	\$0.00	2.00	2.00	\$6,300.00	100%
60	REINF. CONC. SLOPE PAVING 5" THICK	SY	950.00		\$47.25	\$0.00	950.00	950.00	\$44,887.50	100%
61	CONNECT TO EXIST. MANHOLE OR PIPE	EA	8.00		\$525.00	\$0.00	8.00	8.00	\$4,200.00	100%
62	CCTV INSPECTION OF STORM SWR. SYSTEM	LS	1.00		\$14,673.75	\$0.00		0.00	\$0.00	0%
SECTION 3 - STORM WATER DRAINAGE						\$1,968.75			\$564,364.64	
WATER DISTRIBUTION										
63	CONNECT TO EXIST. W.L., T.V. & V. W/BOX, ALL SIZES (COORDINATE WITH MUD DISTRICT)	EA	1.00		\$5,775.00	\$0.00	1.00	1.00	\$5,775.00	100%
64	REMOVE/RELOCATE EXIST. WATER METER & RECONNECT PIPE COORDINATE W/MUD DIST.	EA	1.00		\$4,200.00	\$0.00	1.00	1.00	\$4,200.00	100%
65	12" DIA. C900 DR18 PVC WATERLINE, WITH R/J, OPEN CUT	LF	2,235.00		\$25.05	\$0.00	2,235.00	2,235.00	\$55,986.75	100%
66	12" DIA. C900 DR18 PVC WATERLINE, WITH R/J IN STEEL CASING	LF	200.00		\$38.33	\$0.00	200.00	200.00	\$7,666.00	100%
67	STEEL CASING, JACK & BORE, 18" DIA. ALL DEPTHS	LF	200.00		\$81.85	\$0.00	200.00	200.00	\$16,370.00	100%
68	12" G.V. & BOX, ALL DEPTHS	EA	1.00		\$2,032.80	\$0.00	1.00	1.00	\$2,032.80	100%

ALLGOOD CONSTRUCTION CO., INC. - FALCON LANDING BLVD SPRING GREEN TO GASTON ROAD PAY ESTIMATE #6

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
69	FIRE HYDRANT W/VALVE, 12" ALL DEPTHS	EA	1.00		\$3,209.85	\$0.00	1.00	1.00	\$3,209.85	100%
SECTION 4 - WATER DISTRIBUTION										
WASTEWATER COLLECTION SYSTEM										
70	CONNECT TO EXIST. MH COORDINATE W/MUD DIST.	EA	1.00		\$1,050.00	\$0.00	1.00	1.00	\$1,050.00	100%
71	SANITARY SWR. DISCHARGE MH, ALL DEPTHS	EA	1.00		\$5,775.00	\$0.00	1.00	1.00	\$5,775.00	100%
72	ITEM DELETED - SANITARY SWR. DISCHARGE MH, ALL DEPTHS	-			\$0.00	\$0.00		0.00	\$0.00	#DIV/0!
73	CONNECT TO EXIST. SAN SWR. FORCE MAIN; FORCE MAIN SHALL NOT BE IN SERVICE	EA	1.00		\$1,260.00	\$0.00	1.00	1.00	\$1,260.00	100%
74	CUT, PLUG & ABANDON EXIST. SAN SWR. FORCE MAIN; PLUG WATER TIGHT ON BOTH ENDS AND FILL WITH FLOWABLE FILL	LF	500.00		\$7.35	\$0.00	500.00	500.00	\$3,675.00	100%
75	C900 DR18 PVC SAN SWR. FORCE MAIN WITH R/J, OPEN CUT, PIPE TO BE GREEN IN COLOR 6" DIA.	LF	2,335.00		\$12.34	\$0.00	2,335.00	2,335.00	\$28,813.90	100%
76	C900 DR18 PVC SAN SWR. FORCE MAIN W/R J IN STEEL CASING PIPE TO BE GREEN IN COLOR 6"	LF	100.00		\$16.54	\$0.00	200.00	200.00	\$3,308.00	200%
77	STEEL CASING, JACK & BORE 12" DIA. ALL DEPTHS	LF	100.00		\$69.35	\$0.00	200.00	200.00	\$13,870.00	200%
SECTION 5 - WASTE WATER										
SIGNAGE & PAVEMENT MARKINGS										
78	ALUMINUM SIGNS (GROUND MOUNTED FURN/INSTALL	EA	145.00		\$105.00	\$0.00		0.00	\$0.00	0%
79	ROADSIDE TRAFFIC SIGN SUPPORT	EA	60.00		\$131.25	\$0.00		0.00	\$0.00	0%
80	FURNISH/INSTALL REFL. PVMT. MRKS. TYPE I (THERMOPLASTIC) (4")	LF	2,125.00		\$0.42	\$0.00		0.00	\$0.00	0%
81	(W) (SLD) FURNISH/APPLY REFL. PVMT. MRKS. TYPE I (THERMOPLASTIC) (8")	LF	2,140.00		\$0.84	\$0.00		0.00	\$0.00	0%
82	(W) (SLD) FURNISH/APPLY REFL. PVMT. MRKS. TYPE I (THERMOPLASTIC) (24")	LF	8,315.00		\$4.20	\$0.00		0.00	\$0.00	0%
83	(W) (SLD) FURNISH/APPLY REFL. PVMT. MRKS. TYPE I (THERMOPLASTIC) (4")	LF	4,150.00		\$0.42	\$0.00		0.00	\$0.00	0%
84	(Y) (SLD) FURNISH/APPLY REFL. PVMT. MRKS. TYPE I (THERMOPLASTIC) (24")	LF	940.00		\$4.20	\$0.00		0.00	\$0.00	0%
85	(Y) (SLD) FURNISH/APPLY REFL. PVMT. MRKS. TYPE I (THERMOPLASTIC) (4")	LF	13,000.00		\$0.42	\$0.00		0.00	\$0.00	0%
86	(W) (DASHED) FURNISH/APPLY REFL. PVMT. MRK. TYPE I THERMOPLASTIC SINGLE	EA	13.00		\$105.00	\$0.00		0.00	\$0.00	0%
87	ARROW (LEFT) FURNISH/APPLY REFL. PVMT. MRK. TYPE I THERMOPLASTIC SINGLE	EA	2.00		\$105.00	\$0.00		0.00	\$0.00	0%
88	ARROW (RIGHT) FURNISH/APPLY REFL. PVMT. MRK. TYPE I THERMOPLASTIC SINGLE	EA	1.00		\$105.00	\$0.00		0.00	\$0.00	0%
89	ARROW (STRAIGHT) FURNISH/APPLY REFL. PVMT. MRK. TYPE I THERMOPLASTIC WORD "ONLY" FURNISH/APPLY	EA	16.00		\$105.00	\$0.00		0.00	\$0.00	0%
										\$95,240.40
										\$57,751.90

ALLGOOD CONSTRUCTION CO., INC. - FALCON LANDING BLVD SPRING GREEN TO GASTON ROAD PAY ESTIMATE #6

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
90	REFL. PVMT. MRK. TYPE II 12" (Y) (SLD) FOR 6" CURB	LF	1,900.00		\$1.05	\$0.00		0.00	\$0.00	0%
91	REFL. PVMT. MRKR. TYPE II AA	EA	470.00		\$3.15	\$0.00		0.00	\$0.00	0%
92	REFL. PVMT. MRKR. TYPE II CR	EA	540.00		\$3.15	\$0.00		0.00	\$0.00	0%
93	NONREFL. CERAMIC TRAFFIC BUTTONS (W)	EA	215.00		\$3.15	\$0.00		0.00	\$0.00	0%
94	NONREFL. CERAMIC TRAFFIC BUTTONS (Y)	EA	470.00		\$3.15	\$0.00		0.00	\$0.00	0%
95	PERMANENT TYPE III BARRICADES	EA	8.00		\$892.50	\$0.00		0.00	\$0.00	0%
96	INSTALL SOLAR POWERED SCHOOL ZONE FLASHER ASSEMBLY FT. BEND COUNTY	EA	6.00		\$1,627.50	\$0.00		0.00	\$0.00	0%
97	FURNISH SOLAR POWERED SCHOOL ZONE FLASHER ASSEMBLY PER FT. BEND COUNTY	EA	6.00		\$7,035.00	\$0.00		0.00	\$0.00	0%
SECTION 6 - SIGNAGE AND PAVEMENT										
STORMWATER PPP										
98	TPDES GENERAL PERMIT NO. TXR150000 (NOI) FEE	EA	2.00		\$325.00	\$0.00	2.00	2.00	\$650.00	100%
99	SWPPP INSPECTION & MAINTENANCE \$800	MO	9.00	2.00	\$800.00	\$1,600.00	4.00	6.00	\$4,800.00	67%
100	SODDING FOR EROSION CONTROL & STAB. (18" WIDE STRIP)	LF	25,375.00	6,000.00	\$2.71	\$16,260.00	6,000.00	12,000.00	\$32,520.00	47%
101	HYDROMULCH SEEDING	STA	97.50	50.00	\$210.00	\$10,500.00		50.00	\$10,500.00	51%
102	RF FILTER FABRIC BARRIER (60% OF COST FOR FURNISH/INSTALL & 40% OF COST FOR REMOVAL)	LF	25,375.00		\$1.31	\$0.00		0.00	\$0.00	0%
103	IPB STAGE 1 W/RF FILTER FENCE (60% OF COST FOR FURNISH/INSTALL & 40% OF COST FOR REM)	EA	30.00		\$47.25	\$0.00	30.00	30.00	\$1,417.50	100%
104	IPB STAGE 2 W/RF FENCE (60% OF COST FOR FURNISH/INSTALL & 40% OF COST FOR REMOVAL)	EA	30.00		\$42.00	\$0.00	15.00	15.00	\$630.00	50%
105	STAB. CONST. ACCESS (TYPE 1 ROCK; 60% OF COST FOR FURNISH INSTALL & 40% OF COST FOR CONC. TRUCK WASHOUT; (60% OF COST FOR FURNISH & INSTALL & 40% OF COST FOR REMOVAL)	SY	250.00		\$11.55	\$0.00	250.00	250.00	\$2,887.50	100%
106	ROCK FILTER DAM TYPE 1 (60% OF COST FOR FURNISH/INSTALL & 40% OF COST FOR REMOVAL)	EA	2.00		\$840.00	\$0.00	1.00	1.00	\$840.00	50%
107		EA	16.00		\$23.10	\$0.00		0.00	\$0.00	0%
						\$28,360.00				
SECTION 7 - STORM WATER PPP										
TRAFFIC CONTROL & REGULATION DURING FURNISH/INSTALL/MAINTAIN TEMP. TRAFFIC CONTROL DEVICES										
108	MAINTAIN TEMP. TRAFFIC CONTROL DEVICES	MO	9.00	1.00	\$3,675.00	\$0.00	1.00	1.00	\$3,675.00	100%
109	CONST. DETOURS FOR TOWAY TRAFFIC; INSTALL. MAINTAIN & REMOVAL 6" BLACK BASE	TON	1,570.00	295.00	\$84.00	\$24,780.00	1,275.00	1,570.00	\$131,880.00	100%
110	CONST. DETOURS FOR TOWAY TRAFFIC; INSTALL. MAINT. & REM. 2" THICK TYPE "D" HMA	TON	525.00	95.00	\$94.50	\$8,977.50	430.00	525.00	\$49,612.50	100%
111										
						\$35,227.50				
SECTION 8 - TRAFFIC CONTROL										
						\$54,245.00				

ALLGOOD CONSTRUCTION CO., INC. - FALCON LANDING BLVD SPRING GREEN TO GASTON ROAD PAY ESTIMATE #6

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
EXTRA WORK ITEMS										
112	BORROW LOOSE TRUCKLOAD MEASURE	\$10.00 C Y	100.00		\$10.00	\$0.00		0.00	\$0.00	0%
113	SEAL SLAB, CLASS "D" CONC., 7" THICK	\$50 SY	100.00		\$50.00	\$0.00		0.00	\$0.00	0%
114	CMT. STAB. SAND, ALL THICKNESSES	TON	10.00		\$25.00	\$0.00		0.00	\$0.00	0%
115	WELL POINT SYSTEM	\$15.00 LF	500.00		\$15.00	\$0.00		0.00	\$0.00	0%
116	ADJUST EXIST. STRUCTURE, INCL. MANHOLES, INLETS & VALVE BOXES	EA	5.00		\$262.50	\$0.00		0.00	\$0.00	0%
117	RIPRAP GRADATION NO. 1 18" THICK INCL. GEO TEXTILE UNDER RIPRAP	SY	300.00		\$49.35	\$0.00		0.00	\$0.00	0%
118	REMOVE/DISPOSE OF EXIST. FENCES, ALL KINDS	LF	100.00		\$5.25	\$0.00	100.00	100.00	\$525.00	100%
119	UNIFORM PEACE OFFICER	\$25. HR	400.00		\$25.00	\$0.00		0.00	\$0.00	0%
SECTION 9 - EXTRA WORK						\$0.00			\$525.00	
GRAND TOTAL						\$471,280.93	TOTAL THIS MONTH		\$3,272,119.54	80%
							PROJECT TO DATE			

APPROVED: _____ DATE: _____