

APPLICATION AND CERTIFICATE FOR PAYMENT #4

DATE: 11/30/2016

PAGE 1 OF 1

TO (OWNER): Fort Bend County Auditor's Office
301 Jackson, Suite 701
Richmond, TX 77469

PROJECT: Mission West Park
Improvements

PERIOD FROM: 11/1/2016
TO: 11/30/2016

Office Code: 4076

Purchase Order#: 142596

ATTENTION: ATTN: Michel Davis, Parks Director

EMAIL: Michel.Davis@fortbendcountytexas.gov

CONTRACT DATE: 8/2/2016

TIME STARTED DATE: 8/10/2016

SUB COMPL DATE: 11/11/16

90 CALENDAR DAYS

CONTRACTOR'S APPLICATION FOR PAYMENT

APPLICATION IS MADE FOR PAYMENT AS SHOWN BELOW IN CONNECTION
WITH THE CONTRACT. CONTINUATION SHEET IS ATTACHED.

THE PRESENT STATUS OF THE ACCOUNT FOR THIS CONTRACT IS AS FOLLOWS:

CHANGE ORDER SUMMARY			
CHANGE ORDERS APPROVED IN PREVIOUS MONTHS BY OWNER		ADDITIONS	DEDUCTIONS
TOTAL		\$8,329.00	
APPROVED THIS MONTH			
NUMBER	DATE APPROVED		
TOTALS			\$0.00
NET CHANGE BY CHANGE ORDERS			\$8,329.00

ORIGINAL CONTRACT SUM. \$ 240,300.00

NET CHANGE BY CHANGE ORDERS. \$ 8,329.00

CONTRACT SUM TO DATE. \$ 248,629.00

TOTAL COMPLETED & STORED TO DATE. \$ 248,629.00

RETAINAGE 5% \$ 12,431.45

TOTAL EARNED LESS RETAINAGE. \$ 236,197.55

LESS PREVIOUS CERTIFICATES FOR PAYMENT. ... \$ 176,424.50

CURRENT PAYMENT DUE. \$ 59,773.05

THE UNDERSIGNED CONTRACTOR CERTIFIES THAT TO THE BEST OF HIS KNOWLEDGE,
INFORMATION AND BELIEF THE WORK COVERED BY THIS APPLICATION FOR
PAYMENT HAS BEEN COMPLETED IN ACCORDANCE WITH THE CONTRACT
DOCUMENTS, THAT ALL AMOUNTS HAVE BEEN PAID BY HIM FOR WORK FOR WHICH
PREVIOUS CERTIFICATES FOR PAYMENT WERE ISSUED AND PAYMENTS RECEIVED
FROM THE OWNER, AND THAT CURRENT PAYMENT SHOWN HEREIN IS NOW DUE.

CONTRACTOR: L.L. & F. CONSTRUCTION MANAGMENT, INC.

P.O. Box 45, El Campo, TX 77437

BY:

DATE:

RECOMMENDED FOR PAYMENT: \$

BY: DATE:

CONTINUATION SHEET

Mission West Park Improvements

PAGE 1 OF 1

A	B	C	D	E	F	G		H	I
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			PREVIOUS APPLICATIONS	THIS APPLICATION					
				WORK IN PLACE	STORED MATERIALS (NOT IN D OR E)				
1.	PAYMENT & PERFORMANCE BONDS, GENERAL LIABILITY INSURANCE & BUILDERS' RISK	\$6,750.00	\$6,389.00	\$361.00		\$6,750.00	100%	\$0.00	\$337.50
2.	ENGINEERING	\$3,613.00	\$3,613.00			\$3,613.00	100%	\$0.00	\$180.65
3.	ARCHITECTURAL & ADA REVIEW	\$8,128.00	\$6,628.00	\$1,500.00		\$8,128.00	100%	\$0.00	\$406.40
4.	DEMOLITION & DIRT WORK	\$5,413.00	\$5,413.00			\$5,413.00	100%	\$0.00	\$270.65
5.	2 - 20 FT. x 24 FT. PAVILION FOUNDATIONS	\$18,063.00	\$18,063.00			\$18,063.00	100%	\$0.00	\$903.15
6.	2 - 20 FT. x 24 FT. PAVILION PEMB & ERECTION	\$26,854.00	\$26,854.00			\$26,854.00	100%	\$0.00	\$1,342.70
7.	6 REG. & 2 ADA- 8FT. PICNIC TABLES	\$13,848.00	\$9,800.00	\$4,048.00		\$13,848.00	100%	\$0.00	\$692.40
8.	375 FT. WROUGHT IRON FENCE	\$15,053.00	\$8,500.00	\$6,553.00		\$15,053.00	100%	\$0.00	\$752.65
9.	2,000 LF. - 5 FT. WIDE CONCRETE WALKING TRAIL	\$103,561.00	\$82,850.00	\$20,711.00		\$103,561.00	100%	\$0.00	\$5,178.05
10.	BACKSTOP REPAIR	\$3,011.00		\$3,011.00		\$3,011.00	100%	\$0.00	\$150.55
11.	26 PARKING SPACES STRIPING, REPLACE DAMAGED WHEEL STOPS AND PROVIDE & INSTALL HANDICAP PARKING SIGNS	\$3,011.00	\$100.00	\$2,911.00		\$3,011.00	100%	\$0.00	\$150.55
12.	SUPERVISION & ADMINISTRATIVE	\$18,063.00	\$6,500.00	\$11,563.00		\$18,063.00	100%	\$0.00	\$903.15
13.	TRAVEL & RENTALS & MISCELLANEOUS)	\$14,932.00	\$5,000.00	\$9,932.00		\$14,932.00	100%	\$0.00	\$746.60
14.	OWNER'S CONTINGENCY - \$1371	\$0.00				\$0.00	-	\$0.00	\$0.00
C/O#1	Credit for Backstop Repairs	(\$2,500.00)	(\$500.00)	(\$2,000.00)		(2,500.00)	100%	0.00	(125.00)
C/O#1	LABOR & MATERIALS FOR NEW BACKSTOP	\$10,829.00	\$6,500.00	\$4,329.00		\$10,829.00	100%	\$0.00	\$541.45
	TOTAL	\$248,629.00	\$185,710.00	\$62,919.00	\$0.00	\$248,629.00	100%	\$0.00	\$12,431.45

APPLICATION AND CERTIFICATE FOR PAYMENT #5 - RETAINAGE & FINAL

DATE: 11/30/2016

PAGE 1 OF 1

TO (OWNER): Fort Bend County Auditor's Office
301 Jackson, Suite 701
Richmond, TX 77469

PROJECT: Mission West Park
Improvements

PERIOD FROM: 11/30/2016

TO: 11/30/2016

Office Code: 4076

Purchase Order#: 142596

ATTENTION: ATTN: Michel Davis, Parks Director

EMAIL: Michel.Davis@fortbendcountytexas.gov

CONTRACT DATE: 8/2/2016

TIME STARTED DATE: 8/10/2016

SUB COMPL DATE: 11/11/16

90 CALENDAR DAYS

CONTRACTOR'S APPLICATION FOR PAYMENT

APPLICATION IS MADE FOR PAYMENT AS SHOWN BELOW IN CONNECTION
WITH THE CONTRACT. CONTINUATION SHEET IS ATTACHED.

THE PRESENT STATUS OF THE ACCOUNT FOR THIS CONTRACT IS AS FOLLOWS:

CHANGE ORDER SUMMARY			
CHANGE ORDERS APPROVED IN PREVIOUS MONTHS BY OWNER		ADDITIONS	DEDUCTIONS
TOTAL		\$8,329.00	
APPROVED THIS MONTH			
NUMBER	DATE APPROVED		
TOTALS			\$0.00
NET CHANGE BY CHANGE ORDERS			\$8,329.00

ORIGINAL CONTRACT SUM.....\$ 240,300.00

NET CHANGE BY CHANGE ORDERS.....\$ 8,329.00

CONTRACT SUM TO DATE.....\$ 248,629.00

TOTAL COMPLETED & STORED TO DATE.....\$ 248,629.00

RETAINAGE 0%.....\$ \$0.00

TOTAL EARNED LESS RETAINAGE.....\$ 248,629.00


LESS PREVIOUS CERTIFICATES FOR PAYMENT...\$ \$236,197.55

CURRENT PAYMENT DUE.....\$ 12,431.45

THE UNDERSIGNED CONTRACTOR CERTIFIES THAT TO THE BEST OF HIS KNOWLEDGE,
INFORMATION AND BELIEF THE WORK COVERED BY THIS APPLICATION FOR
PAYMENT HAS BEEN COMPLETED IN ACCORDANCE WITH THE CONTRACT
DOCUMENTS, THAT ALL AMOUNTS HAVE BEEN PAID BY HIM FOR WORK FOR WHICH
PREVIOUS CERTIFICATES FOR PAYMENT WERE ISSUED AND PAYMENTS RECEIVED
FROM THE OWNER, AND THAT CURRENT PAYMENT SHOWN HEREIN IS NOW DUE.

CONTRACTOR: L.L. & F. CONSTRUCTION MANAGMENT, INC.

P.O. Box 45, El Campo, TX 77437

BY: 

DATE: 11/30/2016

RECOMMENDED FOR PAYMENT: \$

BY: DATE:

CONTINUATION SHEET

Mission West Park Improvements

PAGE 1 OF 1

A	B	C	D	E	F	G		H	I
ITEM NO	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			PREVIOUS APPLICATIONS	THIS APPLICATION					
				WORK IN PLACE	STORED MATERIALS (NOT IN D OR E)				
1.	PAYMENT & PERFORMANCE BONDS, GENERAL LIABILITY INSURANCE & BUILDERS' RISK	\$6,750.00	\$6,750.00			\$6,750.00	100%	\$0.00	\$0.00
2.	ENGINEERING	\$3,613.00	\$3,613.00			\$3,613.00	100%	\$0.00	\$0.00
3.	ARCHITECTURAL & ADA REVIEW	\$8,128.00	\$8,128.00			\$8,128.00	100%	\$0.00	\$0.00
4.	DEMOLITION & DIRT WORK	\$5,413.00	\$5,413.00			\$5,413.00	100%	\$0.00	\$0.00
5.	2 - 20 FT. x 24 FT. PAVILION FOUNDATIONS	\$18,063.00	\$18,063.00			\$18,063.00	100%	\$0.00	\$0.00
6.	2 - 20 FT. x 24 FT. PAVILION PEMB & ERECTION	\$26,854.00	\$26,854.00			\$26,854.00	100%	\$0.00	\$0.00
7.	6 REG. & 2 ADA- 8FT. PICNIC TABLES	\$13,848.00	\$13,848.00			\$13,848.00	100%	\$0.00	\$0.00
8.	375 FT. WROUGHT IRON FENCE	\$15,053.00	\$15,053.00			\$15,053.00	100%	\$0.00	\$0.00
9.	2,000 LF. - 5 FT. WIDE CONCRETE WALKING TRAIL	\$103,561.00	\$103,561.00			\$103,561.00	100%	\$0.00	\$0.00
10.	BACKSTOP REPAIR	\$3,011.00	\$3,011.00			\$3,011.00	100%	\$0.00	\$0.00
11.	26 PARKING SPACES STRIPING, REPLACE DAMAGED WHEEL STOPS AND PROVIDE & INSTALL HANDICAP PARKING SIGNS	\$3,011.00	\$3,011.00			\$3,011.00	100%	\$0.00	\$0.00
12.	SUPERVISION & ADMINISTRATIVE	\$18,063.00	\$18,063.00			\$18,063.00	100%	\$0.00	\$0.00
13.	TRAVEL & RENTALS & MISCELLANEOUS)	\$14,932.00	\$14,932.00			\$14,932.00	100%	\$0.00	\$0.00
14.	OWNER'S CONTINGENCY - \$1371	\$0.00				\$0.00	-	\$0.00	\$0.00
C/O#1	Credit for Backstop Repairs	(\$2,500.00)	(\$2,500.00)			(2,500.00)	100%	0.00	\$0.00
C/O#1	LABOR & MATERIALS FOR NEW BACKSTOP	\$10,829.00	\$10,829.00			\$10,829.00	100%	\$0.00	\$0.00
	TOTAL	\$248,629.00	\$248,629.00	\$0.00	\$0.00	\$248,629.00	100%	\$0.00	\$0.00