

Estimate and Certification for Payment

PO # 161180

ams rec 447540

Company Name: Allgood Construction Company Inc.
Address: 1702 Settegast Ranch Rd
Phone #: 832-847-4071

CONSTRUCTION OF SPRING GREEN BLVD EXTENSION - PROJECT 13318

Owner: Fort Bend County
Address: 301 Jackson
Richmond, Texas 77469

P.O. No: 161180
FBC Mobility Project #: 13318

Attention: Stacy Slawinski
Invoice No: Estimate #: 4
Start Date: 1/8/2018
Current Contract Completion Date: 6/7/2018
Estimate Cut Off Date: 4/30/2018
Date of Estimate: 5/2/2018

Initial Contract Time: 150 days
Current Approved Extensions: 0 days
Previous Approved Extensions: 0 days
Total Contract Time: 150 days
Spent Days: 112 days
Days Remaining: 38 days

A. Contract Amount to Date:

1. Contract Price:		\$	2,677,560.37
2. Approved Change Orders:		\$	-
		\$	-
		\$	-
Total Changes to Date:		\$	-

Total Contract Amount: \$ 2,677,560.37 ✓

B. Earnings to Date:

1. Previous Work Completed:	34.8%	Previous Earnings:	\$ 931,265.80 ✓
2. Work Completed this Period:	16.0%	Earnings this Period:	\$ 429,509.09 Lawson
3. Work Completed to Date:	50.8%		
4. Materials On Site:			\$ -
Total Earnings:			\$ 1,360,774.89 ✓

C. Reductions:

1. Retainage:	10% of	\$ 1,360,774.89	\$ 136,077.49
Total Payments Due:		\$	1,224,697.40
Less Previous Payments:		\$	838,139.22

Total Amount Due Contractor This Estimate/Invoice: \$ 386,558.18 agenda

The undersigned Contractor certifies that to the best of his knowledge, information and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By: Michael Boenig Date: 5-2-18
Contractor

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

Approved By: Henry On Date: 5-4-2018
Project Representative

Approved By: [Signature] Date: 05/07/18
Engineer

ALLGOOD CONSTRUCTION CO., INC.

1702 SETTEGAST RANCH ROAD
RICHMOND, TEXAS 77406

APPLICATION FOR PAYMENT

SPRING GREEN BLVD - ROUNDABOUT

OWNER:	FORT BEND COUNTY 301 JACKSON ST. RICHMOND, TX 77469	APPLICATION NO:	4.0
		NOTICE TO PROCEED:	January 8, 2018
		APPLICATION DATE:	April 30, 2018
		PROJECT NUMBER:	1807
DISTRICT:	FORT BEND MUD 58	ALLGOOD OWNER ID:	
PROJECT:	CONSTRUCTION OF SPRING GREEN BLVD EXTENSION FOR FORT BEND COUNTY BOND PROJECT 13318		

APPLICATION PERIOD:		TIME USED THIS APP:	30
FROM: April 1, 2018		TIME USED TO DATE:	112
TO: April 30, 2018		CONTRACT TIME:	150
REQUESTED RAIN DAYS:	7.00	REV. CONTRACT TIME:	150
APPROVED EXTENSIONS:	0.00	PERCENT USED:	74.7%


For and in consideration of the sum of **\$386,558.18**, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the **CONSTRUCTION OF SPRING GREEN BLVD EXTENSION FOR FORT BEND COUNTY BOND PROJECT 13318** in Fort Bend County, Texas, and represented by payment request dated **April 30, 2018** covering all such work from **04/1/18 to 04/30/18** less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless **FORT BEND COUNTY** against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by **FORT BEND COUNTY** in **FORT BEND COUNTY**, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.


CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the attached Continuation Sheet.

1. ORIGINAL CONTRACT AMOUNT	\$ 2,677,560.37
2. Net change by Change Orders	
Subtotal Net change by Change Orders	\$0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 2,677,560.37
4. TOTAL COMPLETED TO DATE	\$ 1,360,774.89
5. RETAINAGE: 10% of Completed Work	\$ 136,077.49
6. TOTAL EARNED LESS RETAINAGE	\$ 1,224,697.40
(Line 6 from prior APPLICATION)	
7. LESS PREVIOUS APPLICATIONS FOR PAYMENT	\$ 838,139.22
(Line 6 from prior APPLICATION)	
8. CURRENT PAYMENT DUE	\$ 386,558.18
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 1,452,862.97

This Instrument was acknowledged before me on, April 9th, 2018 by Sterling Moore, President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation.
Sworn to and subscribed before me, a notary public on this the 9th day of April, 2018.




Notary Public for the State of Texas
My Commission Expires: 5-8-2018

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL	TOTAL QTY DIFFERENCE	TOTAL AMT DIFFERENCE
A SITE PREPARATION & WORK ZONE												
1	PROJECT SIGN	EA	1.00		\$ 714.35	\$0.00	2.00	2.00	\$1,428.70	200%	1.00	\$714.35
2	CLEARING AND GRUBBING	AC	13.00		\$ 1,099.00	\$0.00	13.00	13.00	\$14,287.00	100%	-	\$0.00
3	MOBILIZATION	LS	1.00		\$ 119,000.00	\$0.00	1.00	1.00	\$119,000.00	100%	-	\$0.00
4	TRAFFIC CONTROL	MO	5.00	1.00	\$ 3,531.09	\$3,531.09	3.00	4.00	\$14,124.36	80%	(1.00)	(\$3,531.09)
5	WZ PAV MRK (W) (4 IN) (BRK)	LF	1310.00		\$ 0.60	\$0.00	0.00	-	\$0.00	0%	(1,310.00)	(\$786.00)
6	WZ PAV MRK (W) (4 IN) (SDL)	LF	1075.00		\$ 0.60	\$0.00	0.00	-	\$0.00	0%	(1,075.00)	(\$645.00)
7	WZ PAV MRK (W) (4 IN) (DOT)	LF	200.00		\$ 1.15	\$0.00	0.00	-	\$0.00	0%	(200.00)	(\$230.00)
8	WZ PAV MRK (Y) (4 IN) (SDL)	LF	3250.00		\$ 0.60	\$0.00	0.00	-	\$0.00	0%	(3,250.00)	(\$1,950.00)
9	WZ PAV MRK (W) (8 IN) (SDL)	LF	370.00		\$ 1.21	\$0.00	0.00	-	\$0.00	0%	(370.00)	(\$447.70)
10	WZ PAV MRK (W) (8 IN) (DASH)	LF	320.00		\$ 1.26	\$0.00	0.00	-	\$0.00	0%	(320.00)	(\$403.20)
11	WZ PAV MRK (W) (24 IN) (SDL)	LF	300.00		\$ 3.63	\$0.00	0.00	-	\$0.00	0%	(300.00)	(\$1,089.00)
12	WZ PAV MRK Y (24 IN) (SDL)	LF	110.00		\$ 3.63	\$0.00	0.00	-	\$0.00	0%	(110.00)	(\$399.30)
A SUBTOTAL SITE PREPARATION & WORK ZONE						\$3,531.09			\$148,840.06			
B REMOVALS												
1	REMOVE OF EXISTING PAVEMENT	SY	3768.00		\$ 1.98	\$0.00	0.00	-	\$0.00	0%	(3,768.00)	(\$7,460.64)
2	REMOVE STRUCTURE (INLET)	EA	2.00		\$ 494.55	\$0.00	0.00	-	\$0.00	0%	(2.00)	(\$989.10)
3	REMOVE STRUCTURE (PIPE)	LF	234.00		\$ 10.99	\$0.00	100.00	100.00	\$1,099.00	43%	(134.00)	(\$1,472.66)
4	REMOVE STRUCTURE (MANHOLE)	EA	1.00		\$ 494.55	\$0.00	0.00	-	\$0.00	0%	(1.00)	(\$494.55)
B SUBTOTAL REMOVALS						\$0.00			\$1,099.00			
C ROADWAY												
1	ROADWAY EXCAVATION	CY	4950.00		\$ 8.24	\$0.00	4,000.00	4,000.00	\$32,960.00	81%	(950.00)	(\$7,828.00)
2	EMBANKMENT	CY	4200.00		\$ 3.85	\$0.00	3,500.00	3,500.00	\$13,475.00	83%	(700.00)	(\$2,695.00)
3	FLEX BASE (10")	SY	1590.00		\$ 27.48	\$0.00	0.00	-	\$0.00	0%	(1,590.00)	(\$43,693.20)
4	HMAC (ASPHALT TRANSITION)	TON	385.00		\$ 102.21	\$0.00	0.00	-	\$0.00	0%	(385.00)	(\$39,350.85)
5	BLACK BASE (Asphalt transition)	TON	663.00		\$ 101.11	\$0.00	0.00	-	\$0.00	0%	(663.00)	(\$67,035.93)
6	HMAC (TEMPORARY)	TON	241.00		\$ 102.21	\$0.00	0.00	-	\$0.00	0%	(241.00)	(\$24,632.61)
7	BLACK BASE (TEMPORARY)	TON	1047.00		\$ 101.11	\$0.00	0.00	-	\$0.00	0%	(1,047.00)	(\$105,862.17)
8	LIME (6%)	TON	530.00		\$ 176.94	\$0.00	100.00	100.00	\$17,694.00	19%	(430.00)	(\$76,084.20)
9	LIME STABILIZED SUBGRADE	SY	23300.00		\$ 2.42	\$0.00	0.00	-	\$0.00	0%	(23,300.00)	(\$56,386.00)
10	CONCRETE PAVEMENT (8 IN)	SY	21170.00	9,100.00	\$ 39.97	\$363,727.00	0.00	9,100.00	\$363,727.00	43%	(12,070.00)	(\$482,437.90)
11	CONCRETE DRIVEWAYS	SY	92.00		\$ 65.94	\$0.00	0.00	-	\$0.00	0%	(92.00)	(\$6,066.48)
12	ASPHALT DRIVEWAYS	SY	177.00		\$ 65.94	\$0.00	0.00	-	\$0.00	0%	(177.00)	(\$11,671.38)
13	CONCRETE PAVERS	SY	370.00		\$ 74.18	\$0.00	0.00	-	\$0.00	0%	(370.00)	(\$27,446.60)
14	MONOLITHIC CURB & GUTTER	LF	355.00		\$ 6.04	\$0.00	0.00	-	\$0.00	0%	(355.00)	(\$2,144.20)
15	REINFORCED CONCRETE CURB	LF	11145.00	4,775.00	\$ 2.42	\$11,555.50	0.00	4,775.00	\$11,555.50	43%	(6,370.00)	(\$15,415.40)
16	DOWELED CURB	LF	180.00		\$ 5.50	\$0.00	0.00	-	\$0.00	0%	(180.00)	(\$990.00)
17	MOUNTABLE CURB	LF	425.00		\$ 2.42	\$0.00	0.00	-	\$0.00	0%	(425.00)	(\$1,028.50)
18	CONCRETE SIDEWALK	SY	120.00		\$ 44.51	\$0.00	0.00	-	\$0.00	0%	(120.00)	(\$5,341.20)
19	PEDESTRIAN RAMPS (TYPE 7)	EA	14.00		\$ 1,044.05	\$0.00	0.00	-	\$0.00	0%	(14.00)	(\$14,616.70)
20	PEDESTRIAN RAMPS (TYPE 21)	EA	4.00		\$ 1,044.05	\$0.00	0.00	-	\$0.00	0%	(4.00)	(\$4,176.20)
21	COLORLED CONCRETE	SY	122.00		\$ 71.44	\$0.00	0.00	-	\$0.00	0%	(122.00)	(\$8,715.68)
C SUBTOTAL ROADWAY						\$375,282.50			\$439,411.50			

ALLGOOD CONSTRUCTION CO., INC. - 1807-FBC- Pay Est No 4

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL	TOTAL QTY DIFFERENCE	TOTAL AMT DIFFERENCE
D	SWPPP											
1	STABILIZED CONSTRUCTION ACCESS	SY	335.00		\$ 10.99	\$0.00	125.00	125.00	\$1,373.75	37%	(210.00)	(\$2,307.90)
2	INLET PROTECTION BARRIER-STAGE 1	EA	22.00		\$ 49.46	\$0.00	15.00	15.00	\$741.90	68%	(7.00)	(\$346.22)
3	INLET PROTECTION BARRIER-STAGE 2	EA	23.00		\$ 10.99	\$0.00	0.00	-	\$0.00	0%	(23.00)	(\$252.77)
4	HYDRO-MULCH SEEDING	AC	5.00		\$ 1,373.75	\$0.00	0.00	-	\$0.00	0%	(5.00)	(\$6,868.75)
5	BLICK SOD	LF	11651.00		\$ 2.47	\$0.00	0.00	-	\$0.00	0%	(11,651.00)	(\$28,777.97)
6	REINFORCED FILTER FABRIC	LF	8000.00		\$ 1.37	\$0.00	0.00	-	\$0.00	0%	(8,000.00)	(\$10,960.00)
7	ROCK FILTER DAMS	LF	40.00		\$ 27.48	\$0.00	0.00	-	\$0.00	0%	(40.00)	(\$1,099.20)
D	SUBTOTAL SWPPP					\$0.00			\$2,115.65			
E	ILLUMINATION											
1	DRILL SHAFT (RDWY III POLE) (30 IN)	LF	40.00		\$ 208.81	\$0.00	0.00	-	\$0.00	0%	(40.00)	(\$8,352.40)
2	IN RD IL AM (TY SA) 50T-8 (400W) S	EA	4.00		\$ 5,110.35	\$0.00	0.00	-	\$0.00	0%	(4.00)	(\$20,441.40)
3	CONDUIT (PVC) (SCHEDULE 80) (2 IN)	LF	800.00	800.00	\$ 13.74	\$10,992.00	0.00	800.00	\$10,992.00	100%	-	\$0.00
4	ELECTRICAL CONDUCTOR (NO. 8) BARE	LF	535.00		\$ 1.37	\$0.00	0.00	-	\$0.00	0%	(535.00)	(\$732.95)
5	ELECTRICAL CONDUCTOR (NO.8) UNSULATED	LF	1070.00		\$ 2.47	\$0.00	0.00	-	\$0.00	0%	(1,070.00)	(\$2,642.90)
6	GROUND BOX TY B (162922) WITH APRON	EA	2.00		\$ 1,428.70	\$0.00	0.00	-	\$0.00	0%	(2.00)	(\$2,857.40)
7	ELC SRV TY A 240/480 60 (SS) SS(E) GC (0)	EA	1.00		\$ 9,451.40	\$0.00	0.00	-	\$0.00	0%	(1.00)	(\$9,451.40)
E	SUBTOTAL ILLUMINATION					\$10,992.00			\$10,992.00			
F	DRAINAGE											
1	CHANNEL EXCAVATION	CY	6200.00		\$ 8.24	\$0.00	6,200.00	6,200.00	\$51,088.00	100%	-	\$0.00
2	SLOPE PAVING	SY	425.00	425.00	\$ 93.42	\$39,703.50	0.00	425.00	\$39,703.50	100%	-	\$0.00
3	CONC BOX CULV (3 FT X 2 FT)	LF	862.00		\$ 160.01	\$0.00	484.00	484.00	\$77,444.84	56%	(378.00)	(\$60,483.78)
4	CONC BOX CULV (4 FT X 2 FT)	LF	673.00		\$ 184.74	\$0.00	673.00	673.00	\$124,330.02	100%	-	\$0.00
5	CONC BOX CULV (4 FT X 3 FT)	LF	403.00		\$ 207.78	\$0.00	403.00	403.00	\$83,735.34	100%	-	\$0.00
6	CONC BOX CULV (5 FT X 4 FT)	LF	603.00		\$ 272.43	\$0.00	603.00	603.00	\$164,275.29	100%	-	\$0.00
7	REINFORCED CONCRETE PIPE (CLASS III) (18 IN)	LF	82.00		\$ 44.37	\$0.00	18.00	18.00	\$798.66	22%	(64.00)	(\$2,839.68)
8	REINFORCED CONCRETE PIPE (CLASS III) (24 IN)	LF	1520.00		\$ 56.48	\$0.00	1,420.00	1,420.00	\$80,201.60	93%	(100.00)	(\$5,648.00)
9	REINFORCED CONCRETE PIPE (CLASS III) (36 IN)	LF	549.00		\$ 95.63	\$0.00	549.00	549.00	\$52,500.87	100%	-	\$0.00
10	REINFORCED CONCRETE PIPE (CLASS III) (48 IN)	LF	16.00		\$ 155.84	\$0.00	0.00	-	\$0.00	0%	(16.00)	(\$2,493.44)
11	CORRUGATED METAL PIPE (48 IN)	LF	101.00		\$ 137.38	\$0.00	0.00	-	\$0.00	0%	(101.00)	(\$13,875.38)
12	TRENCH SAFETY SYSTEM (5 TO 10 FEET)	LF	4288.00		\$ 0.11	\$0.00	3,576.00	3,576.00	\$393.36	83%	(712.00)	(\$78.32)
13	TYPE "C" STANDARD MANHOLE	EA	28.00		\$ 1,978.20	\$0.00	24.00	24.00	\$47,476.80	86%	(4.00)	(\$7,912.80)
14	TYPE "A" INLET	EA	1.00		\$ 1,362.76	\$0.00	0.00	-	\$0.00	0%	(1.00)	(\$1,362.76)
15	TYPE "B-B" INLET	EA	21.00		\$ 1,654.00	\$0.00	8.00	8.00	\$13,232.00	38%	(13.00)	(\$21,502.00)
16	SRT (TY II) (18 IN) (6:1)	EA	4.00		\$ 675.89	\$0.00	2.00	2.00	\$1,351.78	50%	(2.00)	(\$1,351.78)
17	SRT (TY II) (24 IN) (4:1)	EA	1.00		\$ 796.78	\$0.00	1.00	1.00	\$796.78	100%	-	\$0.00
18	SRT (TY II) (36 IN) (6:1)	EA	2.00		\$ 2,961.81	\$0.00	2.00	2.00	\$5,923.62	100%	-	\$0.00
19	SRT (TY II) (24 IN) (6:1)	EA	2.00		\$ 868.21	\$0.00	2.00	2.00	\$1,736.42	100%	-	\$0.00
20	SRT (TY II) (48 IN) (4:1)	EA	1.00		\$ 4,461.94	\$0.00	0.00	-	\$0.00	0%	(1.00)	(\$4,461.94)
21	SRT (TY I) (5' x 4') (4:1)	EA	1.00		\$ 7,143.50	\$0.00	0.00	-	\$0.00	0%	(1.00)	(\$7,143.50)
22	CONDUIT (PVC) (SCHEDULE 80) (4 IN)	LF	570.00		\$ 27.48	\$0.00	485.00	485.00	\$13,327.80	85%	(85.00)	(\$2,335.80)
F	SUBTOTAL DRAINAGE					\$39,703.50			\$758,316.68			
G	SIGNING AND PAVEMENT MARKINGS											
1	PERMANET TYPE III BARRICADE	EA	1.00		\$ 769.30	\$0.00	0.00	-	\$0.00	0%	(1.00)	(\$769.30)

ALLGOOD CONSTRUCTION CO., INC. - 1807-FBC- Pay Est No 4

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL	TOTAL QTY DIFFERENCE	TOTAL AMT DIFFERENCE
2	PAINTED CURB (YELLOW)	LF	1600.00		\$ 0.99	\$0.00	0.00	-	\$0.00	0%	(1,600.00)	(\$1,584.00)
3	ALUMINIMUM SIGNS	EA	48.00		\$ 412.13	\$0.00	0.00	-	\$0.00	0%	(48.00)	(\$19,782.24)
4	PAV MRK TY I (W) (4 IN) (BRK)	LF	1420.00		\$ 0.60	\$0.00	0.00	-	\$0.00	0%	(1,420.00)	(\$852.00)
5	PAV MRK TY I (W) (4 IN) (DOT)	LF	600.00		\$ 0.71	\$0.00	0.00	-	\$0.00	0%	(600.00)	(\$426.00)
6	PAV MRK TY I (W) (4 IN) (SLD)	LF	1750.00		\$ 0.60	\$0.00	0.00	-	\$0.00	0%	(1,750.00)	(\$1,050.00)
7	PAV MRK TY I (W) (8 IN) (SLD)	LF	2360.00		\$ 1.32	\$0.00	0.00	-	\$0.00	0%	(2,360.00)	(\$3,115.20)
8	PAV MRK TY I (W) (8 IN) (DOT)	LF	370.00		\$ 1.43	\$0.00	0.00	-	\$0.00	0%	(370.00)	(\$529.10)
9	PAV MRK TY I (Y) (4 IN) (SLD)	LF	2740.00		\$ 0.60	\$0.00	0.00	-	\$0.00	0%	(2,740.00)	(\$1,644.00)
10	PAV MRK TY I (W) (24 IN) (SLD)	LF	3280.00		\$ 5.11	\$0.00	0.00	-	\$0.00	0%	(3,280.00)	(\$16,760.80)
11	PAV MRK TY I (W) (24 IN) (DASH)	LF	225.00		\$ 5.11	\$0.00	0.00	-	\$0.00	0%	(225.00)	(\$1,149.75)
12	PAV MRK TY I (W) (24 IN) (SLD)	LF	370.00		\$ 5.11	\$0.00	0.00	-	\$0.00	0%	(370.00)	(\$1,890.70)
13	PAV MRK TY I (W) (ARROW)	EA	19.00		\$ 131.88	\$0.00	0.00	-	\$0.00	0%	(19.00)	(\$2,505.72)
14	PAV MRK TY I (W) (DOUBLE ARROW)	EA	11.00		\$ 175.84	\$0.00	0.00	-	\$0.00	0%	(11.00)	(\$1,934.24)
15	PAV MRK TY I (W) (WORD)	EA	17.00		\$ 159.36	\$0.00	0.00	-	\$0.00	0%	(17.00)	(\$2,709.12)
16	PAV MRK TY I (W) (36 IN) (YLD TRI)	EA	66.00		\$ 82.43	\$0.00	0.00	-	\$0.00	0%	(66.00)	(\$5,440.38)
17	4" REF PAV MARK (TY II) (C-R)	EA	285.00		\$ 4.12	\$0.00	0.00	-	\$0.00	0%	(285.00)	(\$1,174.20)
18	4" REF PAV MARK (TY II) (A-A)	EA	330.00		\$ 4.12	\$0.00	0.00	-	\$0.00	0%	(330.00)	(\$1,359.60)
19	4" RAISED TRAFFIC BUTTON (WHITE)	EA	171.00		\$ 3.85	\$0.00	0.00	-	\$0.00	0%	(171.00)	(\$658.35)
20	4" RAISED TRAFFIC BUTTON (YELLOW)	EA	185.00		\$ 3.85	\$0.00	0.00	-	\$0.00	0%	(185.00)	(\$712.25)
G	SUBTOTAL SIGNING AND PAVEMENT MARKINGS					\$0.00			\$0.00			
H	ADDITIONAL ITEMS											
1	DEWATERING	LF	300.00		\$ 1.00	\$0.00	0.00	-	\$0.00	0%	(300.00)	(\$300.00)
2	HIGH EARLY STRENGHT CONCRETE (8")	SY	350.00		\$ 55.00	\$0.00	0.00	-	\$0.00	0%	(350.00)	(\$19,250.00)
3	SEAL SLAB	CY	110.00		\$ 1.00	\$0.00	0.00	-	\$0.00	0%	(110.00)	(\$110.00)
4	CEMENT STABILIZED SAND	TON	360.00		\$ 18.60	\$0.00	0.00	-	\$0.00	0%	(360.00)	(\$6,696.00)
H	SUBTOTAL ADDITIONAL ITEMS					\$0.00			\$0.00			
A	SUBTOTAL SITE PREPARATION & WORK ZONE					\$3,531.09			\$148,840.06			
B	SUBTOTAL REMOVALS					\$0.00			\$1,099.00			
C	SUBTOTAL ROADWAY					\$375,282.50			\$439,411.50			
D	SUBTOTAL SWPPP					\$0.00			\$2,115.65			
E	SUBTOTAL ILLUMINATION					\$10,992.00			\$10,992.00			
F	SUBTOTAL DRAINAGE					\$39,703.50			\$758,316.68			
G	SUBTOTAL SIGNING AND PAVEMENT MARKINGS					\$0.00			\$0.00			
H	SUBTOTAL ADDITIONAL ITEMS					\$0.00			\$0.00			
						\$429,509.09			\$1,360,774.89			

	TOTAL THIS MONTH	PROJECT TO DATE	
GRAND TOTAL	\$429,509.09	\$1,360,774.89	36.1%

APPROVED: _____

DATE: _____

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Allgood Construction Company, Inc.
Richmond, TX United States

Certificate Number:
2018-350921

Date Filed:
05/09/2018

Date Acknowledged:
05/22/2018

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

Fort Bend County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

B18-029
Construction of Spring Green Boulevard Extension. (Change order No.1)

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.



6 UNSWORN DECLARATION

My name is _____, and my date of birth is _____.

My address is _____, _____, _____, _____, _____.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in _____ County, State of _____, on the _____ day of _____, 20____.
(month) (year)

Signature of authorized agent of contracting business entity
(Declarant)