

PO# 138400
OMS Rec 474020



AGUIRRE & FIELDS LP
ENGINEERS AND PLANNERS

Invoice

December 17, 2018

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 7927
AFLP Project No.: 12607.20
Project Name: Greenbusch Road Improvements (Project No. 13312)
PO Number 138400
Service Dates: November 1, 2018 through November 30, 2018

Invoice Summary

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$ 121,397.00	100.00%	\$ 121,397.00	\$ 121,397.00	\$ -
Final Design	\$ 519,513.75	65.00%	\$ 337,683.75	\$ 327,312.75	\$ 10,371.00
Scope Change	\$ 14,740.00	100.00%	\$ 14,740.00	\$ 14,740.00	\$ -
Bid & Construction	\$ 37,000.00	0.00%	\$ -	\$ -	\$ -
Survey	\$ 119,775.00	100.00%	\$ 119,775.00	\$ 119,775.00	\$ -
ROW Maps	\$ 64,905.00	78.43%	\$ 50,905.00	\$ 50,905.00	\$ -
Geotech	\$ 19,800.00	100.00%	\$ 19,800.00	\$ 19,800.00	\$ -
Total	\$ 897,130.75	74.05%	\$ 664,300.75	\$ 653,929.75	\$ 10,371.00

Total Amount Due

\$ 10,371.00
OK, JSS
12/19/18

Progress Report:

AFLP submitted 90% progress plan set for reviewing, including layouts, plan and profile, SW3P, TCP, drainage, standards and survey information. Also coordinated with surveyor to develop right of way acquisition documents.



**FORT BEND MOBILITY PROGRAM
PROJECT STATUS REPORT**

PROJECT: Greenbusch Road Paving and Drainage Improvements
From Gaston Rd to Westheimer Pkwy

CONSULTANT: AGUIRRE & FIEDLS LP

PROJECT PHASE: Final Design

CONTRACT OR PROJECT NO. P.O. Number 138400

DATE: November 30, 2018

AFLP submitted 90% progress plan set for reviewing, including layouts, plan and profile, SW3P, TCP, drainage, standards and survey information. Also coordinated with surveyor to develop right of way acquisition documents.

ACTIVITIES ACHIEVED:

11/01/18 Field verification and outfall recognition
11/12/18 Traffic control plan and SW3P review.
11/19/18 Drawing set QA/QC.
11/26/18 90% draft drawing set submitted.

PLANNED ACTIVITIES FOR NEXT PERIOD:

Prepare final drawing set and bid documents.



OUTSTANDING ITEMS, NEEDS OR CONCERNS:

90% progress submittal

Final QA/QC

SCHEDULE UPDATE:

See attachment



PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	Sep 1, '18	Sep 21, '18	Oct 11, '18	Nov 1, '18	Nov 21, '18	Dec 11, '18	Jan 1, '19	Jan 21, '19	Feb 11, '19
1	Greenbusch	726 days	Fri 4/1/16	Fri 1/11/19	[Gantt bar spanning from 4/1/16 to 1/11/19]								
2	Preliminary Design	140 days	Fri 4/1/16	Thu 10/13/16	[Gantt bar spanning from 4/1/16 to 10/13/16]								
14	Final Design	587 days	Thu 10/13/16	Fri 1/11/19	[Gantt bar spanning from 10/13/16 to 1/11/19]								
15	NTP	0 days	Thu 10/13/16	Thu 10/13/16	[Gantt bar spanning from 10/13/16 to 10/13/16]								
16	70% Submittal	47 days	Thu 10/13/16	Fri 12/16/16	[Gantt bar spanning from 10/13/16 to 12/16/16]								
26	FBC Review	4 wks	Mon 12/19/16	Fri 1/13/17	[Gantt bar spanning from 12/19/16 to 1/13/17]								
27	Design in Hold - NTP	422 days	Mon 1/16/17	Tue 8/28/18	[Gantt bar spanning from 1/16/17 to 8/28/18]								
28	90% Submittal - Phase I	40 days	Mon 10/1/18	Fri 11/23/18	[Gantt bar spanning from 10/1/18 to 11/23/18]								
29	Plan Preparation	8 wks	Mon 10/1/18	Fri 11/23/18	[Gantt bar spanning from 10/1/18 to 11/23/18]								
30	Traffic Sign Adjust & Relocate	6 wks	Mon 10/15/18	Fri 11/23/18	[Gantt bar spanning from 10/15/18 to 11/23/18]								
31	Specification & Standards	2 wks	Mon 11/12/18	Fri 11/23/18	[Gantt bar spanning from 11/12/18 to 11/23/18]								
32	Cost Estimate	10 days	Mon 11/12/18	Fri 11/23/18	[Gantt bar spanning from 11/12/18 to 11/23/18]								
33	<i>90% Submittal</i>	0 days	Fri 11/23/18	Fri 11/23/18	[Gantt bar spanning from 11/23/18 to 11/23/18]								
34	FBC Review	3 wks	Mon 11/26/18	Fri 12/14/18	[Gantt bar spanning from 11/26/18 to 12/14/18]								
35	Bid Documents Phase I	20 days	Mon 12/17/18	Fri 1/11/19	[Gantt bar spanning from 12/17/18 to 1/11/19]								
36	Address Comments	4 wks	Mon 12/17/18	Fri 1/11/19	[Gantt bar spanning from 12/17/18 to 1/11/19]								
37	<i>Submit Bid Documents</i>	0 days	Fri 1/11/19	Fri 1/11/19	[Gantt bar spanning from 1/11/19 to 1/11/19]								

90% Submittal ◆ 11/23

Submit Bid Documents ◆ 1/11

Svatek, Donna

From: Elise Dillow <edillow@spi-eng.com>
Sent: Wednesday, December 19, 2018 8:45 AM
To: ENGInvoices
Cc: Mark Dessens
Subject: Greenbusch Rd Invoice
Attachments: Invoice 7927 12607.20 2018-11-30 FBC.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning,

Please find attached Aguirre & Fields' invoice for Greenbusch Rd. I have reviewed the invoice and approve it for processing. If you have any questions, please let me know.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com